

Remedial Action Plan

Gunyama Park Stage 2 and George Julius Avenue
North - Zetland, NSW

28-Aug-2023
Gunyama Park Stage 2 and George Julius Avenue North
Commercial-in-Confidence

AECOM

Gunyama Park Stage 2 and George Julius Avenue North
Remedial Action Plan – Gunyama Park Stage 2 and George Julius Avenue North -
Zetland, NSW
Commercial-in-Confidence

Remedial Action Plan

Gunyama Park Stage 2 and George Julius Avenue North - Zetland, NSW

Client: City of Sydney

ABN: 22 636 550 790

Prepared by

AECOM Australia Pty Ltd

Gadigal Country, Level 21, 420 George Street, Sydney NSW 2000, PO Box Q410, QVB Post Office NSW 1230, Australia
T +61 2 8008 1700 www.aecom.com
ABN 20 093 846 925

28-Aug-2023

Job No.: 60477507

AECOM in Australia and New Zealand is certified to ISO9001, ISO14001 and ISO45001.

© AECOM Australia Pty Ltd (AECOM) (AECOM). All rights reserved.

AECOM has prepared this document for the sole use of the Client and for a specific purpose, each as expressly stated in the document. No other party should rely on this document without the prior written consent of AECOM. AECOM undertakes no duty, nor accepts any responsibility, to any third party who may rely upon or use this document. This document has been prepared based on the Client's description of its requirements and AECOM's experience, having regard to assumptions that AECOM can reasonably be expected to make in accordance with sound professional principles. AECOM may also have relied upon information provided by the Client and other third parties to prepare this document, some of which may not have been verified. Subject to the above conditions, this document may be transmitted, reproduced or disseminated only in its entirety. AECOM has prepared this document for the sole use of the Client and for a specific purpose, each as expressly stated in the document. No other party should rely on this document without the prior written consent of AECOM. AECOM undertakes no duty, nor accepts any responsibility, to any third party who may rely upon or use this document. This document has been prepared based on the Client's description of its requirements and AECOM's experience, having regard to assumptions that AECOM can reasonably be expected to make in accordance with sound professional principles. AECOM may also have relied upon information provided by the Client and other third parties to prepare this document, some of which may not have been verified. Subject to the above conditions, this document may be transmitted, reproduced or disseminated only in its entirety.

Quality Information

Document Remedial Action Plan
 Ref 60477507
 Date 28-Aug-2023
 Originator Jack Rawsthorne
 Checker/s Kate McGrath
 Verifier/s Jonathan Ho

Revision History

Rev	Revision Date	Details	Approved	
			Name/Position	Signature
0	23-Jun-2023	Final	Dane Mallinson Principal Environmental Scientist	
1	21-Aug-2023	Final	Dane Mallinson Principal Environmental Scientist	
2	28-Aug-2023	Final	Dane Mallinson Principal Environmental Scientist	

Table of Contents

1.0	Introduction	1
1.1	Background	1
1.2	Objectives	1
1.3	Regulatory Framework	2
1.4	Previous Reports	2
2.0	Site Description	4
2.1	Site Identification	4
2.2	Surrounding Land Uses	4
2.3	Topography and Drainage	4
2.4	Geology	5
2.5	Acid sulfate soils	5
2.6	Hydrogeology	5
2.7	Site History	7
2.8	Areas of Contaminants of Concern	7
2.9	Previous Site Investigations	8
2.10	Previous Site Remediation and Validation Works	12
2.11	Previous Off-site Remediation and Validation Works	13
3.0	Nature and Extent of Contamination	14
3.1	Subsurface Conditions	14
3.2	Summary of Identified Contamination	14
	3.2.1 Fill/Soil	14
	3.2.2 Groundwater	16
	3.2.3 Data Gaps	16
3.3	Conceptual Site Model	16
4.0	Validation Criteria	19
4.1	Soil Validation Criteria	19
4.2	Imported Materials	19
4.3	Waste Classification	19
5.0	Assessment of Remediation Requirements – Stage 2 Construction Works	20
6.0	Regulatory Framework	21
6.1	Council	21
6.2	CLM Act (1997)	23
6.3	WorkCover	23
	6.3.1 Asbestos	23
	6.3.2 Underground Storage Tanks	23
7.0	Remediation	24
7.1	Objective	24
7.2	Preferred Remediation Strategy	24
7.3	Remediation Methodology	25
	7.3.1 Management of Unexpected Finds	25
	7.3.2 Marker Material Installation	25
	7.3.3 Capping Material Installation	26
8.0	Construction Management Procedures	27
8.1	Construction Environmental Documents	27
8.2	Material Tracking Plan	27
8.3	Erosion and Sedimentation Control	28
	8.3.1 Management of Excavations	28
	8.3.2 Stockpiling of Materials	29
8.4	Water Management	30
	8.4.1 Surface Water Management	30
8.5	Management of Asbestos Containing Materials	30
8.6	Classification for On-Site Reuse	31
8.7	Waste Classification for Off-Site Disposal	31
	8.7.1 Off-Site Transportation of Materials	32
8.8	Air Quality Management	32

	8.8.1	Odours	32
	8.8.2	Dust	33
	8.9	Asbestos Air Monitoring	34
	8.10	Noise and Vibration Management	34
	8.11	Site Access	35
	8.12	Work Health and Safety Signage	35
	8.13	Hours of Operation	35
9.0		Validation Plan	36
	9.1	Project Team	36
	9.2	Soil Validation Plan	36
	9.2.1	Unexpected Finds Material	36
	9.2.2	Underground Storage Tanks	37
	9.2.3	Imported Fill	37
	9.2.4	Stockpile Footprint Validation	38
	9.3	Quality Assurance / Quality Control	38
	9.3.1	Sampling Methodology	38
	9.3.2	Field and Laboratory QA/QC	39
	9.3.3	Laboratory Analyses	39
	9.3.4	Decision Rules	39
	9.4	Validation Reporting	40
	9.5	Long-Term Environmental Management Plan	40
10.0		Conclusion	42
11.0		References	43
Appendix A			
		Figures	A
Appendix B			
		Development plans	B
Appendix C			
		Investigation Data	C
Appendix D			
		Typical Capping Layer Cross Sections	D

1.0 Introduction

1.1 Background

AECOM Australia Pty Ltd (AECOM) was commissioned by the City of Sydney (CoS) to prepare this Remedial Action Plan (RAP) for the proposed extension of Gunyama Park and adjacent George Julius Avenue North roadway to be developed as part of Stage 2 construction of the Gunyama Park Aquatic and Recreation Centre (GPARC) located at 17 Zetland Avenue, Zetland, NSW. The GPARC development forms part of the larger Green Square Precinct transformation project. The un-remediated development area of Stage 2 is referred to as 'the Site' with boundaries defined in **Figures 1 and 2, Appendix A**.

The Site is divided into two lots, with the southern portion owned by the City of Sydney and the northern portion owned by Lincon Development Pty Ltd (Lincon Development) (the land will be transferred to the CoS in late 2023). The Stage 2 construction works follow on from the Stage 1 development works which comprised construction of the Aquatic Centre (refer to **Figure 2 in Appendix A**).

Remediation and validation works were completed within all of the Stage 1 development area and some parts of Stage 2, including a small portion of the Site where underground storage tanks (USTs) were removed. The remediated areas within Stage 2 are shown on **Figure 2 in Appendix A**. Construction works within this part of the Stage 2 area will be undertaken in accordance with the applicable procedures in the *Gunyama Park Aquatic and Recreation Centre Long Term Environmental Management Plan* (JBS&G, 2020a) and is not subject to this RAP.

The Stage 2 development works will include the following:

- Landscaped setback areas across the Site. Gunyama Park will include a small amenities building, pathways, trees, growing media, lawn, playground, a skate bowl and some services (refer to **Appendix B**). The final details are subject to further design and development and;
- Construction of George Julius Avenue North on the eastern portion of the Site.

Based on the above development works, the proposed land uses at the Site will comprise:

- Recreational open space
- Commercial/industrial (construction of George Julius Avenue North roadway).

The Council development plans are provided in **Appendix B**.

1.2 Objectives

The objectives of this RAP are to:

- Summarise the findings of the previous stages of environment site investigations conducted at the Site (refer to **Section 1.4**);
- Present a plan of the anticipated remediation that will allow the planned development of the Site to proceed in a manner that protects human health and the environment, and to make the Site suitable for the proposed land uses (recreation); and
- Develop a plan to where possible, retain all excavated material onsite as part of the proposed development, consistent with the Stage 1 RAP (AECOM, 2016).

1.3 Regulatory Framework

This RAP has been developed with reference to the following guideline documents:

- The National Environment (Assessment of Site Contamination) Amendment Measure (NEPM, 1999 as amended 2013): provided the soil assessment criteria and were used to apply the NSW Environment Protection Authority (EPA) decision processes for assessing redevelopment of urban Sites and throughout preparation of this RAP;
- Guidelines for the Assessment and Management of Groundwater Contamination (NSW Department of Energy and Climate Change [DECC], 2007): followed throughout the site investigations and during preparation of this RAP;
- Australian and New Zealand Environment Guidelines for Fresh and Marine Water Quality (ANZG, 2018): considered for the assessment of groundwater conditions;
- Guidelines for Consultants Reporting on Contaminated Sites (NSW EPA, 2020): followed for preparation of this RAP;
- Sampling Design Guidelines (NSW EPA, 2022): considered during design of the validation sampling plan and determination of the Data Quality Objectives (DQOs);
- Waste Classification Guidelines (NSW EPA, 2014): used for characterising soil for disposal to an appropriately licensed landfill facility;
- Managing Land Contamination: Planning Guidelines, State Environmental Planning Policy (SEPP) 55 - Remediation of Land (Department of Urban Affairs [DUAP] and EPA, 1998): considered for the preparation of this RAP; and
- City of Sydney Contaminated Land Development Control Plan 2012: City of Sydney Council (14 December 2012).

The scope of remediation works and methodology presented herein is based on AECOM's current understanding of the nature and extent of contamination present at the Site and the provided Council development plans.

1.4 Previous Reports

The following reports were previously prepared for parts of the Site:

- Douglas Partners Pty Ltd (DP) (DP, 1995). Preliminary Contamination Assessment (summarised in WSP reports)
- Douglas Partners (DP, 2009). Phase 1 Contamination Assessment (summarised in WSP reports)
- WSP Environment & Energy Pty Ltd (WSP) (WSP, 2011a). Phase 1 Contamination Assessment, 106-116 Epsom Road, Zetland NSW. Prepared for Lincon Development Pty Ltd. May 2011;
- WSP (WSP, 2011b). Limited Phase 2 Contamination and Geotechnical Assessment, 106-116 Epsom Road, Zetland NSW. Prepared for Lincon Development Pty Ltd. October 2011;
- AECOM (AECOM, 2016). GPARC Remedial Action Plan, Rev 0 15 June 2016;
- AECOM (AECOM, 2017a) Additional Remedial Action Plan Investigations – Gunyama Park Aquatic and Recreation Centre, Rev C, 28 February 2017;
- EI Australia Pty Ltd (EI Australia) (EI Australia, 2020a). Additional Site Investigation - 106-116 Epsom Road, Zetland NSW, 22 July 2020;
- JBS&G Pty Ltd (JBS&G) (JBS&G, 2020a) Gunyama Park Aquatic and Recreation Centre Validation Report, 17 Zetland Avenue, Zetland, 9 December 2020 (Rev 2);
- JBS&G Pty Ltd (JBS&G) (JBS&G, 2020b) Gunyama Park Aquatic and Recreation Centre Long Term Environmental Management Plan, 132 Joynton Avenue, Zetland, NSW 11 November 2020.

The following geotechnical reports have also been prepared for the Site:

- Coffey Geotechnics (NSW) Pty Ltd (Coffey) (Coffey 2015) Additional Geotechnical Investigation Report, 106-116 Epsom Road, Zetland, NSW, 13 April 2015;
- Douglas Partners (DP, 2016). Report on Geotechnical Investigation, Gunyama Park Aquatic and Recreation Centre, Joynton Avenue, Zetland, 11 April 2016; and
- EI Australia (EI Australia, 2020b) Additional Geotechnical Investigation, 106-116 Epsom Road, Zetland, 15 July 2020.

The following reports were completed for adjoining land to the south of the Site:

- ADE (ADE, 2018) Phase II Detailed Site Investigation 94-104 Epsom Road - MER-08-14531/DSI/v1d – 15 October 2018
- ADE (ADE, 2021a) Site Remediation & Validation Report - Southern Basement, Landscaping Setbacks & Road Footprints - 94-104 Epsom Road 21.0234.VAL2.v3f – 28 October 2021
- ADE (ADE, 2021b) Site Remediation & Validation Report Northern Basement - 94-104 Epsom Road - MER-08-18948 VAL1.v2f – 28 October 2021

2.0 Site Description

2.1 Site Identification

The current layout of the Site is presented on **Figure 2** in **Appendix A**. Currently, the Site consists of a vacant lot, and is temporarily being used as a stockpile area for a neighbouring construction site. The Site was historically occupied as a racetrack, stables and paddocks with a tyre and rubber factory located on the same property but to the south.

The Site identification details are presented in the following table:

Table 1 Site Identification Details

Item	Description	
Site Owners	City of Sydney (Lot 11 DP 1271716) Lincon Development (Lot 1 DP 1265902)	
Site Address	13 George Julius Avenue, Zetland	Lot 1 DP 1265902
	17 Zetland Avenue, Zetland	Part Lot 11 DP 1271716
Site Survey	Refer to Appendix B	
County and Parish	County of Cumberland, Parish of Alexandria	
Local Government Authority	City of Sydney	
Current Zoning	SP2 Community Facility	
Proposed Land Use	Recreation mixed use, public open space (Gunyama Park), and roadway (George Julius Avenue North)	
Geographical Coordinates (Australian Map Grid)	N 6246516, E 334305	
Site Elevation (m AHD)	Approximately 20 m AHD	
Stage 2 Area	0.87 hectares (ha)	
Site Area	0.7 ha	
Site Location	Figure 1	
Site Layout and Former BH Locations	Figure 2	

2.2 Surrounding Land Uses

The Site is currently surrounded by the following land uses:

- North: Zetland Ausgrid Depot (recently sold to be redeveloped into high density residential apartments), followed by high density residential apartments and open space.
- East: Former car dealerships and service centres (vacant), followed by Link Road and Southern Cross Drive.
- South: A Meriton residential construction site followed by Epsom Road.
- West: Gunyama Park Sports Field (synthetic sports field) and then Gunyama Park Aquatic Centre

2.3 Topography and Drainage

The Site is located in an area which is relatively flat and elevated approximately 20 m AHD. The surrounding land in the vicinity of the Site displays a gentle slope (down) to the west towards Alexandra Canal (located approximately 1.4 km to the south west of the Site). There are no natural drainage features at the Site and any stormwater generated at the Site is expected to drain into the Council stormwater drainage system present along the recently constructed portion of George Julius Avenue as well as Zetland Avenue and Joynton Avenue.

2.4 Geology

The regional geology is composed of Quaternary medium to fine grained “marine” sand with podsols (Sydney 1: 100 000 Geological Series Sheet 9130 1st Edition 1983).

The Site is located in the northern portion of the Botany Basin. The Botany Basin is considered a superimposed structural basin within the larger Cumberland Basin (DMR, 1980). The geology of the Site and surrounding area is characterised by Quaternary aged interbedded marine sands, peaty sands, peat and mud (Botany Sands), underlain by the Triassic Hawkesbury Sandstone. The Botany Sands are expected to be greater than 10 metres thick in the site area and thicken to up to 80 metres in the central portion of the Botany Basin, south of the Site.

Reference to the Sydney 1:100,000 Soil Landscape Series Sheet 9130 indicates that the Site is located in an area mapped as being “disturbed terrain”. Disturbance is defined as removal or burial of soil, or landfill with soil, rock, building and waste materials. The area is originally low lying swampland (Waterloo Swamp), which was historically filled to raise surface levels.

2.5 Acid sulfate soils

The Botany Bay 1:25 000 scale acid sulfate map of the area indicated that no known occurrence of acid sulfate soils is identified for the Site. The Site is also mapped as Class 5 acid sulfate risk in the Sydney Local Environmental Plan (LEP) 2012 acid sulfate soil risk maps. Class 5 mapped land requires an acid sulfate soil management plan (ASSMP) where *‘works are within 500 metres of adjacent Class 1, 2, 3 or 4 land that is below 5 metres Australian Height Datum and by which the watertable is likely to be lowered below 1 metre Australian Height Datum on adjacent Class 1, 2, 3 or 4 land’*. The works will not cause the watertable to be lowered below 1 metre AHD on adjacent mapped Class 1, 2, 3 or 4 land.

It was however found that potential acid sulfate soils (PASS) were present in the western portion of the Stage 1 construction during previous investigations (AECOM, 2016). Acid sulfate soils were confirmed and managed under an ASSMP during construction works during Stage 1 (JBS&G, 2020a). PASS were present as organic clays and sandy clay in the western portion of the Stage 1 construction site and were not identified elsewhere. Natural soils beneath the fill at the Site (non-PASS) were found to comprise sand to the maximum extent of boreholes (4.5 to 6.45 m below ground level [bgl]) in previous investigations (refer to Section 2.9).

Field acid sulfate soil screening tests were undertaken by Douglas Partners (2023) at six boreholes at the Site (refer to Table 3 in Section 2.9). The results indicated PASS was likely present at two boreholes (BH205 and BH206) within the clayey sand fill near the centre of the Site at a depth of 2.4-2.5 m bgl. As excavation will not be undertaken in that part of the Site, and the maximum depth of excavation at the Site is expected to be 1 m bgl no further investigation is considered required. An acid sulfate soil management plan (ASSMP) will be prepared to detail procedures should fill be encountered during excavation that displays signs of acid sulfate soils.

2.6 Hydrogeology

Groundwater within the Site is present within the Botany Sands aquifer and sometimes within shallow fill, depending on the depth of fill and local groundwater levels (DP, 2016 and AECOM, 2016). Groundwater levels within the unconfined Botany Sands aquifer are variable but typically shallow (within five metres of ground surface) when not influenced by localised pumping. The water table depth and direction of flow in the region is influenced by local factors such as distance from recharge and discharge areas, local development and pumping.

Recharge to the Botany Sands aquifer is via direct rainfall, locally enhanced by rainfall runoff and via a series of ponds in Moore Park and Centennial Park (located approximately 1 km to the north east of the Site). Locally groundwater flows from the Botany Sands and discharges to Alexandra Canal and Botany Bay. Natural groundwater fluctuations can cause the water table to rise by up to 0.5 metres following high rainfall events and can also be influenced by tidal fluctuations and seasonal variations. In 2014, groundwater levels were relatively high across eastern Sydney within the Botany Sands aquifer particularly when compared to levels during the recent drought.

Groundwater quality within the unconfined Botany Sands aquifer is of variable quality but is typically of low salinity and moderately acidic. The shallow water table is susceptible to contamination because of its location in an urban and industrial environment with no confining layer. Variations in the native groundwater quality are attributed to a number of factors including the presence of peaty sediments, industrial development, leakage from sewer systems and landfills.

The Site and surrounds is within the Botany Groundwater Management Zone 2, which bans domestic use of groundwater due to contamination (<http://www.water.nsw.gov.au/water-management/water-quality/groundwater/Botany-Sand-Beds-aquifer>).

Groundwater levels recorded during AECOM (2016) (refer to **Appendix C**) were only observed at one monitoring well (MW205) as the other in the Site was dry at the time. This is likely due to temporary dewatering works occurring at the time to the west and northwest of the Site on the Green Square Town Centre construction site (on the opposite side of Joynton Avenue) and possibly related to the Mirvac basement excavation/construction works to the south of the Site. The inferred groundwater flow is towards the west.

2.7 Site History

The site history was detailed in the AECOM (2016) RAP and is summarised in this section. The Site was formerly part of a natural wetland that was drained and filled for development of a racecourse in the 1930s. The Site was briefly used as part of an ordnance unit and military camp during WWII and then purchased by Nuffield (Australia) Pty Limited (car manufacturers) in the 1950s. The northern part of the Site was then further filled in the 1960s and used as open space and a car park. The northern part of the Site was then used as stockpiling area for a neighbouring construction site in 2022.

The southern part of the Site was part of a property operating as a printing business during the 1970s to 1990s until it became part of the City of Sydney Council in 1998 and used for a works depot until demolished in around 2018. A stormwater detention basin was then excavated and constructed within the southern part of the Site and a UST was removed during these works (refer to **Section 0**).

The land surrounding all sides of the site was also subject to historical filling and used for a variety of commercial and industrial land uses. These included car manufacturing (British Motor Corporation [BMC] plant), Defence Navy Supply Centre, the Royal South Sydney Hospital, Ingot Mills Pty Ltd factory (textile manufacturing) and the Olympic Tyre and Rubber Company.

2.8 Areas of Contaminants of Concern

The areas and contaminants of concern based on the historical information and former and current surrounding land uses are summarised in **Table 2** below.

Table 2 Areas and Contaminants of Concern

Area	Activity	Contaminants
All of the Site	Uncontrolled spoil disposal (potentially liquid and solid) in the 1900s and between 1950s and 1970.	Asbestos, metals, PAHs, total recoverable hydrocarbons (TRH), benzene toluene ethylbenzene xylene (BTEX), organochlorine pesticides (OCPs), organophosphate pesticides (OPPs), polychlorinated biphenyls (PCBs) and industrial solvents (semi volatile organic compounds [SVOCs] and volatile organic compounds VOCs)
	Racecourse construction and operation, the use of ash on the racecourse surface	Metals, PAHs, OCPs and OPPs
	Ordnance storage or use during WWII	There is no Unexploded Ordnance (UXO) reported on the Department of Defence website: www.defence.gov.au/uxo/where_is_uxo
Southern portion of the Site	Unknown fuel storage and dispensing (known fuel storage and dispensing on southern boundary of the Site [shown on Figure 2, Appendix A]. UST was removed and validated, although impacts not fully delineated).	Lead, TRH, BTEX and PAHs
	Industrial manufacturing (rubber), printing and depot use	Metals, TRH, BTEX, PAHs, industrial solvents (SVOCs and VOCs),

Area	Activity	Contaminants
Up-gradient off-site sources	Industrial manufacturing, electrical substations, car servicing centres/mechanics and filled land from up-gradient off-site sources	Metals, TRH, BTEX, PAHs, cyanide, industrial solvents (SVOCs and VOCs), PCBs and per- and poly-fluoroalkyl substances (PFAS).

2.9 Previous Site Investigations

The AECOM (2016) RAP summarised the findings of previous investigations and included an additional investigation undertaken by AECOM. An Additional Site Investigation by EI Australia was also prepared for the property at 106-116 Epsom Road (EI Australia, 2020). It is noted that the EI Australia report did not include the collection and analysis of any samples within the Site but reviewed the previous data and included investigation of adjoining block to the south-east of the Site.

The results of these previous investigations in the context of the Site are summarised in **Table 3** below and tabulated in **Table C1 to C7** in **Appendix C**. The historical borehole and groundwater monitoring well locations completed within the Site are shown on **Figure 2** in **Appendix A**. Results of the investigations indicated that metals, polycyclic aromatic hydrocarbon (PAH) and asbestos impacts were identified in fill across the Site. The fill appears to extend off-Site to the south west based on the findings of EI Australia (2020) report.

Table 3 Previous Site Investigations

Report	Investigation Summary
DP, 1995	<p>Five test pits (sample locations unknown) were sampled to 2.8 m bgs across the part of the Site which now comprises Lot 1 DP 1265902 in the Site. The property was described as a grassed flat area used for the storage of scaffolding and similar light construction materials at the time of the sampling. The following results were reported:</p> <ul style="list-style-type: none"> • Fill logged as loose grey and black sand with steel cables, brick, plastic, concrete, car tyres and other anthropogenic materials. • Fill was underlain by sands. • Samples were analysed for metals, total petroleum hydrocarbons (TPH) and BTEX and were less than the relevant criteria at the time – ANZECC (1992). • There was no information on groundwater.
DP, 2009	<p>Five boreholes (DP-BH1 to DP-BH5) were drilled and sampled across Lot 1 DP 1265902 of the Site (refer to Figure 2 in Appendix A). The boreholes were sampled to 3 m bgl and reported following results:</p> <ul style="list-style-type: none"> • Fill described as per DP 1995 report. • Benzo(a)pyrene (B[a]P) concentrations up to 6.6 mg/kg and total PAH concentrations up to 46.1 mg/kg. • Zinc concentrations up to 280 mg/kg and copper concentrations up to 220 mg/kg. • All other results were less than the adopted criteria. • There was no information on groundwater.

Report	Investigation Summary
WSP , 2011b	<p>Three boreholes (BH05, BH12 and BH09) were sampled using a solid stem auger within Lot 1 DP 1265902 of the Site (Figure 2 in Appendix A). It is noted that an additional nine boreholes were completed within the remainder of property (Lot 1 DP 830870) to the south of the Site. The following results were reported for the three boreholes within the Site:</p> <ul style="list-style-type: none"> • Fill with silty sand with bricks, tyre, steel cables, plastic, glass and concrete to depths of 4.2 m bgs (BH05), 4.0 m (BH09) and 2.7 m (BH12). • All PID VOC readings were less than 1 part per million (ppm). • Analysed selected soil samples for metals, TPH, BTEX, PAHs, volatile organic compounds (VOCs), organochlorine pesticides (OCPs), organophosphate pesticides (OPPs), polychlorinated biphenyls (PCBs). <p>All results were less than the adopted assessment criteria at the time (NEPM [1999] Health Investigation Level (HIL) E – recreational/open space, NSW EPA (1994) Threshold concentrations for sensitive land use and NEPM (1999) provisional phytotoxicity based investigation levels (PBILs). One groundwater well was installed to 6 m bgl and screened across fill and sand (GW04). It is noted that three wells were installed to the south of the Site (GW01 to GW03). GW04 was sampled and analysed for dissolved metals, TPH and VOCs and the results reported included:</p> <ul style="list-style-type: none"> • The standing water level (SWL) was 3.16 m below top of casing (bTOC) and the Relative Level (RL) was 16.973 m AHD. • Measured groundwater parameters: pH of 4.68, Redox 85.6 mV and conductivity 0.289 mS/cm. • Dissolved copper (3 µg/L) and zinc (10 µg/L) concentrations exceeded the ANZECC 95% trigger values for marine ecosystems of 1.4 µg/L and 8 µg/L respectively. • Bis (2-ethylhexyl) phthalate (42 µg/L) was detected above the limit of reporting (LOR).
AECOM, 2016	<p>AECOM completed an additional investigation of the overall GPARC to fill data gaps for the purposes of informing the RAP. The investigation included a Phase 1 desktop assessment of what was known as the Lincon Development site (Lot 1 DP 1265902) and a Phase 2 soil and groundwater data gap investigation of the overall GPARC, including the Site.</p> <p>The additional investigation was reported in the AECOM (2016) RAP and the scope and results specific to the Site are summarised below:</p> <ul style="list-style-type: none"> • The investigation locations within the Site included drilling of eight boreholes (BH214 to BH221) and installation and sampling of two groundwater monitoring wells MW204 and MW205 (in BH216 and BH219 respectively). • Fill and natural underlying sands were consistent with previous investigations, with fill encountered to depths ranging from 2.4 to 3.3 m bgl • Field PID VOC screening results were all less than 10 ppm and no odours were noted in soils • MW204 was dry (installation depth 6 m below top of casing [toc]) and the standing groundwater level (SWL) in MW205 was 4.32 m bgl • Selected soil samples were analysed for heavy metals, TRH/BTEXN, PAHs and asbestos and the groundwater sample was analysed for heavy metals, TRH/BTEXN, PAHs and VOCs • The soil and groundwater results are summarised below: <ul style="list-style-type: none"> - Soil analytical results which exceeded the adopted NEPC 2013 human health-based (HIL-C) criteria were: <ul style="list-style-type: none"> ▪ Lead in BH214_2.0-2.1 and BH216_1.5-1.6 at concentrations of 965 and 729 mg/kg respectively (criteria 600 mg/kg) ▪ Benzo(a)pyrene TEQ in BH214_2.0-2.1 and BH216_1.5-1.6 at concentrations of 4.9 and 11.1 mg/kg respectively (criteria 3 mg/kg)

Report	Investigation Summary
	<ul style="list-style-type: none"> - Soil analytical results which exceeded the NEPC 2013 ecological based (EIL and ESLs for open space) criteria were: <ul style="list-style-type: none"> ▪ Copper in BH214_2.0-2.1 and BH216_1.5-1.6 at concentrations of 701 and 364 mg/kg respectively (criteria 60 mg/kg) ▪ Nickel in BH214_2.0-2.1 at concentration of 105 mg/kg (criteria of 30 mg/kg) ▪ Zinc concentrations in BH214_2.0-2.1 (629 mg/kg), BH216_0.5-0.6 (99 mg/kg), BH216_1.5-1.6 (646 mg/kg), BH218_2.0-2.1 (91 mg/kg), BH219_0-0.1 (73 mg/kg), BH219_1.5-1.6 (78 mg/kg) and BH221_1.0-1.1 (83 mg/kg) (criteria 70 mg/kg) ▪ Benzo(a) pyrene concentrations in BH214_1.0-1.1 (1.1 mg/kg), BH214_2.0-2.1 (3.3 mg/kg) and BH216_1.5-1.6 (7.5 mg/kg) (criteria 0.7 mg/kg) ▪ TRH_C16-C34 concentrations in BH214_2.0-2.1 (630 mg/kg) and BH216_1.5-1.6 (530 mg/kg) (criteria 300 mg/kg). - Friable asbestos fibres were detected in one soil sample (BH214_2.0-2.1) - All groundwater results were less than the adopted assessment criteria. <p>The findings aligned with those from previous investigations, noting that fill material across the site was impacted with metals, PAHs and asbestos. Furthermore, it stated that management measures like the placement of an appropriate growing medium over the fill would need to be implemented.</p>
Coffey, 2016	<p>Coffey undertook an additional geotechnical investigation of the overall GPARC. The scope included three boreholes (BH118w, BH122w and BH130) and seven cone penetration tests (CPTs) (CPT117, CPT118, CPT121 to 124 and CPT126) within the Site. Two of the boreholes were converted to groundwater monitoring wells (BH118W, BH122W). The following observations of fill were recorded in each borehole:</p> <ul style="list-style-type: none"> • BH118w – fill to 2.5 m bgl comprising crushed sandstone to 0.4 and then dark brown silty sand with basaltic gravel, • BH122w – fill to 4 m bgl comprising fine to coarse sand and gravel to 0.5 m and then silty sand with trace gravel. • BH130 – fill to 2.5 m bgl with fine to coarse sand and gravel sandy clay with sandstone gravel to 1.4 m bgl and then coarse sand with some sandstone gravel. <p>Depth to groundwater was reported as:</p> <ul style="list-style-type: none"> • BH118w: 4.3 m / 16 m AHD • BH122w: 4.1 m /15.8 m AHD.
EI, 2020	<p>EI Australia undertook an Additional Site Investigation which included part of the Site (Lot 1 DP 1265902) and another parcel of adjoining land at 106-116 Epsom Road, Zetland (Lot 21 to 24 in DP 1265903)(southeast of the Site, refer to Figure 4 in Appendix A). The objective of the investigation was to close out data gaps to further characterise the site soils prior to remediation and bulk excavation.</p> <p>The scope of works within the Site included a review of previous investigations (WSP, 2012 and DP, 2009). A total of 15 boreholes were drilled and sampled within the land at 106-116 Epsom Road and were not located within the Site. The soil samples were analysed for heavy metals, TRH, BTEXN, PAHs, OCP, OPP, PCB and asbestos.</p> <p>The results from the 15 boreholes were:</p> <ul style="list-style-type: none"> • Fill with inclusions of demolition waste was encountered across the site with an average depth of 1.4 m bgl and a maximum depth of 3.6 m bgl • CoPC exceeding the adopted soil investigation criteria in two samples, one for OCPs (Heptachlor) and another for total PAHs.
DP, 2023	<p>DP undertook an additional geotechnical investigation at the Site in 2023. The investigation included collection of a total 20 acid sulfate soils for field acid sulfate soil screening tests from eight boreholes, including six boreholes within the Site (BH201 to BH206, shown on Figure F2 in Appendix A). One sample had a strong positive result for PASS (BH205 at 2.4-2.5 m bgl) and one had a less positive result for PASS</p>

Report	Investigation Summary
	(BH206 at 2.4-2.5 m bgl). The two samples were of fill comprising dark grey sand and clayey sand with organic and sulfuric odours noted. Laboratory analysis (Suspension Peroxide Oxidation Combined Acidity and Sulfur [SPOCAS] or Chromium Reducible Sulfur [CRS]) was not undertaken on the samples.

2.10 Previous Site Remediation and Validation Works

Additional site investigations and validation works were undertaken as part of the Stage 1 construction and remediation works and were documented in the Stage 1 Validation Report (JBS&G, 2020a). The remediation works included the removal and validation of two USTs within the Site. The two USTs were identified during the construction of the stormwater detention basin to the east of the Stage 1 boundary. The USTs were designated as unexpected finds (designated identification number UF02) and were investigated and validated as part of the Stage 1 works due to being located on the boundary of the Stage 1 construction site. The location of the former USTs within the Site is shown on **Figure 2** in **Appendix A**.

The Stage 1 validation report (JBS&G, 2020a) stated that the two USTs were found to contain around 11,000 L of liquid (product and hydrocarbon wash water) and found to be in poor condition. The liquid was removed from the tanks and disposed to a licensed liquid waste facility and the tanks disposed to an appropriately licensed facility. Following removal of the USTs the excavation was advanced to a 9 m x 6.7 m x 2.5 m deep excavation. The excavated material was noted to be stained and had a strong hydrocarbon odour. The excavated material was classified as General Solid Waste (GSW) and disposed to a licensed landfill.

Validation samples were collected from the walls and base of the excavation respectively. The excavation was extended to the west to the extent practicable and further validation samples collected. The resultant excavation was 13 m x 7.5 m x 3.1 m. The validation samples are shown on **Figure 3** in **Appendix A**.

To further delineate the impacts, three boreholes (BHA1, BHA2 and BHA3) were advanced and eight primary samples were analysed. Borehole BHA1 was located within the Site and the other two were off-Site to the west. Strong hydrocarbon odours were observed in BHA1 within natural sands at depths of 1.5 to 4 m bgl with PID VOC readings ranging from 2.9 to 6.3 ppm.

The soil validation samples were analysed for TRH, lead, VOCs, BTEX, phenols and PAHs. Analytical results exceeded the validation criteria in some samples from the western and southern walls for TRH and PAHs and in borehole BHA1 for TRH. The soil results are presented in **Table C8** in **Appendix C** and criteria exceedances are listed in **Table 4**.

The excavation could not be extended further south due to a retaining wall and therefore the soil impacts in the southern excavation wall remain within the Stage 2 area/ the Site. The Site Audit Report for Stage 1 (Senversa, 2020) confirmed that the UST from UF02 was removed and that this area was not delineated in full.

Table 4 JBS&G (2020a) Stage 1 Soil Validation Criteria Exceedances for UF02

CoPC	Samples	Concentration (mg/kg)	Criteria (mg/kg)
Excavation validation samples of UF02			
Carcinogenic PAH TEQ	UST2-32S (0.3)	3,851	3 (NEPC 2013, HIL-C)
TRH >C10-C16 fractions	UST2-3W(2.2)A, UST2_6W(2.4)A, UST2-7S(0.4), UST2-9S(2.3), UST2-12S(2.2) and UST2-34S(2.2)*	2,600 to 11,000	1,000 (NEPC 2013, Recreational Management Limit)
TRH >C16-C34 fractions	UST2-9S and UST2-12S	5,400 and 3,400	2,500 (NEPC 2013, Recreational Management Limit)
Additional delineation of UF02			
TRH >C10-C16 fractions	A1_2.0	4,500	1,000 (NEPC 2013, Recreational Management Limit)

2.11 Previous Off-site Remediation and Validation Works

Remediation and validation works were completed on the parcels of land directly adjacent to and up to the southern boundary of the Site (now SP105223 and Lot 11, 14 and 15 in DP1277812) as part of the Meriton redevelopment works which included the construction of apartments with a basement and the southern part of George Julius Avenue which adjoins the Site. The following validation reports were prepared:

- ADE (2021a) Site Remediation and Validation Report – Southern Basement, Landscaping Setbacks and Road Footprints. 28 October 2021 (prepared for Karimbla Construction Services Pty Ltd)
- ADE (2021b) Site Remediation and Validation Report – Northern Basement, 94-104 Epsom Road Zetland, NSW (prepared for Karimbla Construction Services Pty Ltd)

Remediation and validation works were undertaken by ADE (2021a) immediately south of the UST excavation described in **Section 2.8** within George Julius Avenue. The remediation works were the excavation and validation of a benzo(a)pyrene hotspot at a sampling location designated TP3. TRH was not detected in the soil samples from the excavation (3 m x 3 m x 1 m excavation dimension). Another borehole (BH03) was undertaken 15 m south of the Site boundary and TRH impacts were not detected within the borehole. Validation works undertaken within the footprint of the apartment basement of SP105223 by ADE (2021b) did not identify TRH impacts in groundwater or soil. The boundary of the ADE validation works (ADE, 2021a and 2021b) are shown on **Figure 4** in **Appendix A** and the summary of results are included in **Table C8** in **Appendix A**.

Based on the above information TRH impacts that remained on the southern wall of the UST excavation at UF02 within the Site are unlikely to have extended off-Site.

3.0 Nature and Extent of Contamination

3.1 Subsurface Conditions

The previous site investigations (refer to **Section 1.4**) reported that deeper fill material is present on the Site. The investigation conducted by AECOM (2016) provided the following lithological summary:

- Road base gravels underlying pavements followed by fill consisting of sand, gravel and clay with demolition type waste (brick and concrete) to 1 - 2 m bgl. The demolition type fill was underlain fill similar to the fill in the Stage 1 area, but with lower proportions of slag, ash and metals. No obvious odours were observed during sampling of the fill.
- The fill was underlain by poorly graded fine to medium sand and no clays were encountered to the depth of the boreholes.

3.2 Summary of Identified Contamination

3.2.1 Fill/Soil

Based on the findings of the site investigations (AECOM, 2016), field observations and the analytical data, it appears that there have been two generations of filling at the Site:

- Fill Generation 1 - prior to 1910 and contains waste with slag, ash and metal. The material filled the former Waterloo swamp and dam that was located within and surrounding the Site. The fill was deepest in the west near Joynton Avenue and shallowest in the south east of the Site. The highest concentrations of carcinogenic PAHs and lead were in the western part of the Site and highest towards Joynton Avenue. The depth of fill adjacent to Joynton Avenue is generally 3-3.5 m depth; and
- Fill Generation 2 – From the mid-1950s, Lot 1 DP 1265902 was filled with a mound of material that sits above the Generation 1 fill. The Generation 2 Fill consists of soil mixed with demolition and tyre waste. A conceptual cross section illustrating the stratigraphy at the Site is provided as **Figure 5 (Appendix A)**.

The fill is impacted mainly with lead, copper, nickel, zinc, PAHs, asbestos and more isolated areas of TRH. Exceedances of the adopted HILs for carcinogenic PAHs and lead occurred in some areas of the Site. As reported by AECOM (2016), lead and PAH concentrations were significantly lower in the Generation 2 fill present on Lot 1 DP 1265902 and validates the concept that different generations of filling have occurred at the Site. This distribution has implications of how material can be excavated and separated for potential reuse at the Site.

The previous investigations summarised in **Section 2.9** identified lead and benzo(a)pyrene concentrations exceeding the HIL C criteria. Copper, nickel, zinc, benzo(a)pyrene and TRH C₁₀-C₃₄ fractions were also found to exceed the adopted ecological assessment criteria in fill. TRH C₁₀-C₃₄ fractions also exceeded the adopted ecological assessment criteria and management limits in natural soils in the southern most portion of the Site (JBS&G, 2020a). Although asbestos was only detected in one sample during investigations by AECOM in 2015 within the Site (BH2014) (AECOM, 2016), ACM was detected in four samples during investigations in the adjoining Stage 1 area and found to be widespread during construction. Due to Stage 1 having the same type of fill as the Site and due to the limitations associated with detecting asbestos in boreholes (test pit excavations better at identifying asbestos in soil) it is concluded that asbestos is present throughout the fill in numerous parts of the Site.

There was no Australian Standard Leaching Procedure (ASLP) or Toxicity Characteristic Leaching Procedure (TCLP) data for the boreholes sampled within the Site to directly access the leachability of CoPC within the Site fill. No further leaching testing is however considered required to inform the remediation methodology given the following reasons:

- The deeper fill (~1.5 to 3 m bgl) within the Site is consistent with fill within the Stage 1 area which had a similar composition (including containing ash and slag) and concentrations of CoPC in a similar range and magnitude of order (see **Figure 4 in Appendix A** for the cross-section showing fill layers of the Site and Stage 1);

- An assessment of the leachability and potential negative impacts on groundwater quality and receptors by retaining fill in-situ under the capping in Stage 1 was undertaken by JBS&G (2020) and found that:
 - the highest concentrations of CoPC in groundwater were in the western area of Stage 1 where fill has been historically at or partly submerged by groundwater;
 - although the ASLP results exceeded the adopted ecological criteria, the ASLP tests present worst-case scenario for leachate generation given the intensive aggressive agitation when compared to a compacted fill profile with minimal infiltration. The criteria are very conservative being direct contact with aquatic ecosystems and doesn't consider dilution effects between the Site and the discharge point; and
 - the 'cap and contain' remedial strategy was considered appropriate in reducing surface water infiltration and no further remediation method was considered required to reduce leachability of CoPC.
- As stated in the Site Audit Statement for the Stage 1 remediation and validation (Senversa, 2020), the fill has been in place for an extensive period (>100 years) and has resulted in relatively low concentrations of PAHs and heavy metals in groundwater
- The groundwater beneath the Site is likely below the depth of the fill across the most of the Site and the capping and marker layer will further reduce surface water infiltration into the fill.

It is noted that limited soil samples were analysed for OCPs historically within the Site and the results for all three samples were less than the LOR. Based on the results of investigations on the surrounding sites including Gunyama Park Aquatic and Recreation Centre (AECOM, 2016) and on 106-116 Epsom Road to the south (EI, 2020), OCP contamination in fill above the LOR was only identified in one sample and was not located near the Site boundary. There is no evidence of a concrete slab across the Site in historical aerials with the exception of the southern portion of the Site. Shallow soils within the southern portion of the Site were excavated and removed from the Site as part of construction of a temporary detention basin. As such no further assessment of OCPs within fill at the site is considered necessary unless an unexpected find such as buried waste (drums or containers with residue) are discovered during excavations.

It is noted that the HIL C criteria is based on direct dermal (i.e. absorption of contaminants through the skin), inhalation of dust and incidental ingestion of soil and dust particles. Design specifications indicate that a minimum of 500 mm cap comprising validated suitable clean fill (as defined in **Section 4.2**) underlain by a marker material will be implemented. This cap layer will mitigate contact with the underlying fill materials. Therefore, it is considered that the limited exceedances of the HIL C do not preclude the soils from being suitable for reuse as long as appropriate long term management actions are implemented to maintain the integrity of the capping layer.

As an appropriate growing medium will be created by the importation of a minimum of 500 mm validated suitable clean topsoil and imported fill (and deeper where trees are planted) the contaminated fill would no longer be considered a risk to the ecological receptors in the redeveloped park.

As described in Section 2.9, two USTs were removed and validated within the southern portion of Lot 11 DP 1271716 in the Site during the Stage 1 remediation works by JBS&G (2020a). Not all the hydrocarbon impacted soils on the southern wall of the excavation could be removed due to excavation restrictions caused by the retaining wall on the Site boundary. As such a narrow strip (approximately 1.5 m wide) of hydrocarbon contaminated soil (TRH C₁₀- C₃₄ fractions) remains on the southernmost boundary of the Site. Based on the validation data reported in JBS&G (2020a) the contamination is at depths of between 1.5 and 4 m bgl in natural sands (strong hydrocarbon odours) and comprises TRH C₁₀-C₁₆ at concentrations ranging between 3,400 to 5,400 mg/kg and TRH C₁₆-C₃₄ at concentrations ranging between 2,600 to 11,000 mg/kg (exceeding NEPC 2013 management limits and ESL). As described in Section 2.10, remediation and validation works undertaken within the off-Site development to the south did not identify hydrocarbon impacts in soil.

The TRH concentrations did not exceed the adopted vapour intrusion criteria for commercial/industrial land use or for intrusive maintenance workers. As such the TRH contamination does not pose a vapour risk to the use of the future amenities building or underground services and associated pits.

As the contamination is semi-volatile (low vapour intrusion risk), isolated on-site and previous investigations did not identify down-gradient hydrocarbon impacts in groundwater, it would be appropriate to be capped and maintained on site.

3.2.2 Groundwater

All reported concentrations of the CoPC the Site were reported to be less than the adopted human health and ecological criteria, and less than the laboratory LOR. It should be noted only two monitoring wells were installed in the Site (MW204, MW205) and MW204 was dry at the time of sampling.

As noted in the 2016 Stage 1 RAP (AECOM, 2016), based on the reported soil contaminant and groundwater concentrations on this part of the Site, adverse impacts to groundwater in the Site are not likely. Therefore, it was stated that further investigation or management of groundwater at the Site was not considered to be warranted. There are potential semi-volatile hydrocarbon groundwater impacts that have since been identified in the southern portion of the Site where the former USTs were removed. This hydrocarbon contamination is localised within the Site to an approximately 1.5 m wide strip on-Site. As described in **Section 2.11**, remediation and validation works were undertaken within the off-Site development up to and immediately adjacent to the southern property boundary. As the validation works did not identify hydrocarbon impacts, they are not considered to extend off-site to the south.

3.2.3 Data Gaps

It is noted that due to changes in the development boundary (extending further east than originally planned) there is a spatial data gap in the Site within Lot 1 DP 1220949 and southeast most portion of Lot 1 DP 1239679 where no previous soil sampling has been completed. This area of the Site will be constructed as a road (George Julius Avenue North) with around 3 m of fill placed above the existing level. As stated above in **Section 3.2.1** there are potential hydrocarbon impacts in soil and groundwater localised at the southernmost extent of the Site. No down-gradient hydrocarbon impacts were identified in groundwater by JBS&G (2020b) to the west. The area south of the Site has since been constructed as George Julius Avenue and a residential apartment with a basement. No further delineation is required as:

- the impacted soil will be located at depths greater to or equal to 3 m bgl and below the depth of the service trenches
- the source of the contamination (UST02) was removed to the extent practicable on-Site
- the soil results didn't exceed the vapour intrusion criteria
- there were no down-gradient hydrocarbon impacts in groundwater identified
- construction, including remediation and validation of George Julius Avenue to the south has been completed with no hydrocarbon impacts identified.

As stated in **Section 3.2.1**, there is no existing TCLP data for the Site and as such further sampling and analysis for waste classification purposes will be required during remediation when excavated spoil is required to be disposed off-site.

3.3 Conceptual Site Model

The purpose of a Conceptual Site Model (CSM) is to assess risks potentially present at the Site by identifying and describing contaminant sources, transport mechanisms, exposure pathways and sensitive receptors associated with the Site. The CSM is based on AECOM's review of the previous reports and results from the investigation conducted by AECOM in 2015 (AECOM, 2016), validation works completed by JBS&G (2020a) and reports prepared for the adjacent development site to the south of the Site (ADE, 2021a and 2021b). The CSM developed for the Site is summarised in **Table 5** below.

Table 5 Conceptual Site Model

Consideration	Details
Site Setting	The Site is located in a former commercial/industrial area. The future land-use is to change to recreational and open space with a playground and parkland areas and a roadway.
Contaminants and Areas of Concern	The main contaminants of concern in soil are metals (mainly lead, nickel and zinc), PAHs, TRH and asbestos. The source of contamination is related predominantly to historical uncontrolled placement of impacted fill across the Site, rather than historical operations.
Sources of contamination	The following contamination activities are known or suspected to have occurred: <ul style="list-style-type: none"> • Deposition of uncontrolled contaminated fill, including ash, slag and demolition waste from unconfirmed sources. • Leaks from two former USTs • Off-site sources of groundwater contamination from surrounding industrial and filled sites (including the discussed Defence site to the north).
Groundwater Depth and Flow Direction	Groundwater conditions on the Site are summarised below: <ul style="list-style-type: none"> • Shallow groundwater was encountered at a depth of 4.3 m AHD and within sand at MW205, with the other monitoring well (MW204) being dry at the time of sampling, likely due to local dewatering occurring to the west-northwest of the Site in 2015. • The flow direction was inferred to be towards the west.
Extent of Groundwater Impacts	<ul style="list-style-type: none"> • No sheens LNAPL or DNAPL were encountered in the well monitored. • All concentrations of TRH and BTEXN were less than the human health based groundwater assessment criteria (GAC). • All concentrations of CoPC were less than the ecological based GAC. • There may be localised semi-volatile TRH contamination in groundwater at the southernmost extent of the Site
Extent of soil impacts	<ul style="list-style-type: none"> • Some concentrations of lead and benzo(a)pyrene TEQ (LOR) in fill exceeded the HIL for open space (AECOM, 2016). • Asbestos was detected in one sample and is concluded to be present randomly in fill on Site (AECOM, 2016). • Concentrations of BTEXN and TRH were below the adopted HSLs. • Concentrations of zinc, nickel, copper, benzo(a)pyrene and TRH C16-C34 exceeded the ecological based criteria (DP, 2009; WSP, 2011b; AECOM 2015). • Localised semi-volatile TRH contamination exceeding the ecological based criteria and management limits remains in the southernmost portion (~1.5 m wide strip) of the Site and could extend off-Site to the south.
Potential Transport Mechanisms and Exposure Pathways for Contaminants	<ul style="list-style-type: none"> • dermal contact or ingestion of contaminants in soil during construction or post development. • Dispersion of dust in the wind from unsealed surfaces during construction • Uptake of contaminants by plants and ecological receptors in soil post development. • Off-site groundwater migration.
Potential Receptors of Contamination	The potential human receptors of contamination include: <ul style="list-style-type: none"> • Construction workers, contractors and visitors on the Site during redevelopment works. • Future receptors are recreational users of Gunyama Park and intrusive maintenance workers. Potential environmental receptor of impacts are: <ul style="list-style-type: none"> • Off-site groundwater which flows towards the Alexandra Canal.

Consideration	Details
<p>Identified Complete Future Pathways</p>	<ul style="list-style-type: none"> • Direct dermal contact or ingestion of contaminants in soil: complete pathways exist for future site users due to the contamination of lead and carcinogenic PAHs exceeding the HIL if an appropriate barrier is not in place. The placement of appropriate barriers between the source and receptor will appropriately mitigate this pathway. Barrier controls include a capping layer and implementation of a long term site management plan to ensure maintenance and longevity of control measure. Physical disturbance of asbestos (plant and vehicles running over material) and dispersion of asbestos fibres via wind: friable asbestos have been detected in fill. A complete pathway may exist where impacted soils are not capped and protected by a long-term management plan or where appropriate Asbestos Management Plan is not implemented during construction works. Workers could also be exposed during construction and redevelopment if appropriate controls are not implemented. • Groundwater migration to ecological receptors: there is potential for groundwater to migrate off-site and to impact surrounding groundwater quality. Therefore this pathway is considered complete. It is noted that down-gradient groundwater quality is already affected by similar sources of contamination and the Site would be further contributing to poor groundwater quality. Due to the distance between the Site and the nearest surface water body being over 1.2 km and the concrete lined nature of Alexandra Canal (considered a degraded ecosystem), the pathway between the Site source and the nearest surface water body is <u>incomplete</u>.

4.0 Validation Criteria

4.1 Soil Validation Criteria

The soil validation criteria for the Site have been considered from the following NSW EPA endorsed guidance documents:

- NSW DEC, 2017. *Guidelines for the NSW Site Auditor Scheme (3rd Edition)*;
- National Environment Protection Council (NEPC), 1999. *National Environment Protection (Assessment of Site Contamination) Measure (NEPM), as amended 2013*
- Cooperative Research Centre for Contamination Assessment and Remediation of the Environment (CRC CARE) Technical Report No.10 - *CRC CARE Health Screening Levels for petroleum hydrocarbons in soil and groundwater*. September 2011. (Friebel, E. and Nadebaum, P., 2011); and
- WA Department of Health (DoH), 2021. *Guidelines for the Assessment, Remediation and Management of Asbestos Contaminated Sites in Western Australia*.

Given the proposed land use for the Site, a range of criteria sourced from the guidance documents listed above are required to be applied. Soil validation criteria to be applied are based on the applicable human health and ecological investigation levels published in NEPC (2013). Specifically, validation criteria will be derived for each contaminant as relevant based on:

- Health Investigation and Screening Levels for:
 - Recreational C for the Gunyama Park public open space - Table 1A(1) (NEPC, 2013)
 - Commercial/Industrial D for George Julius Avenue North - Table 1A(3) (NEPC, 2013)
- Environmental Investigation Levels for the public open space (Gunyama Park) and commercial/industrial (George Julius Avenue North) - Table 1B(1) to 1B(5), NEPC (2013)
- Environmental Screening Levels for the public open space (Gunyama Park) and commercial/industrial (George Julius Avenue North) - Table 1B(6), NEPC (2013)
- Management Limits for Total Petroleum Hydrocarbons (TPH) fractions in Soil for the public open space (Gunyama Park) and George Julius Avenue North (George Julius Avenue North) – Table 1B(7) NEPC (2013); and
- The definition of asbestos contaminated soil as provided in Safe Work Australia (SWA) 2011/NSW WorkCover 2011.

4.2 Imported Materials

In accordance with current NSW EPA policy, only material that does not represent an environmental or health risk at the receiving site may be considered for resource recovery. As referenced in the Stage 1 AECOM RAP (2016), imported materials will only be accepted to the Site if they meet the definition of:

- Virgin Excavated Natural Material (VENM) as defined in the Protection of the Environment Operations Act (1997) Schedule 1; or
- Excavated Natural Material (ENM) as defined in DECC (2012); or
- any other suitable material which has been appropriately validated and meets the soil validation criteria.

All material imported to the Site will be required to be accompanied by appropriate documentation that has been verified by the appointed Validation Consultant.

4.3 Waste Classification

Materials which do not meet the soil validation criteria and/or are deemed not suitable for reuse at the Site (refer to **Section 4.1**) will be assessed for off-site disposal in accordance with the NSW EPA (2014) Waste Classification Guidelines.

5.0 Assessment of Remediation Requirements – Stage 2 Construction Works

Based on the current soil and groundwater data set (2008-2020) and in conjunction with the elements of the proposed development, it is AECOM's opinion that:

The PAH, lead and asbestos impacted fill materials in the Site do not warrant further remediation (other than capping) – the future risk of contaminated soil coming into contact with human or ecological receptors is considered low and does not warrant remediation for the following reasons:

- The impacts would not present an unacceptable risk to future site occupants or intrusive maintenance workers (following completion of the proposed development works) due to HIL C exceedances only being observed at sample depths greater than 0.5 m bgl based on the data from the site investigation conducted by AECOM (2016).
- The lithology encountered at boreholes within this area generally consisted of fill from 1 – 2 m bgl.
- The area will be capped with a minimum of 500 mm of validated suitable clean fill ((as defined in **Section 4.2**) below finished site levels in areas of shallow planting and other open spaces; and a minimum of 1.5 m below finished site levels in areas of tree planting, with environmentally suitable materials placed in construction garden beds/planter boxes to the final finished site levels; and the capping material will be underlain by a marker material.
- Analytical results from groundwater well MW205 for metals, PAH, BTEX, TRH and VHCs all reported concentrations below the laboratory limit of reporting.
- The area of TRH contamination in the southernmost portion of the Site is limited in extent on-Site and will be below the depth of services as 3 m of fill and capping will be placed for the construction of George Julius Avenue North.

The 'cap and contain' strategy will prevent PAH, lead and asbestos impacted material from coming into contact with receptors. Remediation works may be required when unexpected finds are encountered.

6.0 Regulatory Framework

6.1 Council

Remedial works at the Site shall be carried out in accordance with the requirements of the *Contaminated Land Management Act 1997*, the State Environmental Planning Policy (Resilience and Hazards) 2021 (SEPP 2021), City of Sydney *Contaminated Land Development Control Plan 2012* (DCP 2012) and the NSW Protection of the Environment Operations Act, 1997.

SEPP 2021 specifies when remediation work will require Development Consent from the planning authority (Category 1 remediation work). Any remediation works that do not require Development Consent are Category 2.

Based on review of Clause 9 of SEPP 2021 and the DCP 2012, the proposed remediation works are considered to be Category 2, as summarised below:

Table 6 Review of SEPP 55 Requirements

Category 1 Remediation Work	Site Evaluation
SEPP 55	
Designated Development	No
Land declared to be critical habitat	No
Likely to have significant effect on a critical habitat or a threatened species, population or ecological community	No
Development for which another State environmental policy or regional environmental plan requires development consent	No
Carried out or to be carried out in an area or zone to which any classifications to the following effect apply under an environmental planning instrument:	
• Coastal protection	No
• Conservation or heritage conservation	No
• Habitat area, habitat protection area, habitat or wildlife corridor	No
• Environment protection	No
• Escarpment, escarpment protection or escarpment preservation	No
• Floodway	No
• Littoral rainforest	No
• Nature reserve	No
• Scenic area, or scenic protection	No
• Wetland	No
Carried out or to be carried out on any land in a manner that does not comply with a policy made under the contaminated land planning guidelines by the council for any local government area in which the land is situated	No
DCP 2012 (where different to above)	
Remediation works involving on-Site treatment of groundwater	No
Remediation works involving on-Site treatment of contaminated soil	No
Remediation work that does not comply with the management provisions of Section 5 of the DCP 2004	No ¹

Notes:

¹ Review of DCP 2012, indicates that:

- Council requires 30 days notice prior to the commencement of Category 2 remediation works;
- Council requires a copy of ESA report(s) and the RAP at least 14 days prior to the commencement of Category 2 remediation works;
- Contact details for the Principal Contractor and/or party responsible for ensuring compliance of remediation work with all relevant regulatory requirements; and
- After completion of the remediation program, Council must be notified within 30 days.

AECOM assumes that the above notification(s) will be provided by the Remediation Contractor.

6.2 CLM Act (1997)

The CLM Act (1997) is the primary Act under which contaminated land is regulated by the NSW EPA. Relevant legislation relating to the CLM Act (1997) includes the Contaminated Land Management Regulation (2008), which commenced on 1 September 2008.

This section addresses the following aspects of the Act:

- Determination and suitability of a contaminated site for a proposed use including the generation of remediation criteria;
- Existing orders and regulatory instruments applicable to the Site; and
- Voluntary remediation proposals and agreements.

The Guidelines for the NSW Site Auditor's Scheme (The Auditor Guidelines) (DEC, 2017) were prepared by the Department of Environment and Conservation (DEC, now known as the NSW EPA) under the CLM Act (1997). The Auditor Guidelines (DEC, 2017) describe a decision process for assessing urban redevelopment sites that should be followed by contaminated land consultants. The Auditor Guidelines (DEC, 2017) prescribe soil investigation levels (SILs), which are the concentrations of particular contaminants above which further investigation and evaluation (such as through completion of a quantitative risk assessment) are required.

The CLM Act (1997) sets out requirements for site audits. It is understood that a Site Audit Statement will be prepared by a NSW EPA Accredited Site Auditor for the Site. The SAS will confirm whether the Site has been remediated to a standard suitable for the proposed development land uses.

6.3 WorkCover

6.3.1 Asbestos

As discussed in **Section 3.2.1**, asbestos in soil is expected to be encountered in the fill randomly across the Site. WorkCover requires at least 7 days notification prior to any excavation works associated with bonded and friable asbestos.

6.3.2 Underground Storage Tanks

If any USTs are encountered during the excavation works, based on review of the DECC (2009) *Guidelines for the Implementing the Protection of the Environment Operations (Underground Petroleum Storage Systems) Regulation 2008*, removal of the UST should be undertaken in accordance with:

- Australian Standard AS4976-2008, *The Removal and Disposal of Underground Petroleum Storage Tanks*; and
- Australian Standard AS1940-2004, *The Storage and Handling of Flammable and Combustible Liquids*.

WorkCover must be notified of any UST removal works within 7 days using the prescribed approval form.

7.0 Remediation

7.1 Objective

As discussed in **Section 1.2**, the remediation objective is to manage the excavation and fill/soil disposal reuse works so that the Site is suitable for development of the future Gunyama Park and George Julius Avenue (recreational open space and commercial/industrial). Where possible, all excavated material will be retained onsite as part of the development works. The Site works will consist of asphalt being removed from the Site and the underlying fill material being capped with a layer of clean material. Furthermore, it is expected that existing height levels will change in this area. All geotechnically suitable materials excavated that are demonstrated to be aesthetically appropriate and chemically stable/immobile where contaminants have been identified above the validation criteria will be reused below the capping layer where possible.

7.2 Preferred Remediation Strategy

The overarching remedial strategy for the Site will be the implementation of a capping layer of clean material (as defined in Section 4.2) over the contaminated fill present in the area.

A long term Environmental Management Plan (EMP) will be developed to manage residual fill contamination (including PAHs, lead, TRH and asbestos) and the integrity and longevity of the capping layer at the Site (refer to **Section 9.5**).

The preferred strategy to achieve the remediation objectives is as follows:

- Site establishment and preparatory works;
- The existing concrete slabs will be retained where possible. Where sections of the slab are removed, a suitably qualified Validation Consultant will inspect the removed slabs for asbestos and the underlying soils to assess for potentially contaminated soils (based on visual and olfactory observations and field screening of soil samples using a photoionisation detector [PID]);
- Excavation and separation of any other potentially contaminated fill materials (based on visual and olfactory observations) considered to be Unexpected Find Material for separate stockpiling and validation testing to confirm if it is suitable for reuse within Gunyama Park Stage 2 and George Julius Avenue North works or will require offsite disposal (refer to **Section 9.2.2**);
- Importation of suitable/validated imported fill to the Site to achieve the Gunyama Park, related open space final levels and George Julius Avenue North (if required) and as required for the capping material (refer to **Section 7.3.3**);
- Once the required levels (minus the capping layer) have been achieved in the Gunyama Park, related open space areas and George Julius Avenue North, a survey of the top of fill levels will be undertaken during a detailed survey and site inspection will be conducted to confirm that the marker material meets the requirements of **Section 7.3.2**; and
- A final survey of the final finished level will be conducted to confirm that the marker and capping requirements in the Gunyama Park area and George Julius Avenue North (as detailed in **Section 7.3.2** and **7.3.3**) are achieved.

The above approach is considered to be appropriate as there will be no complete exposure pathway to the underlying fill materials for future occupants of the Gunyama Park open space area and George Julius Avenue North due to the proposed capping works.

7.3 Remediation Methodology

7.3.1 Management of Unexpected Finds

Excavated material which is deemed to be Unexpected Finds Material will be stockpiled separately and sampled in accordance with the requirements of **Section 9.2**. Based on the results of these validation works, the material will be either reused within the Gunyama Park below the capping material (refer to **Section 7.3.2** and **7.3.3** below) or tested for offsite disposal (refer to **Section 8.7**).

The following unexpected events have been identified as having the potential to occur during the excavation works:

- Variation of contaminant characteristics or identification of unanticipated contaminants and materials. This may include the following materials:
 - Soil that appears to be contaminated based on visual and olfactory (odour) observations;
 - Soil that contains significant VOC concentrations (i.e. greater than 50 ppm as measured during the field screening of bagged soils samples using a PID);
 - Groundwater that appears to be contaminated based on visual and olfactory (odour) observations (including potential hydrocarbon sheens on the water surface);
 - Drums or underground storage tanks with unknown contents (i.e. either contained or potentially leaked into the surrounding soils).

In the event that additional trade waste lines or other in-ground features are identified and are considered to represent potential contamination sources (e.g. tanks, drums, unusual wastes etc), the following protocol will be adopted:

- All excavation works will cease, the Validation Consultant will be contacted and the area of concern will be appropriately barricaded;
- If required, appropriate sampling and analysis will be undertaken by the Validation Consultant;
- The requirement for any additional remediation works will be assessed by the Validation Consultant and undertaken following liaison with the Site Auditor; and
- The above works will be documented in the Validation Report.

Occupational Health & Safety (OH&S) and environmental protection requirements may need to be reviewed, depending on the type of unexpected finds encountered.

7.3.2 Marker Material Installation

As discussed in **Section 7.2** the proposed Gunyama Park will be capped as follows:

- The capping material will be underlain by a marker material. Consistent with the Green Square Town Centre project, the marker material shall consist of a bright coloured HDPE geotextile fabric constructed to a density greater than 300 grams per square metre (or equivalent).

Disturbance of the underlying fill material in the above open space areas will be managed as per the requirements of the Long-term EMP.

Regular inspections will be undertaken by the Validation Consultant to verify the appropriate installation of the marker material beneath the proposed Gunyama Park at the appropriate depth below the Final Finished Levels including the minimum 500 mm of crushed rock and/or validated suitable imported fill (as defined in **Section 9.2.3**, as appropriate). Photographic records will be maintained from the inspection(s) for inclusion in the Validation Report in addition to provision by the Principal Contractor of a survey showing the level(s) and lateral extent of the marker material.

7.3.3 Capping Material Installation

Inspection will be undertaken to verify the installation of the capping profile during placement of the suitable imported fill (as defined in **Section 9.2.3**) over the marker material. The following capping works will be undertaken:

- Gunyama Park beneath other open space areas - a minimum of 500 mm of validated suitable clean fill (as defined in **Section 4.2**). The capping material will be underlain by a marker material;
- Gunyama Park shallow landscaping and mass planting - minimum 500 mm capping depth;
- George Julius Avenue North – minimum 550 mm capping depth;
- Underground service corridors – minimum 850 mm capping depth. The services will be placed within imported fill and above the marker layer. If services are installed at greater depths, the depth of the imported fill and marker layer will be extended appropriately; and
- Planted tree areas – minimum 1.5 m depth capping depth.

The above capping material requirements are broadly in line with that being undertaken within the Green Square Town Centre infrastructure corridors. The typical cross-sections of the capping and marker layers are shown in **Appendix D**. The extent of the capping layer to be installed as part of the Stage 2 works is shown on **Figure 6** in **Appendix A**.

Capping would not be required in areas of the Site where the material is natural and uncontaminated or if there is a minimum of 2 m of validated clean material (as defined in **Section 4.2**).

In capping areas directly adjacent to the Site boundary, such works will be completed with use of a retention wall. The thickness of the capping material may be increased locally to provide suitable batter slopes for certain areas.

Photographic records will be retained from the inspection(s) for inclusion in the Validation Report in addition to provision by the Principal Contractor of a survey showing the final finished level(s) and lateral extent of the capping. The Validation Consultant will inspect the imported fill as it is brought to the Site.

8.0 Construction Management Procedures

This section identifies the broad environmental construction management measures that will be required to be implemented, specifically in relation to contamination on the Site, during the proposed development works. These measures are proposed to be incorporated into a Remediation Environmental Management Plan (REMP) to be prepared by the Principal Contractor (refer to **Section 8.1**).

8.1 Construction Environmental Documents

During construction the following Management Plans and Work Procedures will be prepared for the proposed development works at the Site:

Table 7 Construction Environmental Documentation

Project Plan	To be prepared by	To be approved by:
<i>Remedial Action Plan (RAP)</i> (this document)	AECOM	CoS/Site Auditor
<i>Construction Environmental Management Plan</i>	AECOM	CoS
<i>Occupational Health and Safety Plan (OHSP)</i>	Principal Contractor	CoS
<i>Remediation Environmental Management Plan (REMP)</i> including: <ul style="list-style-type: none"> • <i>Remediation schedule,</i> • <i>Hours of operation</i> • <i>Names and phone number for contact personnel</i> • <i>Traffic and Pedestrian Management Plan;</i> • <i>Noise and Vibration Management Plan;</i> • <i>Waste Management Plan;</i> • <i>Stormwater and Erosion Management Plan;</i> • <i>Air Management Plan; and</i> • <i>Flora and Fauna Assessment</i> 	Principal Contractor	CoS
<i>Asbestos Management Plan</i>	Principal Contractor	CoS/Site Auditor
<i>Acid Sulfate Soils Management Plan (ASSMP)</i>	Principal Contractor	CoS/Site Auditor
<i>Material Tracking Plan</i>	Principal Contractor	CoS/Site Auditor
<i>Quality Management Plan</i>	Principal Contractor	CoS
<i>Validation Report</i>	Principal Contractor's Validation Consultant	CoS/Site Auditor
<i>Long Term EMP</i>	Principal Contractor's Validation Consultant	CoS/Site Auditor

8.2 Material Tracking Plan

All materials handled during the construction works will be tracked in accordance with the Material Tracking Plan (MTP) in order to allow verification of the correct movement and handling. The system will track materials from cradle-to-grave, and will provide detailed information on the location and quantity of all material movements both on and off-Site, so that the material being handled can be identified and accounted for. The tracking system shall include accurate tracking of stockpiles throughout the entire material handling stage and will include confirmation of stockpile locations and volumes. This is to reduce the risk of cross-contamination between stockpiles/spoil movement.

As part of this process, accurate records shall be kept to ensure that backfilling of excavations (where required) and potential reuse of material only occurs following the appropriate testing of the subject materials. Plans will be made with respect to the extent of each excavation. A register of all analytical results for stockpiles and excavations will be maintained throughout the soil testing works.

Standard forms shall be prepared as part of the MTP. The forms and their function shall include, but not be limited to:

- Off-Site Transport/Disposal Form: providing a record of materials removed from the Site and including the material type, quantity, origin, shipping destination, time/date removed from the Site, time/date placed at the offsite location and an approval by the nominated environmental consultant that the material meets the disposal requirements;
- Imported Fill Form: providing a record of materials imported to the Site including the date, material type, quantity, point of origin, intended use and the suitability of the material for use as backfill at the Site;
- Material Excavation Form: providing a record of excavated materials for each piling area or excavation on the Site including the date, material type, excavated quantity, origin and intended destination;
- Material Stockpiling Form: provides a record of all materials placed in stockpiles. The form will include the date, material type, stockpiled quantity, origin and intended end use; and
- Material Placement Form: this form provides a record of any materials backfilled on the Site and includes the date, material type, quantity backfilled and origin.

Each form shall be completed on a daily basis by the Remediation Contractor's representative and collated into a cumulative log (tracking register) for each process on a weekly basis. The template for the tracking register will be included in the MTP. Roles and responsibilities for materials tracking will be specified in the MTP.

8.3 Erosion and Sedimentation Control

This section outlines the broad environmental construction management measures that will be required for erosion and sediment control during the proposed works. Further detail will be provided in the *REMP* to be prepared by the Remediation Contractor.

To prevent erosion of surfaces and sedimentation of surface water during the construction works, appropriate measures should be implemented to manage:

- Excavations;
- Material stockpiling;
- Surface water flows; and
- Dust and odour generation.

These four aspects are addressed in the following sections, and supplement the *REMP* to be prepared for the construction works.

8.3.1 Management of Excavations

To minimise the amount of erosion and sedimentation during the proposed excavation works, as far as practicable, works should minimise the area of exposed, unsealed surfaces or extent of trenches at any one time, through sequencing of works and progressive excavation and restoration. Surface waters will need to be appropriately controlled during the excavation works.

When excavations are planned, diversion channels/drainage should be constructed to divert clean water away from future open excavation areas (e.g. piling locations), exposed surfaces (e.g. stockpile areas) and areas of disturbed soils (e.g. unsealed roadways). Similarly, erosion and sediment control measures should be installed around and downslope of planned excavation areas and around stormwater drains, pits and outflows prior to the start of excavation to prevent silt laden water from migrating off-site.

To anticipate and plan for potential erosion and sedimentation incidents, erosive works should be deferred or re-scheduled after periods of heavy rainfall and during high wind periods.

Restoration of previously exposed surfaces, excavations and stockpiles may involve permanent solutions including asphaltting/concreting or revegetating the area, or temporary measures such as seeding and/or covering. Restoration of a disturbed area is to be undertaken as soon as practicable. Trenches and excavations are to be covered as soon as feasibly possible through backfilling and sealing, to reduce the potential exposure of stormwater to sediment and/or contaminants.

8.3.2 Stockpiling of Materials

8.3.2.1 Stockpile Locations

Materials generated by the piling or excavation works will be stockpiled within a designated stockpile area. If the excavated material is considered to be significantly different to that encountered during the previous site investigations (i.e. Unexpected Finds Material), the stockpiled soil will then be tested for either potential reuse on the Site or to classify the material prior to being transported directly offsite to a licensed landfill facility. The soil testing works related to these works are detailed in **Section 9.2.2**. The volume of stockpiles formed from the discussed piling and excavation works will be confirmed as part of the MTP.

8.3.2.2 Stockpile Area Preparation

In the event that contaminated spoil material is temporarily stored on-site prior to being transported off-site, the following management measures will be implemented (further detail will be provided in the *REMP* to be prepared by the Remediation Contractor):

- A designated temporary spoil stockpile containment area is to be established on the Site on a concrete/asphalt surface or other relatively impervious layer such as or HDPE plastic where no hardstand is available;
- Stockpiles of excavated fill material or contaminated natural soils should be covered with plastic covers/tarps to mitigate risks associated with wind and water erosion;
- In addition to the sediment source controls, sediment filters (e.g. geotextile 'sausages', gravel / sandbags or similar) are to be installed around the Site's active stockpiling areas. Sediment filters are to be installed at on-site stormwater inlets, grates and entry points of preferential drainage lines (if any) to reduce potential sedimentation;
- Signs will be erected at the entrance to the stockpile area and at locations around the stockpile specifying individual stockpile numbers and the type of materials stored; and
- Buffer zones will be established around each stockpile area to enable access to the stockpiles and minimise impacts of the stockpile area on the surrounding facilities. The location of the truck access to the stockpiles and stockpile area is not to impede the function of the diversion drains, bunding and erosion and sedimentation control measures outlined previously.
- Where stockpiles are placed on an unsealed ground surface (no plastic liner or pavement), validation sampling of the stockpile footprint will be undertaken as described in **Section 9.2.4**.
- Where stockpiles of imported validated material are placed on a unsealed (no plastic liner or hardstand) and unvalidated ground surface (on fill or potentially contaminated soil), the bottom, 0.1 m of the stockpile is to be treated and handled as potentially contaminated soil or fill and not used as fill above the marker layer. A visual inspection of the minimum 0.1 m base of stockpile will be inspected by the Validation Consultant to visually confirm that the stockpiled material handled hasn't mixed with underlying contaminated soils.

8.3.2.3 Stockpile Construction and Maintenance

The drainage, sediment and erosion control measures installed within stockpiling areas at the commencement of the construction works will be maintained, repaired and replaced where necessary for the duration of the stockpiling activities (in accordance with the *REMP*).

Stockpiles of excavated material are to be kept onsite for the shortest time period possible. All stockpiles are to be maintained in a tidy and safe condition with stable batter slopes (if required). Stockpiles of excavated Site fill/soils are to be kept in a separate area to any stockpiles of imported materials.

As discussed, while it is considered unlikely that stockpiles would be held onsite for the longer term, if required, such stockpiles should be covered with high density polyethylene (HDPE) plastic or stabilised with spray grass seeding to reduce dust generation and erosion.

Measures will be taken to reduce the generation of dust from stockpiles through the use of wetting and covers (refer to **Section 8.8**). Run-off will be managed by the use of surface bunding, silt fences and drainage diversions collected and prevented from moving onto other areas of the Site, off-site and/or into stormwater drains or waterways.

8.4 Water Management

Works are not to pollute waters, in accordance with the requirements of section 120 of the *Protection of Environment Operations Act (POEO Act, 1997)*.

8.4.1 Surface Water Management

During construction works, stormwater entering the Site is to be minimised wherever possible by directing surface stormwater away from the Site. This can be accomplished using bunds, diversion drains and stormwater control measures constructed to divert clean water away and in particular around exposed areas, disturbed soils (e.g. piling works) and stockpiling areas.

Sediment control devices are to be installed around all stormwater drains, gutters and pits, and in depressions downstream of the Site, prior to the start of works, to prevent sediment-laden water from entering the stormwater system. Stormwater inlet / grate openings within the vicinity of works that have the potential to receive contaminated waters are to be blocked through the use of barriers surrounding the inlet.

Areas where on-site stormwater could come into contact with spoil / waste material, contaminated material, excavated areas (trench locations, prior to backfilling), open stockpiles, this stormwater is to be contained through the use of bunds (or similar), to allow stormwater collection, categorisation, appropriate water quality treatment and reuse, or, off-site disposal. No untreated sediment-laden surface water collected in these areas is to enter the stormwater system or is to be sprayed on other areas of the Site/vegetation without prior testing and treatment (if required).

If a wheel wash is installed, dirty water is to be pumped out and treated (e.g. with flocculent in a sealed skip bin) and reused onsite (if suitable) or disposed offsite at a licensed facility.

Before any on-site collected water is discharged to stormwater drains, sewers or other outlets, approval, permits and/or licences from relevant authorities will need to be secured. Water that fails to meet the criteria of the applicable permits and/or licences is to be pumped into waste storage containers for off-site disposal. The approximate amounts of stormwater either released or containerised for off-site disposal will be recorded, along with the results of laboratory testing, on a Stormwater Monitoring and Disposal Record Form. These disposal documents are to be retained by the Principal Contractor and reported, as required, with monthly waste generation reports prepared in accordance with the requirements of the *REMP*.

In addition, any chemical and fuel spills that occur will be cleaned up to prevent contamination of run-off (a more detailed description of spill management will be detailed in the *REMP*).

Stormwater control devices are to be inspected daily. Inspections of control devices during rain / storm events is to be undertaken at a higher frequency (to be determined based on the magnitude of the event), and on completion of the storm event to monitor the effectiveness of mitigation techniques. If warranted, the inspections should involve cleaning and/or replacement of devices if deemed that they are compromised.

8.5 Management of Asbestos Containing Materials

Based on the results of the site investigations and validation works conducted within the Stage 1 development area, ACM will be encountered in the Site's fill material. As such, an Asbestos Management Plan will be prepared prior to commencement of the construction works and will be implemented during the excavation works.

Identified ACM which requires removal under an Asbestos Management Plan will be collected and disposed of by a licensed Asbestos Removal Contractor (ARC) in accordance with the requirements of the following:

- NSW Work Health and Safety Act (2011);
- NSW Work Health and Safety Regulation (2017);
- Code of Practice: How to Safely Remove Asbestos, Safe Work Australia (2019); and
- Code of Practice: How to manage and control asbestos in the workplace, Safe Work Australia (2019).

The ACM removal works, where required by the Asbestos Management Plan, would be undertaken as follows:

- The Principal Contractor would establish appropriate barriers and signage around the area where ACM has been identified;
- The ACM will be suitably removed from the Site by an Asbestos Removal Contractor (ARC);
- Airborne asbestos fibre monitoring will be undertaken around the working area during the works to confirm that the ACM is being removed in an appropriately controlled manner (refer to **Section 8.9**);
- Validation soil samples will be collected at 10 m lineal intervals along the walls and base of any identified ACM impacted excavation areas and analysed for asbestos. Should the soils beneath the ACM be impacted with asbestos fibres, the impacted soils will be excavated for appropriate off-site disposal; and
- An ARC will conduct a visual inspection of the affected area to confirm that it is free of all visible ACM fragments. A clearance certificate will be prepared to document these works.

If ACM is encountered and removed during the excavation works, for the purposes of appropriately protecting the construction worker, residual soils must not contain asbestos (bonded or otherwise) as determined by the following:

- A visual inspection of the remediated area to confirm the removal of all visible ACM fragments; and
- No detection of asbestos in samples collected from the residual soils and submitted for analysis.

The additional works (including over-excavation if required) for management of ACM identified in residual soils for the protection of construction workers will be determined by the Asbestos Management Plan.

Asbestos air monitoring to be conducted during the remediation works is discussed in **Section 8.9**.

8.6 Classification for On-Site Reuse

As discussed in **Section 8.3.2.1**, stockpiled Unexpected Finds Material from the excavation works will be assessed for its suitability for reuse on-site, where required, by collection of representative samples and chemical analysis for the relevant CoPC (refer to **Section 3.2.1**). The analytical results will be assessed against the soil validation criteria as detailed in **Section 3.3**.

8.7 Waste Classification for Off-Site Disposal

Materials deemed not suitable for reuse at the Site or which require excavation to accommodate the redevelopment works will be assessed for off-site disposal in accordance with the NSW EPA (2014) Waste Classification Guidelines - Part 1: Classifying Waste.

Stockpile sampling would be undertaken at a frequency of one sample analysed per 100 m³ on the basis that the sampled materials are inspected by a qualified environmental scientist and are observed to be relatively homogenous. If the material is considered to be heterogeneous comprising different fill types, then a greater sampling density will be required.

Waste classification samples will be analysed for the following suite of analytes:

- Heavy metals (arsenic, cadmium, chromium, copper, lead, nickel, mercury and zinc);
- TPH and BTEX;
- PAHs;
- Asbestos; and
- TCLP testing for heavy metals and PAHs, as required based on the primary results.

Based on the analytical data presented in **Section 2.9** and **0**, it is considered unlikely that onsite treatment works will be required as part of the offsite disposal works (i.e. the materials are likely to be classified as either General or Restricted Solid Waste which do not require treatment/stabilisation).

8.7.1 Off-Site Transportation of Materials

Classified waste is to be taken to an appropriate waste disposal facility licensed to receive such waste. Approval may need to be obtained from the respective landfill facility prior to transport. An application for such an approval would require an assessment of the DECCW Guidelines and an estimate of the likely volume of waste to be disposed.

The following material handling requirements will be implemented for trucks transporting materials off-Site:

- A licensed transporter is to be used to transport material to an appropriately licensed NSW EPA waste facility;
- All truck loads are to be filled to the correct level, no over-filling;
- Trucks carrying waste materials will be covered prior to exiting the Site and will remain covered until authorised to unload at the destination (NSW EPA licensed waste facility);
- Trucks will be fitted with seals to ensure that the movement of potentially saturated materials is undertaken appropriately. The integrity of the seals will be inspected and tested prior to commencement of each day's haulage works;
- Excess dust or load material is to be removed from vehicles prior to departure from Site, and as such may require the use of an onsite wheel wash or spray wash or similar. In the event that materials are tracked offsite, it is to be immediately cleaned up in a way that prevents contamination of land, the stormwater or waterways;
- Trucks will not wait in the streets surrounding the Site or within the Site area; and
- Trucks will exit the Site through predetermined exit points and will follow a predetermined transport route to the destination (landfill) via an approved route in accordance with the Principal Contractor *Traffic Management Plan* (yet to be prepared).

8.8 Air Quality Management

This section outlines a number of measures that are to be implemented on Site to reduce potential dust and odour issues that may be associated with the works, from a contamination perspective. These measures are to be adopted in accordance an Air Management Plan and Stormwater and Erosion Management Plan to be prepared as part of the REMP (refer to **Section 7.3.3**).

8.8.1 Odours

Based on the findings of the previous investigations, it is considered unlikely that significantly odorous materials would be generated during the construction works. If odorous materials are encountered, the following environmental control measures listed below are implemented.

An odour management system will be developed as part of the REMP to incorporate the use of various management options as deemed appropriate.

If required, the management of odours during the excavation and stockpiling works will include the following options:

- Investigation as to the source of odours including odour monitoring;
- Minimisation of the quantity or surface area of exposed odorous materials;
- Implementation of odour management response procedures (required to be specified in the REMP);
- Implementation of progressive contingency measures (required to be specified in the REMP);
- Covering of exposed odorous materials progressively or at the completion of each work period;
- Minimising exposed/excavation areas;
- Apply odour suppressant sprays or foams to excavation surfaces; and
- Undertake activities during favourable weather conditions.

Selection of the appropriate management and mitigation measures, including those summarised above, will be based on consideration of:

- The quantity of odorous materials that require remediation;
- The duration of the required remediation works and associated management of odorous materials;
- The proximity of the proposed remediation works to sensitive receptors;
- The prevailing and forecast weather conditions; and/or
- Other activities being undertaken at the Site in parallel with the remediation work.

8.8.2 Dust

To prevent unacceptable levels of dust being generated during the construction works, a number of appropriate measures should be implemented. These measures may include the following:

- Use of a water cart or water sprays to suppress dust in open areas and along unsealed internal roadways;
- Watering and installation of temporary sheeting to cover localised exposed areas and stockpiles;
- Hosing down spoil as it is excavated during excavation activities;
- Covering stockpiles of potential contaminated soil which will remain on the Site for more than 48 hours
- Alteration of the works program to minimise the extent of disturbed open areas;
- Consolidation of material stockpiles, where appropriate;
- Use of chemical dust-suppressants provided the chemicals do not pose a contamination or OHS hazard;
- Use of alternative coverings such as hydromulch to stabilise the surface of open disturbed areas and long-term stockpiles;
- Use of additional dust suppression features on items of dust generating plant and equipment;
- Installation and use of a wheel wash at the Site exit to remove material from Site vehicles;
- Securely covering all loads entering or exiting the Site; and
- Use of alternate work practices such as modified equipment to minimise dust generation.

8.9 Asbestos Air Monitoring

ACM in the form of bonded and friable asbestos is expected to be encountered randomly within the fill at the Site. Consequently, asbestos fibre air monitoring must be carried out during times when excavation of fill materials is conducted in accordance with the *Guidance Note on The Membrane Filter Method For Estimating Airborne Asbestos Fibres 2nd Edition* [NOHSC:3003(2005)].

The air monitoring must be carried out by a Licenced Asbestos Assessor to NATA Standards and in accordance with the Safework Australia *Code of Practice How to Remove Asbestos Safely*. If friable asbestos is discovered during the works, an independent licensed asbestos assessor will be required [independent of the Principal Contractor/Licenced Class A (friable) or Class B (non-friable) asbestos removalist].

The asbestos assessor will select the number and location of asbestos monitoring locations based on the daily site works and conditions. Typically the monitoring locations will be around the active excavation area (fill material), stockpile areas and site sheds/amenities on each day of remediation work.

Air monitoring samples are only to be analysed at a NATA accredited laboratory accredited to ISO17025 for asbestos counting.

The airborne asbestos monitoring results will be communicated to the site workers daily during pre-start/toolbox meetings at the commencement of the next work shift and a copy posted in the site office.

The following asbestos fibre control limits and actions applicable to the work will include:

Table 8 Asbestos Air Monitoring Action Levels

Level	Control Limit	Action
Acceptable limit	<0.01 fibre/mL	Equal to background and detectable limits. Level to achieve for air clearances.
Alert level	>0.01 fibres/mL	Review control measures, investigate the cause and implement controls to eliminate or minimise exposure.
Action level	>0.02 fibres/mL	Review control measures investigate the cause and implement controls to eliminate or minimise exposure. The licensed asbestos removalist (Remediation Contractor) must notify the regulator (WorkCover NSW) by phone followed by email, fax or written statement that work has ceased and the results of the air monitoring. Work may only recommence following receipt of air clearance monitoring results of <0.01 fibres/mL).

The air monitoring will continue until the final excavation surface has been inspected as clear of visible asbestos. Following the receipt of the final air clearance monitoring results of <0.01 fibres/mL, the asbestos work exclusion area may be entered without the need for asbestos exposure prevention PPE.

8.10 Noise and Vibration Management

The following measures are recommended to minimise potential noise and vibration impacts from excavation and compaction works on the Site, and are to be applied in conjunction with any conditions of development approval gained for the works:

- Unless contrary to the conditions of development approval, all reasonable and feasible measures are to be used to meet the construction noise management levels outlined in The City of Sydney Code of Practise for Construction Hours/Noise within the Central Business District (1992) and the NSW EPA Industrial Noise Policy (1999);
- Efficient silencers and low noise mufflers should be used on all plant and machinery where possible;
- Regularly maintain plant and machinery to minimise noise emissions;
- Face exhausts of plant and machinery away from receivers, where possible;

- Vibration monitoring may need to be undertaken during vibration generating activities (e.g. jackhammering, ground compaction) to determine compliance with NSW EPA guidelines at the nearest receivers; and
- The potential cumulative impacts of the proposed works in conjunction with other planned construction works in the area (i.e. on the Green Square Town Centre site) should be considered and appropriate mitigation measures adopted if required.

8.11 Site Access

The primary access route to the Site will be in accordance with the Review of Environmental Factors (REF) and approved Construction Site Management Plan. The main gate will control access to and around the Site during the development works.

Entry to any designated excavation works areas will be controlled through the use of a sign-on/sign-off log system at the main gate. Only authorised personnel will be allowed into the excavation works area.

Personnel will gain access to excavation areas only after they have:

- Attended and completed a Site safety induction briefing (applicable to all Site workers and visitors);
- Are wearing all applicable personal protective equipment (PPE) as detailed in the OHSP; and
- Been inducted into the OHSP.

All construction vehicles and delivery vehicles will enter the Site through the nominated entry point.

8.12 Work Health and Safety Signage

Work Health and Safety (WHS) signage will be installed at the Site entrance detailing the location of the Site offices, construction/excavation works, first aid facilities and parking. Traffic restrictions will be installed to limit access further into the Site and ensure the safety of Site visitors.

Signage at the main gate will include after-hours contact details. Additional signage will be erected along Exclusion Zone boundaries to restrict access to these areas to authorised personnel only.

8.13 Hours of Operation

Hours of operation must be in accordance with the REF and the City of Sydney Code of Practice for Construction Hours/Noise 1992.

9.0 Validation Plan

This section provides a description of the validation methodology to be adopted by the Validation Consultant during the remediation works.

The information presented herein is of a summary nature only. If required, specific details could be documented in a *Sampling, Analysis and Quality Plan (SAQP)*.

9.1 Project Team

The Project Team must include a suitably qualified Validation Consultant with experience working on contaminated sites and trained in the requirements of this RAP. Decisions related to validation will be made in accordance with relevant guidelines endorsed by the NSW EPA.

9.2 Soil Validation Plan

9.2.1 Unexpected Finds Material

The validation of Unexpected Finds Material will be conducted to assess whether it can be reused onsite as follows:

- All Unexpected Finds Material proposed to be reused as fill materials below the capping layer and down to a depth of 2 m below the Final Finished Level in the Gunyama Park area shall be sampled at a frequency of one sample per 70 m³ (consistent with the Green Square Town Centre project);
- Samples shall be analysed for the CoPC listed in **Section 3.2.1** (i.e. lead, TPH, BTEX, PAHs and asbestos) in combination with consideration of the source location and material inspection. A detailed and systematic inspection will be completed of the material to assess the potential presence of visible ACM prior to final placement. This will comprise supervision of excavation of the Unexpected Finds Material and inspection during stockpiling of the material. The material will be visually assessed and field screened using a photoionisation detector;
- The validation samples will also be tested to assess the leachability of lead and benzo(a)pyrene concentrations under a neutral leaching conditions (using the ASLP). This testing will confirm that potentially lead and benzo(a)pyrene impacted materials are suitability immobile. The lead and benzo(a)pyrene ASLP results in the materials is required to be less than the adopted ANZG (2018) trigger values for marine aquatic ecosystems to enable onsite reuse; and
- Fill materials shall be inspected for consistency by the Validation Consultant. Material which is found to be aesthetically dissimilar to the fill materials exposed in general at the Site shall be assessed as per the protocols for unexpected finds. Malodorous materials shall be analysed for TPH and VOCs (in addition to the CoPCs discussed above).
- Should fill or soils with indicators typical of acid sulfate soils (black colouration and rotten egg odour) and more than 1 tonne of the material require excavation from the Site in total, the procedures in the ASSMP will be implemented.

The following rules will apply to the soil testing data when assessing against the soil validation criteria (refer to **Section 4.0**) by statistical analysis:

- No single analyte concentration shall exceed 250% of the soil validation criteria for each CoPC; and
- The standard deviation of the results must be less than 50% of the allowable maximum specified for each CoPC.

If the above validation testing of the Unexpected Finds Material indicates that the material is suitable for reuse beneath the Gunyama Park capping layer, the material will also be inspected as it is placed in this area to ensure it is similar to the materials that were tested and analysed during the above validation sampling.

9.2.2 Underground Storage Tanks

If any USTs and related infrastructure are encountered during the excavation works, soil characterisation / validation sampling of the resulting excavation will be completed in accordance with NSW EPA (2014) *Technical Note: Investigation of Service Station Sites*, as follows:

9.2.2.1 Validation of Excavations

The validation of UST excavations will be undertaken as follows:

- **Tank Pit Excavation - Walls:** a minimum of two samples will be collected and analysed per tank, with a sample taken from each tank wall. Samples will be selected for analysis based on results of both field observations and field screening results (refer **Section 9.2.2.3**). Samples will also be distributed across soil types (i.e. multiple wall samples may be collected and analysed);
- **Tank Pit Excavation - Floor:** at least one sample will be collected and analysed from beneath each removed UST and / or every 10 m² thereafter;
- **Fuel Dispensing Pumps - Base:** one sample will be collected and analysed beneath each dispensing pump backfill and one per natural soil (if considered required);
- **Fuel Feed Lines to Dispensing Pumps** - one sample will be collected and analysed per 5 m of trenching from excavated fuel lines; and
- **Remote Fill Points** - one sample will be collected and analysed per fill point.

Samples will be collected by the following method:

- Directly from the bulk samples within excavator bucket using a trowel and gloved hand; and
- Hand auger safely in accessible areas.

9.2.2.2 Stockpile Characterisation Sampling

Soil removed during UST excavation works will be sampled at a minimum rate of one sample per 25 m³, or one sample per stockpile for stockpiles smaller than 25 m³. Samples will be collected directly from the stockpiles using a trowel and gloved hand.

9.2.2.3 Field Screening

Each soil sample will be split in the field to provide a sub sample for screening for Volatile Organic Compound (VOCs) using a Photo-Ionisation Detector (PID). The result of the PID screening will be used to help identify which samples to send for laboratory assessment, along with other field observations. Field screening of soil samples by organic vapour analysers will follow the headspace method to minimise the loss of volatiles (as per Section 7.4.3 in Schedule B2 of the NEPM (2013 as amended)).

The PID will be supplier calibrated prior to delivery and additionally calibrated using fresh air and gas standard (isobutylene or similar) in the field at the beginning of each sampling day. Calibrations certificates from the supplier and daily field calibrations will be maintained on the project file.

9.2.3 Imported Fill

Any material imported to the Site will be required to meet the environmental and geotechnical requirements specified for the particular end use.

It is expected that materials imported to the Site for the capping works or for use as growing media will meet the validation criteria detailed in **Section 4.0**.

The frequency of soil sampling will be dependent on the source of the fill material. If the material is brought onto the Site from a quarry, and the material is homogeneous, soil testing will consist of:

- a certificate warranting that the material is VENM or demonstrating the physical and chemical quality of the fill, including supporting test data; and
- visual confirmation that the material is free from contamination as it is imported to the Site.

If the imported material (including landscaping materials such as mulch) cannot be certified as VENM or clean quarry material by the supplier, the following works will be undertaken by the Validation Consultant:

- Site inspection of the source site and the reporting of these findings in the relevant reports; and
- One sample per 70m³ will be collected and analysed or a minimum of 10 samples per source (consistent with the Green Square Town Centre project). This sampling density may be decreased depending on the quantity of material to be imported from a given source and the initial laboratory analytical results. Any change in sampling density will be determined in consultation with the NSW EPA Accredited Site Auditor; and
- Visual confirmation that the material is free from contamination as it is imported to the Site.

Samples will be collected and analysed from the source location and the suitability of the material assessed by the Validation Consultant, prior to import of the material to the Site.

All soil samples will be analysed for the following suite of potential contaminants:

- Metals (As, Cd, Cr, Cu, Ni, Pb, Zn and Hg);
- PAHs and phenols;
- TPH/BTEX;
- OPPs and OCPs;
- PCBs; and
- Asbestos.

The analytical results will also be assessed to ensure they are representative of background concentrations – that is, metals concentrations are very low and organics non-detect.

The above testing regime will also be undertaken for recycled concrete, crushed rock (non-quarry), topsoil or any other imported product prior to importation to the Site.

9.2.4 Stockpile Footprint Validation

Where stockpiles of excavated fill or potentially contaminated soil are placed on the unsealed ground surface (no plastic liner or pavement and not on fill), validation samples are to be collected at a rate of 1 per one sample per 25 m² (on a 5 m grid). The validation samples will be analysed for CoPC and visual asbestos clearance of the surface undertaken by a licensed asbestos assessor (LAA).

9.3 Quality Assurance / Quality Control

The Validation Consultant should adopt the Data Quality Objectives (DQO) process, which have been developed based on the iterative DQO process developed by the USEPA (2000) *Guidance for the Data Quality Objectives Process - EPA QA/G-4* and adopted by NSW DEC (2006).

The guidelines incorporate field quality control and laboratory analysis, methods and information on laboratory quality control data and will be used to validate the field and analytical data for the validation works. Assessment of the achievement of the DQOs must be undertaken through reference to the Data Quality Indicators (DQIs) of completeness, comparability, representativeness, precision and accuracy.

Components of the field and laboratory programs (including quality assurance) are briefly presented in the following sections.

9.3.1 Sampling Methodology

Field procedures will be undertaken with reference to:

- National Environmental Protection (Assessment of Site Contamination) Amendment Measure (NEPC, 1999 as amended) *Schedule B2, Guideline on Site Characterisation*; and
- ANZECC (2000) - Australian and New Zealand Environment and Conservation Council and National Health and Medical Research Council (ANZECC/NHMRC), "*Australian and New Zealand Guidelines for the Assessment and Management of Contaminated Sites*", January 1992.

The general soil sampling strategy would be as follows:

- All soil samples will be collected into laboratory prepared and supplied glass jars with Teflon lined lids. The sampling locations will be accurately recorded (by survey wherever possible). Sample depths (where appropriate) will be recorded by tape measure. To assist surveying, labelled sample location markers (e.g. survey pegs or similar) will be used;
- Screening of the vapour headspace of soil samples for volatile organic compounds (VOCs) will be undertaken in the field using a PID. Observations for odours, staining and other unusual conditions will also be made. Sample collection will be biased towards detecting contamination;
- All samples will be collected using decontaminated equipment and a new pair of nitrile gloves;
- Samples for analysis for organic compounds will be placed on ice; and
- All samples will be forwarded to an analytical laboratory for analysis under chain-of-custody protocols.

9.3.2 Field and Laboratory QA/QC

Collection of field quality control samples will include:

- Blind duplicate soil samples (intra-laboratory) will be analysed at a rate of 1 per 20 primary samples;
- Split duplicate samples (inter-laboratory) will be analysed at a rate of 1 per 20 primary samples; and
- Where required, rinsate or equipment blank samples will be collected and analysed at a rate of 1 sample per day of sampling activities.

Additionally, the PID will be calibrated prior to the start of field activities and daily during field activities. Calibration records will be provided in the Validation Report.

Laboratory QA/QC procedures will comprise the following at a minimum:

- Laboratory Duplicate Samples: at least one per batch (where the batch exceeds five samples);
- Matrix Spiked Samples: at a rate of approximately 5% of all analyses. At least one per batch will be reported;
- Laboratory Blanks: at least one per batch and one per analyte;
- Laboratory Control Samples: analysed at a rate of at least one per process batch, and typically at a rate of 5% of analyses; and
- Surrogates: at least one per sample.

9.3.3 Laboratory Analyses

All laboratory analyses will be conducted by laboratories using methods accredited by the National Association of Testing Authorities, that adhere to the international standard methods referred in the ANZECC (1996) guidelines and Schedule B(3) of the NEPC (2013).

9.3.4 Decision Rules

To evaluate the sample analysis data, the following decision rules will be applied:

- Sampling locations are to be recorded by survey;
- Comparison of the sample analysis results to the soil validation criteria;
- Qualitative assessment of potential risk associated with any 'elevated' result(s);
- If required, assessment of data through checking that each individual sample concentration does not exceed the soil validation criteria by more than 250%;
- Calculation of the Upper Confidence Limit (UCL) on the average concentrations (of the relevant contaminant(s)) at a confidence level of 95 % (95 % UCL_{average}). This would include excavation and stockpile samples;

- If required, calculation of the standard deviation of the data. The standard deviation should be less than 50% of the validation criteria;
- Assessment of the sampling results for any soil/waste to be disposed off-site in accordance with NSW EPA (2014) *Waste Classification Guidelines*; and
- Assessment of the reliability of both the field and laboratory programs by reference to DQIs.

Where data indicates that unacceptable concentrations of chemical contaminants remain, the excavation and stockpiling process will be required at the relevant location(s).

9.4 Validation Reporting

A Validation Report will be prepared by the Validation Consultant on completion of remediation works. The report will contain an overview of the remediation activities conducted and details of the following:

- A survey plan of the site boundary;
- Volumes of excavated material and location of excavations/stockpiles;
- Field observation of the piling and excavation works, and observations of any Unexpected Finds Material;
- Tracking of materials disposed off-site or reused on other parts of the Site;
- Validation field methods;
- Plan of validation sampling locations;
- Site photographs;
- Analytical results of validation and characterisation soil samples and related QA/QC results;
- Confirmation that the required capping layer extends across all proposed public open space areas; and
- A conclusion regarding the completeness of remediation and the suitability of the Site for the proposed land uses.

Supporting factual evidence will be included in the report. This will include a Stockpile Register for the project, landfill disposal certificates, VENM certificates (if required), NATA 'stamped' laboratory analysis certificates, interpretative summary tables and an overview of the works carried out during the remediation process. The report will include an assessment of all results and evaluation of the suitability of the Site for the proposed land use.

The Validation report will be prepared in accordance with the relevant NSW EPA endorsed guideline documents.

9.5 Long-Term Environmental Management Plan

Part of the Site validation process includes the preparation of a long-term EMP by the Validation Consultant in accordance with NSW EPA (2020) *Contaminated Land Guidelines: Consultants Reporting on Contaminated Land* and endorsement of the EMP by the Site Auditor. The existing Gunyama Park Aquatic and Recreation Centre Long Term EMP (JBS&G, 2020b) will be updated to include the Site.

The EMP includes the following:

- roles and responsibilities for implementing the EMP on an ongoing basis at the Site (including site inductions);
- the surveyed location of capped areas (confirmation via as-built construction plans);
- a summary of the CoPC and the areas of potential concern if the cap is proposed to be penetrated/excavated;
- requirement to maintain the integrity of the capping layer (refer to **Section 7.3.3**);

- ongoing environmental monitoring required (if any);
- management measures for potential future intrusive works within the proposed public open space areas (Gunyama Park); and
- requirement for the EMP to be included in the Site's Environmental Management System.

10.0 Conclusion

This RAP has generally been prepared to meet the requirements of the DUAP and EPA (1998) *Managing Land Contamination: Planning Guidelines, State Environmental Planning Policy (SEPP) 55 - Remediation of Land* considered for the preparation of this RAP and relevant NSW EPA endorsed guidelines including the NSW EPA (2020) *Contaminated Land Guidelines: Consultants Reporting on Contaminated Land*.

It is concluded that upon successful implementation of the selected remediation strategy described by this RAP (and any associated EMP) and in conjunction with the proposed Stage 2 development works, the Site will have been made suitable for the proposed Gunyama Park (recreational open space) and George Julius Avenue North roadway.

11.0 References

- ADE, 2018. Phase II Detailed Site Investigation 94-104 Epsom Road - MER-08-14531/DSI/v1d – 15 October 2018
- ADE, 2021a. *Site Remediation and Validation Report – Southern Basement, Landscaping Setbacks & Road Footprints, 94-104 Epsom Road, Zetland, NSW.*
- ADE, 2021b. *Site Remediation and Validation Report – Northern Basement, 94-104 Epsom Road, Zetland, NSW.*
- AECOM, 2016. *Remedial Action Plan, Gunyama Park Aquatic and Recreation Centre, - Zetland, NSW.*
- Coffey Geotechnics (NSW) Pty Ltd (Coffey) (Coffey 2015) *Geotechnical Investigation Report, 106-116 Epsom Road, Zetland, NSW, 13 April 2015*
- Douglas Partners, 2016. *Report on Geotechnical Investigation, Gunyama Park Aquatic and Recreation Centre, Joynton Avenue, Zetland.*
- Department of Urban Affairs (DUAP) and Planning and Environment Protection Authority (EPA), (DUAP), 1998. *Managing Land Contamination: Planning Guidelines, State Environmental Planning Policy (SEPP) 55 - Remediation of Land.*
- EI Australia, 2020. *Additional Site Investigation, 106-110 Epsom Road, Zetland NSW.*
- Friebel, E. and Nadebaum, P., 2011. *Health screening levels for petroleum hydrocarbons in soil and groundwater. Part 1: Technical development document.* CRC CARE Technical Report no. 10, CRC for Contamination Assessment and Remediation of the Environment, Adelaide, Australia. September 2011.
- JBS&G, 2020a. *Gunyama Park Aquatic and Recreation Centre Validation Report.*
- JBS&G, 2020b. *Gunyama Park Aquatic and Recreation Centre Long Term Environmental Management Plan.*
- AECOM, 2014. *Material Reuse Options Study, – Green Square Aquatic Centre, 132-138 Joynton Avenue, Zetland, NSW.*
- NEPM (Assessment of Site Contamination) Amendment Measure (NEPC, May 2013 as amended).
- NHMRC, 2011. *Australian Drinking Water Guidelines Paper 6 National Water Quality Management Strategy.* National Health and Medical Research Council. National Resource Management Ministerial Council, Commonwealth of Australia, Canberra. October, 2011.
- NSW DEC, 2006a. *Guidelines for the NSW Site Auditor Scheme (2nd edition).*
- NSW DEC, 2006b. *Assessing Vibration: A Technical Guide.*
- NSW DEC, 2006c. *Assessment and Management of Odour from Stationary Sources in NSW: Technical Framework.*
- NSW DEC, 2007. *Guidelines for the Assessment and Management of Groundwater Contamination.*
- NSW DECC, 2009. *Interim Construction Noise Guideline.*
- NSW EPA, 1994. *Guidelines for Assessing Service Station Sites.*
- NSW EPA, 1995. *Contaminated Sites: Sampling Design Guidelines.*
- NSW EPA, 1999. *Environmental Criteria for Road Traffic Noise.*
- NSW EPA, 2000. *Industrial Noise Policy and Application Notes.*
- NSW EPA, 2014. *Waste Classification Guidelines. Part 1: Classifying Waste.*
- NSW EPA, 2022. *Sampling Design Guidelines.*
- NSW EPA, 2020. *Contaminated Land Guidelines: Consultants Reporting on Contaminated Land.*
- NSW Work Health and Safety Act 2011.
- NSW Work Health and Safety Regulation 2011.

Safe Work Australia 2011. *Code of Practice: How to Safely Remove Asbestos*.

Safe Work Australia 2011. *Code of Practice: How to manage and control asbestos in the workplace*.

Senversa (December, 2020). *Site Audit Report, Green Square Aquatic and Recreation Centre, 17 Zetland Avenue, Zetland, NSW*.

Soil Conservation Service NSW, 1990. *Sydney 1:100,000 Soil Landscape Series Sheet 9130*.

WA Department of Health (DoH), 2008. *Draft Guidelines for the Assessment, Remediation and Management of Asbestos Contaminated Sites in Western Australia*.

USEPA (2000) *Guidance for the Data Quality Objectives Process - EPA QA/G-4*.

Appendix A

Figures



KEY
 Site Boundary

 020 m
 Disclaimer: Spatial data used under licence from Land and Property Management Authority, NSW © 2015.
 AECOM makes no representations or warranties of any kind, about the accuracy, reliability, completeness, suitability or fitness for purpose in relation to the map content.

SCALE: 1:10,000 SIZE: A3
 SHEET: 1 of 1 COORDINATE SYSTEM: GDA 1994 MGA Zone 56

TITLE: **FIGURE 1 - Gunyama Park and George Julius Avenue North Site Location**

PROJECT: GREEN SQUARE TOWN CENTRE				
CLIENT: CITY OF SYDNEY				
DRAWN: SC	DATE: 2/12/2022	MAP #:	REV:	Project:
CHECK:	DATE:	G002 05 60477507		



AECOM GIS Printed Date: 2/12/2022 | \na.aecomnet.com\GIS\APAC\Sydney\AUS\YD1\Secure\Projects\603147454_tech\work\area\4.99_GIS\02_Maps\G010_01_SiteFigure_211121.mxd



AECOM GIS Printed Date: 17/08/2023 | Ina.aecocomit.com\GIS\APAC\Sydney-AUS\7D1\Secure\Projects\603\60314\7454_Tech work area4_99_GIS02_Maps\G002_09_SiteLayout_230817.mxd

KEY


- Site Boundary
- Stage 2 boundary
- Cadastral boundary
- UST excavation (removed and validated during Stage 1 (JBS&G 2020))
- Remediated and validated during Stage 1 (JBS&G 2020)
- ⊕ AECOM (2015) borehole locations
- ⊕ Previous borehole location (DP, 2009)
- ⊕ Previous borehole/well location (WSP, 2012)
- ⊕ Previous borehole location (DP, 2016)
- ⊕ Previous borehole location (JBS&G 2020)
- ⊕ Previous borehole location (DP, 2023)



SCALE 1:600 SIZE A3
 SHEET 1 of 1 COORDINATE SYSTEM GDA 1994 MGA Zone 56
 TITLE

FIGURE 2 - Gunyama Park and George Julius Avenue North Soil Borehole and Monitoring Well Locations

PROJECT GREEN SQUARE TOWN CENTRE				
CLIENT CITY OF SYDNEY				
DRAWN	DATE 17/08/2023	MAP #	REV	Project
CHECK	DATE	G002 07 60477507		





AECOM GIS Printed Date: 13/03/2023 \\\na.aecomet.com\GIS\APAC\Sydney-AUS\YD1\Secure\Projects\603603174\A514_199_GIS02_Maps\G012_01_OffSiteInvestigationValidationAreas_230309.mxd

KEY

- Site Boundary
- Stage 2 boundary
- Cadastral boundary
- ADE (2021a) validation boundary
- ADE (2021b) basement validation boundary
- EI (2020) investigation boundary
- UST excavation (removed and validated during Stage 1 (JBS&G 2020))
- Remediated and validated during Stage 1 (JBS&G 2020)

- ⊕ AECOM (2015) borehole location
- ⊕ Previous borehole location (DP, 2009)
- ⊕ Previous borehole/well location (WSP, 2012)
- ⊕ Previous borehole location (DP, 2016)
- ⊕ Previous borehole location (JBS&G 2020)
- ⊕ Remediation excavation (ADE, 2021a)






SCALE	1:1,300		SIZE	A3
SHEET	1 of 1		COORDINATE SYSTEM	GDA 1994 MGA Zone 56
TITLE	FIGURE 4 - Gunyama Park and George Julius Avenue North Off-Site Investigation and Validation Areas			
PROJECT	GREEN SQUARE TOWN CENTRE			
CLIENT	CITY OF SYDNEY			
DRAWN	DATE	MAP #	REV	Project
CHECK	DATE	G012 08 60477507		

North West

Figure D4 A-A'
Cross Section

South East



Lithology Graphics

Well Graphics

- Fill (made ground)
- USCS Poorly-graded Sand
- Concrete
- USCS Peat
- USCS Poorly-graded Sand with Clay

Explanation:

- Borehole Number
- Borehole Lithology
- Well Construction
- Encountered Water Level
- Stabilised Water Level
- Horizontal Scale (metres)
- Vertical Exaggeration: 15x



AECOM Australia Pty Ltd


FIGURE NUMBER	Gunyama Park
F5	JOB NUMBER
	60477507

BORELOGS NOV/2015 60477507.GPJ 16/12/15



AECOM GIS Printed Date: 29/05/2023 \\\na.aecom.com\GIS\APAC\Sydney-AUS\7D1\Secure\Projects\6036031474514_Tech work area\4_99_GIS02_Mapas\G013_01_CappingExtent_230529.mxd

- KEY**
- Site Boundary
 - Stage 2 boundary
 - Cadastral boundary
 - UST excavation (removed and validated during Stage 1 (JBS&G 2020))
 - Remediated and validated during Stage 1 (JBS&G 2020)
 - Extent of capping within the park
 - Extent of capping within the road reserve
 - ⊕ AECOM (2015) borehole locations
 - ⊕ Previous borehole location (DP, 2009)
 - ⊕ Previous borehole/well location (WSP, 2012)
 - ⊕ Previous borehole location (DP, 2016)
 - ⊕ Previous borehole location (JBS&G 2020)



SCALE	1:600		SIZE	A3
SHEET	1 of 1		COORDINATE SYSTEM	GDA 1994 MGA Zone 56
TITLE	FIGURE 6 - Gunyama Park and George Julius Avenue North Capping Extent			
PROJECT	GREEN SQUARE TOWN CENTRE			
CLIENT	CITY OF SYDNEY			
DRAWN	DATE	MAP #	REV	Project
	29/05/2023			
CHECK	DATE	G002 07 60477507		

Appendix B

Development plans

PROJECT

**GUNYAMA PARK
STAGE 2**

CLIENT

CITY OF SYDNEY

NOTES

ALL DRAWINGS TO BE PRINTED IN COLOUR.

ALL SIZES AND DIMENSIONS ARE INDICATIVE + FOR COSTING PURPOSES ONLY.

CONTRACTOR IS TO PROVIDE SHOP DRAWINGS FOR APPROVAL AND ALL DIMENSIONS ARE TO BE CHECKED AND VERIFIED ON SITE PRIOR TO COMMENCEMENT OF WORKS.

SIZES OF AND DIMENSIONS TO ANY SERVICE ELEMENTS ARE INDICATIVE ONLY. ACTUAL SIZES/DIMENSIONS TO BE CONFIRMED ON SITE.

MARIST COLLEGE TO PROVIDE SURVEY FOR SUPPLEMENTARY CONSTRUCTION DOCUMENTATION + SETOUT DRAWINGS

DRAFT

ISSUE	CODE	ISSUE DESCRIPTION	BY	CHK	DATE
01	PRE	ISSUE FOR INFORMATION	RH	LI	20.06.2023

PRE - Preliminary | CA - Council Approval | T - Tender | CON - Construction

DRAWING TITLE


SECTIONS

DESIGN : BP
DOCUMENT : RH
PROJECT : 2522146




SCALE AS SHOWN @ A1


DRAWING NUMBER : GP_2522146-803
REVISION : 01



KEY PLAN



01 SECTION - ZETLAND AND GEORGE JULIUS AVENUE ENTRANCE
SCALE 1:50



02 SECTION - VEHICLE ACCESS AND CIRCUIT PATH
SCALE 1:50

PROJECT

**GUNYAMA PARK
STAGE 2**

CLIENT

CITY OF SYDNEY

NOTES

ALL DRAWINGS TO BE PRINTED IN COLOUR.

ALL SIZES AND DIMENSIONS ARE INDICATIVE + FOR COSTING PURPOSES ONLY.

CONTRACTOR IS TO PROVIDE SHOP DRAWINGS FOR APPROVAL AND ALL DIMENSIONS ARE TO BE CHECKED AND VERIFIED ON SITE PRIOR TO COMMENCEMENT OF WORKS.

SIZES OF AND DIMENSIONS TO ANY SERVICE ELEMENTS ARE INDICATIVE ONLY. ACTUAL SIZES/DIMENSIONS TO BE CONFIRMED ON SITE.

DRAFT

ISSUE CODE	ISSUE DESCRIPTION	BY	CHK	DATE
01	PRE 50% DESIGN DEVELOPMENT	RH	LI	21.06.2023

PRE - Preliminary | CA - Council Approval | T - Tender | CON - Construction

DRAWING TITLE


SECTIONS

DESIGN : BP
DOCUMENT : RH
PROJECT : 2522146




SCALE AS SHOWN @ A1


DRAWING NUMBER	REVISION
GJA_2522146-803	01




KEY PLAN



01
803 SECTION - GEORGE JULIUS AVENUE AND YARD
SCALE 1:50



2
803 OPTION 1 - GEORGE JULIUS AVENUE
SCALE 1:50



03
803 OPTION 2 - GEORGE JULIUS AVENUE
SCALE 1:50

PROJECT

**GUNYAMA PARK
STAGE 2**

CLIENT

CITY OF SYDNEY

NOTES

ALL DRAWINGS TO BE PRINTED IN COLOUR.

ALL SIZES AND DIMENSIONS ARE INDICATIVE + FOR COSTING PURPOSES ONLY.

CONTRACTOR IS TO PROVIDE SHOP DRAWINGS FOR APPROVAL AND ALL DIMENSIONS ARE TO BE CHECKED AND VERIFIED ON SITE PRIOR TO COMMENCEMENT OF WORKS.

SIZES OF AND DIMENSIONS TO ANY SERVICE ELEMENTS ARE INDICATIVE ONLY. ACTUAL SIZES/DIMENSIONS TO BE CONFIRMED ON SITE.

MARIST COLLEGE TO PROVIDE SURVEY FOR SUPPLEMENTARY CONSTRUCTION DOCUMENTATION + SETOUT DRAWINGS

DRAFT

ISSUE	CODE	ISSUE DESCRIPTION	BY	CHK	DATE
01	PRE	ISSUE FOR INFORMATION	RH	LI	20.06.2023

PRE - Preliminary | CA - Council Approval | T - Tender | CON - Construction

DRAWING TITLE


SECTIONS

DESIGN : BP
DOCUMENT : RH
PROJECT : 2522146





SCALE AS SHOWN @ A1

DRAWING NUMBER	REVISION
GP_2522146-801	01



KEY PLAN



01 SECTION - PLAYGROUND
SCALE 1:100


94-104 EPSOM ROAD, ZETLAND

CIVIL WORKS PACKAGE

City Services
City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
Drawings approved for construction, pursuant to:
DA No.: D/2019/976
Condition No.: 66,121,132
and City of Sydney Letter Dated: 25/8/21

DRAWING LIST

000001C000	COVER SHEET AND LOCALITY PLAN	000001C000	KERB RETENTION PROFILES
000001C000	NOTES AND LEGENDS	000001C000	PAVEMENT PLAN
000001C000	CITY OF SYDNEY STANDARD DETAILS	000001C000	SIGNAGE AND LINEMARKING PLAN
000001C000	TYPICAL SECTIONS SHEET	000001C000	SERVICES AND UTILITIES COORDINATION PLAN
000001C000	TYPICAL SECTIONS SHEET	000001C000	INTERNAL STORMWATER DRAINAGE CATCHMENT PLAN
000001C000	BLOCK EARTHWORKS CONTROL PLAN	000001C000	EXTERNAL STORMWATER DRAINAGE CATCHMENT PLAN
000001C000	SITWORKS AND STORMWATER DRAINAGE PLAN	000001C000	SITWORKS DETAILS
000001C000	RETAINING WALL WALL PLAN AND ELEVATION	000001C000	STORMWATER DRAINAGE DETAILS SHEET
000001C000	STORMWATER DRAINAGE LONGITUDINAL SECTIONS	000001C000	STORMWATER DRAINAGE DETAILS SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	EROSION AND SEDIMENTATION CONTROL PLAN
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	EROSION AND SEDIMENTATION CONTROL DETAILS
000001C000	ROSE ALLEY WAY CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	EPSOM ROAD CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	EPSOM ROAD CONTROL LINE MC LONGITUDINAL SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	GEORGE STREET SANITARY ENGINEERING CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY LONGITUDINAL SECTION SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET
000001C000	ROSE ALLEY WAY CONTROL LINE MC CROSS SECTIONS SHEET	000001C000	PUBLIC DOMAIN PROPERTY BOUNDARY CROSS SECTIONS SHEET



LOCALITY PLAN
N.T.S.

Bar Scales	
A	ISSUED FOR APPROVAL 14-08-20
Issue	Description Date

THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
CONSTRUCTION SERVICES (NSW) PTY LIMITED
Level 11, 528 Kent Street, Sydney NSW 2000
Tel: (02) 9287 2888 Fax: (02) 9287 2777
Email: info@design.meriton.com.au
Internet: http://www.meriton.com.au

Scale	NTS	Drawn	ADC
		Designed	GJ
Grid	MGA	Checked	GJ
Height Datum	AHD	Approved	

Project
94-104 EPSOM ROAD
ZETLAND









Title
COVER SHEET
AND LOCALITY PLAN

Civil Engineers and Project Managers
at&l
Level 7, 153 Walker Street
North Sydney NSW 2065
ABN 96 130 882 405
Tel: 02 9439 1777
Fax: 02 9923 1055
www.atl.net.au
info@atl.net.au

Status
FOR APPROVAL
NOT FOR CONSTRUCTION

Project - Drawing No.
18-557-C101

Issue
A



City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66, 121, 132
 and City of Sydney Letter Dated: 25/8/21

Issue	Description	Date
C	ADDED DETAIL	22-06-21
B	ADDED DETAIL	24-05-21
A	ISSUED FOR APPROVAL	14-08-20

Rev	Date	Approved	By	Desc
D	01.12.19	P.S.		FOOTWAYS
C	21.11.13	P.S.		FOOTWAYS

THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scale	Drawn	Project
AS SHOWN	Designed ADC	94-104 EPSOM ROAD ZETLAND
Grid	Checked GJ	CITY OF SYDNEY STANDARD DETAILS
Height Datum	Approved GJ	
Title		Status FOR APPROVAL NOT FOR CONSTRUCTION
Project - Drawing No.		18-557-C103
Issue		A1
Date Plotted: 23 Jun 2021 - 04:12PM		Issue C

Civil Engineers and Project Managers


at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Project - Drawing No.
18-557-C103

Issue
C


City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/876
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21

- NOTES:
- ALL ROADWORKS TO BE CONSTRUCTED IN ACCORDANCE WITH CITY OF SYDNEY PUBLIC DOMAIN TECHNICAL SPECIFICATION.
 - FOR TRUNK STORMWATER DRAINAGE DETAILS REFER TO DRAWINGS BY DG ALLIANCE FOR DETAILS.




ROSE VALLEY WAY (CONTROL MC02)

SECTION 3
 1:50
 C110, C150




EPSOM ROAD (CONTROL MC03)

SECTION 5
 1:50
 C110



ROSE VALLEY WAY (CONTROL MC02)


SECTION 4
 1:50
 C110, C150



EPSOM ROAD (CONTROL MC03)

SECTION 6
 1:50
 C110

Issue	Description	Date
B	ISSUED FOR APPROVAL	19-07-21
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

AS SHOWN	Drawn	ADC
MGA <td>Designed <td>GJ</td> </td>	Designed <td>GJ</td>	GJ
AHD <td>Checked <td>GJ</td> </td>	Checked <td>GJ</td>	GJ
	Approved <td></td>	

Project

**94-104 EPSOM ROAD
 ZETLAND**

Title

**TYPICAL SECTIONS
 SHEET 2**


Civil Engineers and Project Managers

at&l


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C106	Issue
		B

City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
 SECTION 138 ROADS ACT 1993 APPEAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21




PLAN
 SCALE 1:100



TOP OF RETAINING WALL	
BOTTOM OF RETAINING WALL	
HEIGHT OF RETAINING WALL	
EXISTING SURFACE LEVEL	
CHAINAGE	

RETAINING WALL RW01 PROFILE
 SCALE 1:100 (VERTICAL)

Issue	Description	Date
B	REVISED TEMPORARY RETAINING WALL	18-12-20
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scal	AS SHOWN	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project
94-104 EPSOM ROAD
 METLAND

Title
RETAINING WALL RW01
 PLAN AND ELEVATION


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C115	Issue
		B



GREEN S: ARE TR: NK: RAINAGE
 E: TENSION BASE: ON CO: NCIL: E: SIGN

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scale: 1:100 (V) □ A1 1:500 (H) □ A1	Drawn: ADC
Grid: MGA	Designed: GJ
Height Datum: AHD	Checked: GJ
	Approved:


Project
94-104 EPSOM ROAD
 ETLAND

Title
STORMWATER DRAINAGE LONGITUDINAL SECTIONS

Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au


Status: FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No. 18-557-C117	Issue A

City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
 SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21



LONGITUDINAL SECTION GEORGE JULIUS AVENUE CONTROL LINE MC01
 SCALE: HORIZONTAL: 1:100, VERTICAL: 1:10

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L


KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 A1 1:100 A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project: 94-104 EPSOM ROAD, ETLAND
 Title: GEORGE JULIUS AVENUE CONTROL LINE MC01 LONGITUDINAL SECTIONS SHEET 1


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777 Fax: 02 9923 1055
 www.atl.net.au info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C120	Issue
		A



LONGITUDINAL SECTION ROSE VALLEY WAY CONTROL MC02
 SCALE 1:100 HORIZONTAL
 1:100 VERTICAL

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L


Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 A1 1:100 A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project
94-104 EPSOM ROAD
 ETLAND
 Title
ROSE VALLEY WAY
CONTROL LINE MC02
LONGITUDINAL SECTIONS
SHEET 1

Civil Engineers and Project Managers


 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au
 Status
FOR APPROVAL
 NOT FOR CONSTRUCTION
 Project - Drawing No.
18-557-C122
 Issue
A



LONGITUDINAL SECTION ROSE VALLEY WAY CONTROL MC02

SCALE: HORIZONTAL
 1:100
 VERTICAL

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 A1 1:100 A1	Drawn	ADC
		Designed	GJ
Grid	MGA	Checked	GJ
Height Datum	AHD	Approved	

Project

94-104 EPSOM ROAD
 ETLAND


Title

ROSE VALLEY WAY
 CONTROL LINE MC02
 LONGITUDINAL SECTIONS
 SHEET 2

Civil Engineers and Project Managers


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	Issue	A1
Project - Drawing No.	18-557-C123	Issue	A



LONGITUDINAL SECTION EPSOM ROAD CONTROL MC03
 SCALE: HORIZONTAL 1:100, VERTICAL 1:10

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 A1 1:100 A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	


Project
 94-104 EPSOM ROAD
 ETLAND

Title
 EPSOM ROAD
 CONTROL LINE MC03
 LONGITUDINAL SECTIONS
 SHEET 1


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C124	Issue
		A


City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21




CH 00




CH 0000




CH 00



CH 0000



CH 00




CH 0000

PROPOSED SURFACE LEVEL									
EXISTING SURFACE LEVEL									
CENTRELINE OFFSET									

CH 0000

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project
94-104 EPSOM ROAD
 ETLAND

Title
GEORGE JULIUS AVENUE CONTROL MC01 CROSS SECTIONS SHEET 1

Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au


Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C130	Issue
		A



LONGITUDINAL SECTION EPSOM ROAD CONTROL MC03

SCALE: HORIZONTAL: 1:100
 VERTICAL: 1:10

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 A1 1:100 A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND


Title

EPSOM ROAD
 CONTROL LINE MC03
 LONGITUDINAL SECTIONS
 SHEET 2


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au


Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C125	Issue
		A




CH 00000



CH 00




CH 00




CH 00

PROPOSED SIR ACE LEVEL	00000 00000
EXISTING SIR ACE LEVEL	00000 00000
CENTRELINE OFFSET	0000 0000




CH 0000



CH 00000

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title

GEORGE JULIUS AVENUE
 CONTROL MC01
 CROSS SECTIONS
 SHEET 2


Civil Engineers and Project Managers

at&l


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C131	Issue
		A


City Services
 City of Sydney
 PUBLIC DOMAIN PLAN APPROVAL
 SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21




CH 00



CH 00




CH 0000



CH 00

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND


Title

GEORGE JULIUS AVENUE
 CONTROL MC01
 CROSS SECTIONS
 SHEET 3

Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C132	Issue
		A




PROPOSED SURFACE LEVEL	00000	00000	00000	00000	00000	00000
EXISTING SURFACE LEVEL	00000	00000	00000	00000	00000	00000
CENTRELINE OFFSET	00000	00000	00000	00000	00000	00000

PROPOSED SURFACE LEVEL	00000	00000	00000	00000	00000	00000
EXISTING SURFACE LEVEL	00000	00000	00000	00000	00000	00000
CENTRELINE OFFSET	00000	00000	00000	00000	00000	00000

PROPOSED SURFACE LEVEL	00000	00000	00000	00000	00000	00000	00000	00000	00000
EXISTING SURFACE LEVEL	00000	00000	00000	00000	00000	00000	00000	00000	00000
CENTRELINE OFFSET	00000	00000	00000	00000	00000	00000	00000	00000	00000

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L



Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:20 A1 1:100 A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	


Project
94-104 EPSOM ROAD
 ETLAND
 Title
ROSE VALLEY WAY CONTROL MC02
CROSS SECTIONS
SHEET 1

Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	Issue	A1
Project - Drawing No.	18-557-C135	Issue	A



Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND



Title

ROSE VALLEY WAY
 CONTROL MC02
 CROSS SECTIONS
 SHEET 2


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C136	Issue
		A



A	ISSUED FOR APPROVAL	14-08-20
Issue	Description	Date



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND



Title

ROSE VALLEY WAY CONTROL MC02
CROSS SECTIONS
SHEET 3


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C137	Issue
		A



A	ISSUED FOR APPROVAL	14-08-20
Issue	Description	Date



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND



Title

ROSE VALLEY WAY
 CONTROL MC02
 CROSS SECTIONS
 SHEET 4


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C138	Issue
		A



A	ISSUED FOR APPROVAL	14-08-20
Issue	Description	Date



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND



Title

ROSE VALLEY WAY
 CONTROL MC02
 CROSS SECTIONS
 SHEET 5


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C139	Issue
		A



Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 <input type="checkbox"/> A1 1 : 100 <input type="checkbox"/> A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title



ROSE VALLEY WAY
 CONTROL MC02
 CROSS SECTIONS
 SHEET 6

Civil Engineers and Project Managers


at&l

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C140	Issue
		A



A	ISSUED FOR APPROVAL	14-08-20
Issue	Description	Date



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 20 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title

ROSE VALLEY WAY
 CONTROL MC02
 CROSS SECTIONS
 SHEET 7

Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C141	Issue
		A



PAVEMENT JOINTS LEGEND

- EJ--- EXPANSION JOINT
- CJ--- CONSTRUCTION/CONTRACTION JOINT

NOTES:

- CONSTRUCTION AND EXPANSION JOINTS WITHIN FOOTPATH PAVEMENT REFER TO CITY OF SYDNEY STANDARD DRAWINGS 2.6.2, 2.6.3 AND 2.6.4
- CONTRACTION AND EXPANSION JOINTS WITHIN ROAD PAVEMENT REFER TO CITY OF SYDNEY STANDARD DRAWINGS 3.1.2 AND 3.1.3
- PROVIDE 150mm WIDE FLUSH KERB WHERE TO ALL PAVER TYPE PAVEMENT EDGING, DEPTH OF KERB TO MATCH BASE OF CONCRETE SLAB REFER TO CITY OF SYDNEY STANDARD DRAWINGS 3.1.11

PAVEMENT LEGEND

PAVEMENT TYPE 1 - FLEXIBLE ROAD PAVEMENT (3.1.1)

- 40mm ASPHALTIC CONCRETE (AC14) ON
- 100mm ASPHALTIC CONCRETE (AC20) IN TWO LAYERS ON
- 200mm BASECOURSE (DGB20, RMS3051) ON
- 200mm SUB BASECOURSE (DGS40, RMS3051) ON
- COMPACTED SUBGRADE TO 98% MDD (CBR = 10%)
- TRAFFIC - ESA 1 x 10⁶ ESA

PAVEMENT TYPE 2 - VEHICULAR CROSSING (2.6.8)

- 200mm THICK CONCRETE (32MPa) WITH SL82 T&B (50mm COVER) ON
- 150mm BASECOURSE (DGB20, RMS3051, 98% MDD) ON
- 200mm SUB BASECOURSE (DGS40, RMS3051) ON
- COMPACTED SUBGRADE TO 98% MDD (CBR = 4%)
- (PAVEMENT FINISH TO MATCH TYPE 6)

PAVEMENT TYPE 3 - FOOTPATH (REFER TO COS DETAIL 1.2.6.3)

- 110mm THICK CONCRETE (32MPa) WITH SL72 (TOP 40mm COVER) ON
- 100mm BASECOURSE (DGB20, RMS3051, 98% MDD) ON
- COMPACTED SUBGRADE TO 98% MDD (CBR = 4%)
- JOINT SPACINGS REFER TO CITY OF SYDNEY STANDARD DRAWING 2.6.2 FOR DETAILS
- (PAVEMENT FINISH TO LANDSCAPE ARCHITECT'S DETAIL)

PAVEMENT TYPE 4 - UNIT PAVING FOOTPATH (REFER TO COS DETAIL 2.3.9)

- 50mm THICK PAVER (CoS STD DWG 2.3.9) ON
- 30mm THICK MORTAR BEDDING ON
- 110mm THICK CONCRETE (f_c=32MPa) WITH SL72 MESH (40mm TOP COVER) ON
- 100mm THICK COMPACTED BASECOURSE (DBG 20) ON COMPACTED SUBGRADE
- (PAVEMENT FINISH TO LANDSCAPE ARCHITECT'S DETAIL)

PAVEMENT TYPE 5 - PERMEABLE PAVING (PV4 - ECOTRIHEX HONED SILVER)

- 80mm THICKNESS PERMEABLE PAVERS (ECOTRIHEX LAID IN ACCORDANCE WITH CMAA MA56) COLOUR TO LANDSCAPE ARCHITECTS DETAILS. ON
- 20mm THICKNESS BEDDING MATERIAL (2.5mm AGGREGATE 'BLUE METAL') ON
- 150mm THICKNESS DRAINAGE MEDIUM (5-10mm AGGREGATE 'BLUE METAL') ON
- GEOTEXTILE FILTER FABRIC (BIDM A29) ON
- 300mm THICKNESS BASECOURSE (OPEN GRADED BASECOURSE TABLE 3 CMAA MA56) ON
- COMPACTED SUBGRADE TO 98% MDD (CBR = 4%)
- (100mm DIA. SUBSOIL DRAINAGE DRAINING INTO NEAREST PIT)

PAVEMENT TYPE 6 - PERMEABLE PAVING (PV5 - ECOTRIHEX STANDARD CHARCOAL)

- 80mm THICKNESS PERMEABLE PAVERS (ECOTRIHEX LAID IN ACCORDANCE WITH CMAA MA56) COLOUR TO LANDSCAPE ARCHITECTS DETAILS. ON
- 20mm THICKNESS BEDDING MATERIAL (2.5mm AGGREGATE 'BLUE METAL') ON
- 150mm THICKNESS DRAINAGE MEDIUM (5-10mm AGGREGATE 'BLUE METAL') ON
- GEOTEXTILE FILTER FABRIC (BIDM A29) ON
- 300mm THICKNESS BASECOURSE (OPEN GRADED BASECOURSE TABLE 3 CMAA MA56) ON
- COMPACTED SUBGRADE TO 98% MDD (CBR = 4%)
- (100mm DIA. SUBSOIL DRAINAGE DRAINING INTO NEAREST PIT)

LANDSCAPING

- REFER TO LANDSCAPE ARCHITECT'S DETAILS
- (INCLUDE STRUCTURAL SOILS WITHIN THE LANDSCAPED AREAS WHERE TREE PLANTING IS REQUIRED)


RAIN GARDENS

- RAIN GARDEN MEDIA DEPTHS AND SPECIFICATION REFER DWG. C172 AND CITY OF SYDNEY STANDARD DRAWING 7.2.2
- PLANTS AND VEGETATION REFER TO LANDSCAPE PLANS AND WSUD SPECIFICATIONS

NOTE:
PAVEMENT FINISH AND ROAD FURNITURE REFER TO LANDSCAPE ARCHITECT'S DETAILS
PAVEMENTS HAVE BEEN DESIGNED IN ACCORDANCE WITH CITY OF SYDNEY COUNCIL.


KERB LEGEND

- IKO PROPOSED INTEGRAL KERB ONLY (REFER TO DETAIL ON DRAWING C170)
- EX. KERB EXISTING KERB



City Services
City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
Drawings approved for construction, pursuant to:
DA No.: D/2019/976
Condition No.: 66,121,132
and City of Sydney Letter Dated: 25/8/21

Issue	Description	Date
F	ISSUED FOR APPROVAL	10-08-21
E	ISSUED FOR APPROVAL	19-07-21
D	ADDED PARKING BAY PAVEMENT DETAIL	22-06-21
C	REVISED PARKING PAVEMENT	24-05-21
B	ISSUED FOR APPROVAL	12-04-21
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
CONSTRUCTION SERVICES (NSW) PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
Tel: (02) 9287 2888 Fax: (02) 9287 2777
Email: info@design.meriton.com.au
Internet: http://www.meriton.com.au

Scale	1 : 250 @ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
ZETLAND

Title


PAVEMENT PLAN

Civil Engineers and Project Managers

at&l

Level 7, 153 Walker Street
North Sydney NSW 2065
ABN 96 130 882 405
Tel: 02 9439 1777
Fax: 02 9923 1055
www.atl.net.au
info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C145	Issue
		F



EXISTING BIKE PATH 'GREEN PAINTING' TO BE REMOVED. REINSTATE LINE MARKING AS REQUIRED

EXISTING BIKE PATH 'GREEN PAINTING' TO BE REMOVED. REINSTATE LINE MARKING AS REQUIRED


PROVIDE NEW BIKE PATH 'GREEN PAINTING' AT INTERSECTION WITH GEORGE JULIUS AVENUE. REINSTATE LINE MARKING AS REQUIRED

PROVIDE CONCRETE TEMPORARY BARRIER

LEGEND

- YELLOW - NO STOPPING (C3 LINE)
- GREEN 2P 8AM-10PM
- CLEARWAY LINE C3

Issue	Description	Date
F	ISSUED FOR APPROVAL	19-07-21
E	ISSUED FOR APPROVAL	22-02-21
D	ISSUED FOR APPROVAL	19-02-21
C	ISSUED FOR APPROVAL	18-02-21
B	ADDED STOP SIGNAGE	13-01-21
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scale	1 : 250 @ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

**94-104 EPSOM ROAD
 ZETLAND**

Title

**SIGNAGE AND LINEMARKING
 PLAN**

Civil Engineers and Project Managers

at&l

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C146	Issue
		F



SERVICES LEGEND


PROPOSED SERVICES

- E ELECTRICITY
- S SEWER SERVICE
- W WATER MAIN
- T TELECOMMUNICATIONS
- G GAS SERVICE
- LIGHT POLE
- LIGHT
- TELSTRA PIT
- WATER HYDRANT
- WATER STOP
- SEWER MANHOLE

EXISTING SERVICES

- - - G EXISTING GAS
- - - T EXISTING TELSTRA
- - - E EXISTING ELECTRICAL
- - - W EXISTING WATER
- - - S EXISTING SEWER
- - - SW EXISTING STORMWATER
- - - EXISTING SERVICE TO BE REMOVED
- - - EXISTING EASEMENTS
- - - EXISTING STORMWATER CONVEYANCE
- - - EXISTING EASEMENT TO BE REVOKED

- NOTES**
- REPLACE ALL SERVICES TO SITUATION
 - PAVEMENT MATERIAL AND LEVELS
 - REFER TO RELATED APPROVED SERVICES AUTHORITY DRAWINGS OR CONSTRUCTION



City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21

	Bar Scales
A ISSUED FOR APPROVAL	14-08-20
Issue	Description
	Date

THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scales	1 : 250	A1
Grid	MGA	
Height Datum	AHD	
Drawn	ADC	
Designed	GJ	
Checked	GJ	
Approved		

Project
94-104 EPSOM ROAD
 ETLAND
 Title
SERVICES AND UTILITIES
CO-ORDINATION PLAN


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION
Project - Drawing No.	18-557-C150
Issue	A

City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
 SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21



Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scale	1 : 250	A1
Grid	MGA	
Height Datum	AHD	
Drawn	ADC	
Designed	GJ	
Checked	GJ	
Approved		

Project

94-104 EPSOM ROAD
 ETLAND

Title

**INTERNAL
 STORMWATER DRAINAGE
 CATCHMENT PLAN**

Civil Engineers and Project Managers


at&l

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C160	Issue
		A


LEGEN

--- CATCHMENT BOUNDARY



City Services
City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
Drawings approved for construction, pursuant to:
DA No.: D/2019/976
Condition No.: 66,121,132
and City of Sydney Letter Dated: 25/8/21

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
CONSTRUCTION SERVICES (NSW) PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
Tel: (02) 9287 2888 Fax: (02) 9287 2777
Email: info@design.meriton.com.au
Internet: http://www.meriton.com.au

Scal	1 : 250	A1
Grid	MGA	
Height Datum	AHD	
Drawn	ADC	
Designed	GJ	
Checked	GJ	
Approved		

Project

94-104 EPSOM ROAD
ETLAND

Title

EXTERNAL
STORMWATER DRAINAGE
CATCHMENT PLAN


Civil Engineers and Project Managers

at&l











Level 7, 153 Walker Street
North Sydney NSW 2065
ABN 96 130 882 405
Tel: 02 9439 1777
Fax: 02 9923 1055
www.atl.net.au
info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C161	Issue
		A


City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 City of Sydney Letter Dated: 25/8/21



NOTE:
 1. 40MPA CONCRETE.
 2. FOOTING SHALL SIT ON UNDISTURBED SOIL OR WELL COMPACT.
 3. THE SOIL AROUND THE FOOTING SHALL BE COMPACTED AFTER FOOTING IS CONSTRUCTED.
 4. COVER: 50mm



Issue	Description	Date
D	ADDED DETAIL	22-06-21
C	ADDED DETAIL	23-03-21
B	ADDED DETAIL	15-03-21
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Grid	Height Datum	Drawn	ADC
MGA	AHD	Designed	ADC
		Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD ZETLAND

Title

SITWORKS DETAILS


Civil Engineers and Project Managers

at&l


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C170	Issue
		D


City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66, 121, 132
 and City of Sydney Letter Dated: 25/8/21




SOIL BEHIND KERB
 SCALE: 1:10



SOIL IN LANDSCAPE AREAS
 SCALE: 1:10



FLASHING POINT IN PAVING
 SCALE: 1:10




PIT CHAMBER
 STANDARD SAFFLE TYPE GULLY PIT
 SCALE: 1:10


CHAMBER DEPTH INCLUDING IN HEIGHT WILL BE AS DESIGNED AND APPROVED BY STRUCTURAL ENGINEER

- NOTES:
- WALL THICKNESS IN CHIMNEY TO BE AS STATED TO TYPE OF PIT
 - SADDLE PIT TO BE CONSTRUCTED ON PIPES OF 1050mm OR GREATER
 - ALL DIMENSIONS SHOWN ARE IN MILLIMETERS


DEPTH TO INVERT	WALL THICKNESS	ABRIC/CONCRETE	CHAMBER DEPTH INCLUDING IN HEIGHT WILL BE AS DESIGNED AND APPROVED BY STRUCTURAL ENGINEER
0000000	000	N/A AT 000	
0000000	000	N/A AT 000	
0000000	000	N/A AT 000	




SOIL IN KERB AREA
 SCALE: 1:10




FLASHING POINT
 SCALE: 1:10




INTERMEDIATE RISER
 SCALE: 1:10




TYPICAL CORNER DETAIL
 SCALE: 1:10



DETAIL "C"
 SCALE: 1:10



DETAIL "D"
 SCALE: 1:10




DETAIL "E"
 SCALE: 1:10

NOTE

- FOR PIT SET RE: TO TABLE MIN LONG
- REINFORCING MESH IS TO BE BENT TO LAP AT ALL CORNERS. VERTICAL BARS ARE NOT TO BE CUT ALTERNATELY PROVIDED "L" BARS AT VERTICAL CUTS
- COMPRESSIVE STRENGTH OR CAST IN SITU CONCRETE SHALL BE A MINIMUM MP AT DAYS
- TOP OF BENCHING SHALL BE TO TLET PIPE DIAMETER
- SOIL RAINAGE PIPE LONG WRAPPE IN ABRIC SOCK TO BE PROVIDED ACCENT TO INLET PIPES
- ALL PITS SHALL BE PROVIDED WITH A LOCKING CLIP
- PIT GRATE TO BE AS PER LONGSECTION
- PROVIDE STEP IRONS AS INCATED OR PITS DEEPER THAN
- N/A CENTRAL MAY BE SET IN LINE OF MESH LAP AT CORNERS

ELEMENT	MP AT DAYS	SLIP	MA AGG SIL E	CEMENT TYPE
PITS	00	0000	0000	GP

CONCRETE STRENGTH UNLESS NOTE OTHERWISE




RECHARGE PIT
 ENLARGE CHAMBER
 SCALE: 1:10

NOTE

- FOR INLET SET RE: TO STORMWATER LONGITUDINAL SECTIONS ON RAWING CUTS
- REINFORCING MESH IS TO BE BENT TO LAP AT ALL CORNERS. VERTICAL BARS ARE NOT TO BE CUT ALTERNATELY PROVIDED "L" BARS AT VERTICAL CUTS
- COMPRESSIVE STRENGTH OR CAST IN SITU CONCRETE SHALL BE A MINIMUM MP AT DAYS
- TOP OF BENCHING SHALL BE TO TLET PIPE DIAMETER
- SOIL RAINAGE PIPE LONG WRAPPE IN ABRIC SOCK TO BE PROVIDED ACCENT TO INLET PIPES
- ALL PITS SHALL BE PROVIDED WITH A LOCKING CLIP
- PIT GRATE TO BE WELL LOGICALLY GRATE G OR APPROVED ELEMENT
- RING INSTALLATION OF GRATE FRAME CONTRACTOR IS TO ENSURE CLEARANCE BETWEEN LINTEL AND OPENING GRATE RE: TO INSTALLATION TOLERANCE
- PROVIDE STEP IRONS AS INCATED OR PITS DEEPER THAN
- N/A CENTRALLY PLACE MAY BE SET IN LINE OF MESH LAP AT CORNERS
- MINIMUM REINFORCEMENT CO: ER TO BE UNLESS NOTE OTHERWISE
- CHAMBER DEPTH INCLUDING IN HEIGHT WILL BE AS DESIGNED AND APPROVED BY STRUCTURAL ENGINEER
- CONCRETE STRENGTH UNLESS NOTE OTHERWISE

ELEMENT	MP AT DAYS	SLIP	MA AGG SIL E	CEMENT TYPE
PITS	00	0000	0000	GP

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20




THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	Drawn	ADC
AS SHOWN	Designed	GJ
Grid MGA	Checked	GJ
Height Datum AHD	Approved	

Project
94-104 EPSOM ROAD
ETLAND
 Title
STORMWATER DRAINAGE
DETAILS
SHEET 1


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au
 Status
FOR APPROVAL
NOT FOR CONSTRUCTION
 Project - Drawing No.
18-557-C171
 Issue
A



TYPICAL RAIN GARDEN INLET DETAIL

SCALE 1:20


NOTE: RAINGARDEN MEDIA SPECIFICATION REFER TO CITY OF SYDNEY STANDARD DRAWING 7.2.2



TYPICAL RAIN GARDEN OUTLET DETAIL

SCALE 1:20

Issue	Description	Date
B	ISSUED FOR APPROVAL	22-06-21
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scal	Drawn	ADC
AS SHOWN	Designed	GJ
Grid	Checked	GJ
Height Datum	Approved	

Project

**94-104 EPSOM ROAD
 ZETLAND**

Title

**STORMWATER DRAINAGE
 DETAILS
 SHEET 2**

Civil Engineers and Project Managers


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C172	Issue
		B




LEGEN

- SEGMENT FENCE (S)
- CATCH RAIN
- BARRIER FENCE
- STRAW BALE FILTER (S)
- MESH AND GRAVEL INLET FILTER (S)
- GEOTILE INLET (S)
- STABILISED SITE ACCESS AND TRUCK WASHOWN AREA (S)
- PROPOSED SITE ACCESS GATE



City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 68, 121, 132
 and City of Sydney Letter Dated: 25/8/21

A	ISSUED FOR APPROVAL	14-08-20
Issue	Description	Date



THIS DRAWING CANNOT BE
 COPIED OR REPRODUCED IN
 ANY FORM OR USED FOR ANY
 OTHER PURPOSE OTHER THAN
 THAT ORIGINALLY INTENDED
 WITHOUT THE WRITTEN
 PERMISSION OF AT&L


Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED


Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 250 □ A1	Drawn	ADC	Project
		Designed	GJ	94-104 EPSOM ROAD ETLAND
Grid	MGA	Checked	GJ	
Height Datum	AHD	Approved		
Title				
EROSION AND SEDIMENTATION CONTROL PLAN				


Civil Engineers and Project Managers 	
Level 7, 153 Walker Street North Sydney NSW 2065 ABN 96 130 882 405 Tel: 02 9439 1777 Fax: 02 9923 1055 www.atl.net.au info@atl.net.au	
Status FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No. 18-557-C180	Issue A




GEOTEILE FILTER PIT SECTION
 NTS



MESH AND GRAVEL INLET FILTER
 NTS



STABILISE SITE ACCESS AND TRUCK WASH DOWN AREA
 NTS



SEDIMENT FENCE
 NTS

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20

Bar Scales

THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scale	Drawn	ADC
AS SHOWN	Designed	GJ
Grid MGA	Checked	GJ
Height Datum AHD	Approved	

Project
94-104 EPSOM ROAD
 METLAND

Title
EROSION AND SEDIMENTATION CONTROL DETAILS


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C181	Issue
		A



LONGITUDINAL SECTION
 SCALE: HORIZONTAL 1:100, VERTICAL 1:10

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1:10 □ A1 1:100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title


PUBLIC DOMAIN PD01 BOUNDARY LONGITUDINAL SECTIONS SHEET 1

Civil Engineers and Project Managers

at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C184	Issue
		A

City Services
 City of Sydney
PUBLIC DOMAIN PLAN APPROVAL
SECTION 138 ROADS ACT 1993 APPROVAL
 Drawings approved for construction, pursuant to:
 DA No.: D/2019/976
 Condition No.: 66,121,132
 and City of Sydney Letter Dated: 25/8/21



PROPOSED LONGITUDINAL SECTION
 SCALE: HORIZONTAL 1:100, VERTICAL 1:10

REFER TO OTHER CONTINUATION

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scale	1:10 A1 1:100 A1	Drawn	ADC
Grid	MGA	Checked	GJ
Height Datum	AHD	Approved	

Project
94-104 EPSOM ROAD
 ETLAND

Title
PUBLIC DOMAIN PD02 BOUNDARY LONGITUDINAL SECTIONS SHEET 1

Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C187	Issue
		A



PROPOSED BOUNDARY SURFACE LEVEL				
TOP OF KERB SURFACE LEVEL				
EXISTING SURFACE LEVEL				
CHAINAGE				

PD02 LONGITUDINAL SECTION
 SCALE: HORIZONTAL 1:100, VERTICAL 1:10

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client
KARIMBLA
 CONSTRUCTION SERVICES (NSW) PTY LIMITED
 Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au


Scales	1:10 □ A1 1:100 □ A1	Drawn	ADC
Grid	MGA	Checked	GJ
Height Datum	AHD	Approved	

Project
94-104 EPSOM ROAD
 ETLAND

Title
PUBLIC DOMAIN PD02 BOUNDARY LONGITUDINAL SECTIONS SHEET 3


Civil Engineers and Project Managers
at&l
 Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C189	Issue
		A



PROPOSED SIRIANCE LEVEL		
EXISTING SIRIANCE LEVEL		
CENTRELINE OFFSET		

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 10 □ A1 1 : 100 □ A1
Grid	MGA
Height Datum	AHD
Drawn	ADC
Designed	GJ
Checked	GJ
Approved	

Project

94-104 EPSOM ROAD
 ETLAND


Title

PUBLIC DOMAIN
 PD01 BOUNDARY
 CROSS SECTIONS
 SHEET 1


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C190	Issue
		A



Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 10 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title


PUBLIC DOMAIN
 PD01 BOUNDARY
 CROSS SECTIONS
 SHEET 2

Civil Engineers and Project Managers

at&l

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au


Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C191	Issue
		A



CH 0000

CH 00

CH 0000



CH 0

CH 00

CH 00


CH 00

CH 00

CH 00

PROPOSED SILVER LEVEL		
EXISTING SILVER LEVEL		
CENTRELINE OFFSET		

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 10 □ A1 1 : 100 □ A1
Grid	MGA
Height Datum	AHD
Drawn	ADC
Designed	GJ
Checked	GJ
Approved	

Project

94-104 EPSOM ROAD
 ETLAND


Title

PUBLIC DOMAIN
 PD01 BOUNDARY
 CROSS SECTIONS
 SHEET 3


Civil Engineers and Project Managers

Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C192	Issue
		A



Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 10 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title


PUBLIC DOMAIN
 PD02 BOUNDARY
 CROSS SECTIONS
 SHEET 1

Civil Engineers and Project Managers

at&l


Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C193	Issue
		A



PROPOSED SURFACE LEVEL				
EXISTING SURFACE LEVEL				
CENTRELINE OFFSET				

Issue	Description	Date
A	ISSUED FOR APPROVAL	14-08-20



THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

KARIMBLA
 CONSTRUCTION SERVICES (NSW)
 PTY LIMITED

Level 11, 528 Kent Street, Sydney NSW 2000
 Tel: (02) 9287 2888 Fax: (02) 9287 2777
 Email: info@design.meriton.com.au
 Internet: http://www.meriton.com.au

Scales	1 : 10 □ A1 1 : 100 □ A1	Drawn	ADC
Grid	MGA	Designed	GJ
Height Datum	AHD	Checked	GJ
		Approved	

Project

94-104 EPSOM ROAD
 ETLAND

Title



PUBLIC DOMAIN
 PD02 BOUNDARY
 CROSS SECTIONS
 SHEET 2

Civil Engineers and Project Managers

at&l



Level 7, 153 Walker Street
 North Sydney NSW 2065
 ABN 96 130 882 405
 Tel: 02 9439 1777
 Fax: 02 9923 1055
 www.atl.net.au
 info@atl.net.au

Status	FOR APPROVAL NOT FOR CONSTRUCTION	A1
Project - Drawing No.	18-557-C194	Issue
		A



LONGITUDINAL SECTION
Zetland Avenue (West) Ch 0.000 to Ch 200.000
SCALES: HORIZONTAL 1:500 VERTICAL 1:100

ZETLAND AVENUE (WEST) LONGSECTIONS CH 0 - 200					CITY OF SYDNEY					
5					EPSOM PARK PRECINCT INFRASTRUCTURE CONCEPT DESIGN					
4										
3										
21-09-2015	2	MS	100% Design	PS	Designed: MS	Checked: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1	PRELIMINARY ONLY NOT TO BE USED FOR CONSTRUCTION	Issue 2
23-12-2014	1	MS	80% Design	PS	Drawn: MS	Approved: PS				
Date	No.	By	Amendments	Chkd	Drawn: MS	Approved: PS			Drawing No. E3-13/1164 - 701	Sheet No. 1 OF 2



CHAINAGE	EXISTING SURFACE	DESIGN SURFACE	Cut	Fill
200.000	18.57	19.291	-0.725	
210.000	18.64	19.351	-0.712	
216.000	18.69	19.387	-0.696	
220.000	18.72	19.413	-0.688	
226.000	18.78	19.456	-0.680	
230.000	18.81	19.489	-0.679	
236.000	18.86	19.543	-0.682	
240.000	18.83	19.581	-0.754	
242.000	18.81	19.600	-0.790	
250.000	18.81	19.669	-0.857	
252.000	18.81	19.684	-0.870	
260.000	18.90	19.737	-0.836	
262.000	18.93	19.748	-0.821	
270.000	19.00	19.790	-0.790	
280.000	19.12	19.838	-0.722	
290.000	19.16	19.876	-0.714	
295.000	19.20	19.892	-0.693	
300.000	19.24	19.910	-0.674	
305.000	19.27	19.931	-0.658	
310.000	19.31	19.956	-0.646	
315.000	19.35	19.984	-0.637	
320.000	19.38	20.015	-0.632	
330.000	19.46	20.075	-0.618	
340.000	19.47	20.135	-0.660	
350.000	19.46	20.195	-0.733	
360.000	19.47	20.256	-0.786	
370.000	19.49	20.316	-0.823	
380.000	19.66	20.376	-0.719	
387.367	19.83	20.421	-0.590	
390.000	20.05	20.448	-0.402	
390.867	20.19	20.461	-0.274	
394.367	20.31	20.473	-0.162	
394.964	20.37	20.505	-0.133	
398.821	20.17	20.675	-0.500	



LONGITUDINAL SECTION
Zetland Avenue (West) Ch 200.000 to Ch 398.821
SCALES: HORIZONTAL 1:500 VERTICAL 1:100

Date	No.	By	Amendments	Chkd	Drawn: MS	Approved: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1
23-12-2014	1	MS	80% Design	PS	Designed: MS	Checked: PS		
21-09-2015	2	MS	100% Design	PS				
5								
4								
3								

ZETLAND AVENUE (WEST) LONGSECTIONS
CH 200 - 399



EPSOM PARK PRECINCT
INFRASTRUCTURE CONCEPT DESIGN





LONGITUDINAL SECTION
George Julius Avenue Ch 0.000 to Ch 277.744
SCALES: HORIZONTAL 1:500 VERTICAL 1:100

5				GEORGE JULIUS AVENUE LONGSECTION CH 0 - 278				CITY OF SYDNEY	
4				EPSOM PARK PRECINCT INFRASTRUCTURE CONCEPT DESIGN				PRELIMINARY ONLY NOT TO BE USED FOR CONSTRUCTION	
3				Designed: MS				Issue	2
21-09-2015	2	MS	100% Design	PS	Checked: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1	Drawing No. E3-13/1164 - 704	
23-12-2014	1	MS	80% Design	PS	Approved: PS			Sheet No. 1 OF 1	
Date	No.	By	Amendments	Chkd	Drawn: MS				



LONGITUDINAL SECTION
Rose Valley Way (East) Ch 0.000 to Ch 132.950
SCALES: HORIZONTAL 1:500 VERTICAL 1:100

Date	No.	By	Amendments	Chkd	Drawn: MS	Approved: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1
21-09-2015	2	MS	100% Design	PS				
23-12-2014	1	MS	80% Design	PS				

ROSE VALLEY WAY (EAST) LONGSECTION
CH 0 - 133

EPSOM PARK PRECINCT
INFRASTRUCTURE CONCEPT DESIGN





PRELIMINARY ONLY
NOT TO BE USED FOR CONSTRUCTION

Issue
2

Drawing No.
E3-13/1164 - 707



Sheet No.
1 OF 1



CHAINAGE	EXISTING SURFACE	DESIGN SURFACE	Cut	Fill
0.000	18.62	21.432	-2.868	-2.868
4.100	18.66	21.369	-2.707	-2.707
5.319	18.42	21.483	-3.064	-3.064
10.000	18.33	21.592	-3.261	-3.261
15.426	18.27	21.718	-3.450	-3.450
16.912	18.25	21.573	-3.323	-3.323
20.000	18.21	21.612	-3.406	-3.406
30.000	18.36	21.737	-3.381	-3.381
40.000	18.50	21.861	-3.365	-3.365
50.000	18.64	21.986	-3.351	-3.351
55.160	18.71	22.051	-3.344	-3.344
60.000	18.74	22.105	-3.368	-3.368
70.000	18.79	22.176	-3.391	-3.391
75.160	18.81	22.191	-3.378	-3.378
78.020	18.83	22.193	-3.359	-3.359
80.000	18.86	22.192	-3.328	-3.328
90.000	18.92	22.154	-3.235	-3.235
95.160	18.83	22.113	-3.280	-3.280
100.000	18.75	22.068	-3.316	-3.316
110.000	19.40	21.974	-2.575	-2.575
120.000	19.42	21.881	-2.463	-2.463
120.197	19.42	21.879	-2.460	-2.460
121.700	19.42	22.028	-2.605	-2.605
124.700	19.43	22.103	-2.672	-2.672
130.000	19.44	21.970	-2.525	-2.525
130.246	19.45	21.964	-2.519	-2.519
131.790	19.45	21.809	-2.360	-2.360
136.190	19.46	21.677	-2.216	-2.216


LONGITUDINAL SECTION
 Peters Street Ch 0.000 To Ch 136.190
 SCALES: HORIZONTAL 1:500 VERTICAL 1:100

5					PETERS STREET LONGSECTION CH 0 - 137					Issue 2			
4				EPSOM PARK PRECINCT INFRASTRUCTURE CONCEPT DESIGN									
3													
21-09-2015	2	MS	100% Design	PS	Designed: MS	Checked: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1	PRELIMINARY ONLY NOT TO BE USED FOR CONSTRUCTION				
23-12-2014	1	MS	80% Design	PS	Drawn: MS	Approved: PS				Drawing No. E3-13/1164 - 708	Sheet No. 1 OF 1		
Date	No.	By	Amendments	Chkd	Drawn: MS	Approved: PS							



LONGITUDINAL SECTION
George Julius Avenue (Shared) Ch 0.000 to Ch 123.266
SCALES: HORIZONTAL 1:500 VERTICAL 1:100

5					GEORGE JULIUS AVENUE (SHARED) LONGSECTION CH 0 - 123					PRELIMINARY ONLY NOT TO BE USED FOR CONSTRUCTION	Issue 2
4					EPSOM PARK PRECINCT INFRASTRUCTURE CONCEPT DESIGN						
3											
21-09-2015	2	MS	100% Design	PS	Designed: MS	Checked: PS	SCALE: H = 1:500 V = 1:100	PAPER: A1	Drawing No. E3-13/1164 - 718	Sheet No. 1 OF 1	
23-12-2014	1	MS	80% Design	PS	Drawn: MS	Approved: PS					
Date	No.	By	Amendments	Chckd	Drawn: MS	Approved: PS					



Issue	Description	Date
O	ISSUED FOR REVIEW	19-10-21
N	ISSUED FOR REVIEW	13-10-21
M	ISSUED FOR REVIEW	23-09-21
L	ISSUED FOR REVIEW	02-09-21
K	ISSUED FOR REVIEW	19-04-21
J	ISSUED FOR REVIEW	29-03-21

Bar Scales	
0	20m
0	15
5	10
10	5
15	0
20m	0
1 : 200 @ A1 1 : 400 @ A3	

THIS DRAWING CANNOT BE COPIED OR REPRODUCED IN ANY FORM OR USED FOR ANY OTHER PURPOSE OTHER THAN THAT ORIGINALLY INTENDED WITHOUT THE WRITTEN PERMISSION OF AT&L

Client

DEICORP
BUILT TO DELIVER

Scale	1:200	Drawn	JD	Project
Grid	MGA (GDA20)	Checked	GJ	106-116 EPSOM ROAD ZETLAND
Height Datum	AHD	Approved	AT	
D/2015/913		SITWORKS PLAN SHEET 2		

Civil Engineers and Project Managers	
at&l	
Level 7, 153 Walker Street North Sydney NSW 2060 ABN 96 130 882 405 Tel: 02 9439 1777 Fax: 02 9923 1055 www.atl.net.au info@atl.net.au	
Status	FOR CC APPROVAL
Project - Drawing No.	19-672-C102
Issue	0

Civil Engineers and Project Managers	
at&l	
Level 7, 153 Walker Street North Sydney NSW 2060 ABN 96 130 882 405 Tel: 02 9439 1777 Fax: 02 9923 1055 www.atl.net.au info@atl.net.au	
Status	FOR CC APPROVAL
Project - Drawing No.	19-672-C102
Issue	0

Appendix C

Investigation Data

			Location	DP-BH1	DP-BH1	DP-BH1	DP-BH1	DP-BH2	DP-BH2	DP-BH3	DP-BH3	
			Sample Depth	0.1-0.3	0.3-0.5	1.7-2.0	2.7-3.0	0.1-0.3	1.7-2.0	0.1-0.3	1.7-2.0	
			Field Sample ID	DP-BH1_0.1-0.3	DP-BH1_0.3-0.5	DP-BH1_1.7-2.0	DP-BH1_2.7-3.0	DP-BH2_0.1-0.3	DP-BH2_1.7-2.0	DP-BH3_0.1-0.3	DP-BH3_1.7-2.0	
			Sample Date	2009	2009	2009	2009	2009	2009	2009	2009	
			Sample Code	-	-	-	-	-	-	-	-	
				DP 2009	DP 2009	DP 2009	DP 2009	DP 2009	DP 2009	DP 2009	DP 2009	
Chemical Name	Units	LOR	NEPM (2013) EIL and ESL - Open Space	NEPM (2013) HIL C Recreational	NEPM (2013) H L D Commercial							
Metals												
Arsenic	mg/kg	4	100	300	3000	<4	-	<4	-	6	<4	6
Cadmium	mg/kg	0.4		90	900	<0.5	-	<0.5	-	<0.5	<0.5	2.2
Chromium (III+VI)	mg/kg	1				6	-	1	-	4	2	5
Copper	mg/kg	1	60	17000	240000	65	-	11	-	36	12	16
Lead	mg/kg	1	1100	600	1500	97	-	14	-	59	31	99
Mercury	mg/kg	0.1		80	730	0.2	-	<0.1	-	0.1	<0.1	0.1
Nickel	mg/kg	1	30	1200	6000	12	-	2	-	4	2	3
Zinc	mg/kg	1	70	30000	400000	84	-	26	-	200	51	110
PAH/Phenols												
Acenaphthene	mg/kg	0.1				-	-	-	-	-	-	-
Acenaphthylene	mg/kg	0.1				-	-	-	-	-	-	-
Anthracene	mg/kg	0.1				-	-	-	-	-	-	-
Benzo(a)anthracene	mg/kg	0.1				-	-	-	-	-	-	-
Benzo(a)pyrene	mg/kg	0.05	0.7			6.6	4.3	0.09	<0.05	0.3	-	0.2
Benzo(b)&(k)fluoranthene	mg/kg					-	-	-	-	-	-	-
Benzo(b+j)fluoranthene	mg/kg	0.5				-	-	-	-	-	-	-
Benzo(g,h,i)perylene	mg/kg	0.1				-	-	-	-	-	-	-
Benzo(k)fluoranthene	mg/kg	0.5				-	-	-	-	-	-	-
Chrysene	mg/kg	0.1				-	-	-	-	-	-	-
Dibenz(a,h)anthracene	mg/kg	0.1				-	-	-	-	-	-	-
Fluoranthene	mg/kg	0.1				-	-	-	-	-	-	-
Fluorene	mg/kg	0.1				-	-	-	-	-	-	-
Indeno(1,2,3-c,d)pyrene	mg/kg	0.1				-	-	-	-	-	-	-
Naphthalene	mg/kg	0.1	170			-	-	-	-	-	-	-
Phenanthrene	mg/kg	0.1				-	-	-	-	-	-	-
Pyrene	mg/kg	0.1				-	-	-	-	-	-	-
PAHs (Sum of total)	mg/kg	0.5		300	4000	105.9	46.1	0.39	<LOR	2.4	-	1.4
Benzo(a)pyrene TEQ (LOR)	mg/ka	0.5		3	40	-	-	-	-	-	-	-
Pesticides												
Total OCPs	mg/ka					-	-	-	-	-	-	-
Total OPPs	mg/ka					-	-	-	-	-	-	-
PCBs												
Total PCBs	mg/ka			1	10	-	-	-	-	-	<LOR	-

Notes:
 < - result less than laboratory limit of reporting (LOR)
 Shading or bold - result greater than criteria
 H L - Health investigation level
 EIL - Ecological investigation level
 ESL - Ecological screening level
 RPD - relative percent difference

Table C1
Historical Soil Analytical Results
Metals and PAHs

			Location	DP-BH4	DP-BH4	DP-BH5	DP-BH5	BHA1	BHA1	BHA1	WSP-BH05
			Sample Depth	0.1-0.3	1.7-2.0	0.1-0.3	1.7-2.0	2	2.5	4	0.5
			Field Sample ID	DP-BH4_0.1-0.3	DP-BH4_1.7-2.0	DP-BH5_0.1-0.3	DP-BH5_1.7-2.0	A1_2.0	A1_2.5	A1_4.0	WSP-BH05_0.5
			Sample Date	2009	2009	2009	2009	27/03/2020	27/03/2020	27/03/2020	6/06/2011
			SampleCode	-	-	-	-	S20-Ma45452	S20-Ma45453	S20-Ma45454	-
				DP 2009	DP 2009	DP 2009	DP 2009	JBS&G 2020	JBS&G 2020	JBS&G 2020	WSP 2012
Chemical Name	Units	LOR	NEPM (2013) EIL and ESL - Open Space	NEPM (2013) HIL C Recreational	NEPM (2013) H L D Commercial						
Metals											
Arsenic	mg/kg	4	100	300	3000	4	5	<4	4	-	<4
Cadmium	mg/kg	0.4		90	900	<0.5	1.7	<0.5	0.7	-	<0.5
Chromium (III+VI)	mg/kg	1				10	25	4	17	-	3
Copper	mg/kg	1	60	17000	240000	22	220	27	160	-	16
Lead	mg/kg	1	1100	600	1500	56	300	71	490	<5	29
Mercury	mg/kg	0.1		80	730	0.2	0.7	0.7	0.7	-	0.2
Nickel	mg/kg	1	30	1200	6000	3	26	4	11	-	3
Zinc	mg/kg	1	70	30000	400000	50	270	80	280	-	48
PAH/Phenols											
Acenaphthene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Acenaphthylene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Anthracene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Benzo(a)anthracene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Benzo(a)pyrene	mg/kg	0.05	0.7			0.4	-	0.2	-	<0.5	0.1
Benzo(b)&(k)fluoranthene	mg/kg					-	-	-	<0.5	<0.5	-
Benzo(b+j)fluoranthene	mg/kg	0.5				-	-	-	<0.5	<0.5	-
Benzo(g,h,i)perylene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Benzo(k)fluoranthene	mg/kg	0.5				-	-	-	<0.5	<0.5	-
Chrysene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Dibenz(a,h)anthracene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Fluoranthene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Fluorene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Indeno(1,2,3-c,d)pyrene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Naphthalene	mg/kg	0.1	170			-	-	-	<0.5	<0.5	-
Phenanthrene	mg/kg	0.1				-	-	-	<0.5	<0.5	-
Pyrene	mg/kg	0.1				-	-	-	1.1	<0.5	-
PAHs (Sum of total)	mg/kg	0.5		300	4000	2.9	-	1.7	-	<0.5	0.6
Benzo(a)pyrene TEQ (LOR)	mg/ka	0.5		3	40	-	-	-	<0.5	<0.5	-
Pesticides											
Total OCPs	mg/ka					-	-	-	-	-	-
Total OPPs	mg/ka					-	-	-	-	-	-
PCBs											
Total PCBs	mg/ka			1	10	<LOR	-	-	-	-	-

Notes:
 < - result less than laboratory limit of reporting (LOR)
 Shading or bold - result greater than criteria
 H L - Health investigation level
 EIL - Ecological investigation level
 ESL - Ecological screening level
 RPD - relative percent difference

			Location	WSP-BH05	WSP-BH05	WSP-BH09	WSP-BH09	WSP-BH12	WSP-BH12	BH214	BH214	BH215	
			Sample Depth	2	5	0.2	1	0.5	3	1-1.1	2-2.1	0.5-0.25	
			Field Sample ID	WSP-BH05_2	WSP-BH05_5	WSP-BH09_0.2	WSP-BH09_1	WSP-BH12_0.5	WSP-BH12_3	BH214_1 0-1.1	BH214_2.0-2.1	BH215_0.5-0.25	
			Sample Date	6/06/2011	6/06/2011	6/06/2011	6/06/2011	9/06/2011	9/06/2011	26/11/2015	26/11/2015	26/11/2015	
			SampleCode	-	-	-	-	-	-	ES1537688043	ES1537688044	ES1537688030	
				WSP 2012	WSP 2012	WSP 2012	WSP 2012	WSP 2012	WSP 2012	AECOM 2015	AECOM 2015	AECOM 2015	
Chemical Name	Units	LOR	NEPM (2013) EIL and ESL - Open Space	NEPM (2013) HIL C Recreational	NEPM (2013) H L D Commercial								
Metals													
Arsenic	mg/kg	4	100	300	3000	<4	<4	<4	7	<4	<4	11	<5
Cadmium	mg/kg	0.4		90	900	<0.5	<0.5	<0.5	<0.5	<0.5	<1	4	<1
Chromium (III+VI)	mg/kg	1				3	<1	8	4	8	4	100	9
Copper	mg/kg	1	60	17000	240000	21	<1	4	6	32	2	10	701
Lead	mg/kg	1	1100	600	1500	53	1	13	19	66	3	63	965
Mercury	mg/kg	0.1		80	730	0.2	<0.1	<0.1	<0.1	0.4	<0.1	<0.1	1.2
Nickel	mg/kg	1	30	1200	6000	3	<1	5	2	11	2	105	5
Zinc	mg/kg	1	70	30000	400000	69	3	26	140	80	24	53	629
PAH/Phenols													
Acenaphthene	mg/kg	0.1				-	-	-	-	-	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.1				-	-	-	-	-	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.1				-	-	-	-	-	<0.5	<0.5	<0.5
Benzo(a)anthracene	mg/kg	0.1				-	-	-	-	-	0.6	2.6	<0.5
Benzo(a) pyrene	mg/kg	0.05	0.7			0.3	<0.05	<0.05	<0.05	1.8	0.8	1.1	3.3
Benzo(b)&(k)fluoranthene	mg/kg					-	-	-	-	-	-	-	-
Benzo(b+j)fluoranthene	mg/kg	0.5				-	-	-	-	-	1.2	4	<0.5
Benzo(g,h,i)perylene	mg/kg	0.1				-	-	-	-	-	0.8	2.8	<0.5
Benzo(k)fluoranthene	mg/kg	0.5				-	-	-	-	-	<0.5	1.6	<0.5
Chrysene	mg/kg	0.1				-	-	-	-	-	0.6	2.5	<0.5
Dibenz(a,h)anthracene	mg/kg	0.1				-	-	-	-	-	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.1				-	-	-	-	-	0.9	3.9	<0.5
Fluorene	mg/kg	0.1				-	-	-	-	-	<0.5	<0.5	<0.5
Indeno(1,2,3-c,d)pyrene	mg/kg	0.1				-	-	-	-	-	0.6	2.1	<0.5
Naphthalene	mg/kg	0.1	170			-	-	-	-	-	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.1				-	-	-	-	-	<0.5	1.6	<0.5
Pyrene	mg/kg	0.1				-	-	-	-	-	1.1	4.2	<0.5
PAHs (Sum of total)	mg/kg	0.5		300	4000	3.5	<LOR	<LOR	<LOR	17.9	4.7	6.9	28.6
Benzo(a)pyrene TEQ (LOR)	mg/kg	0.5		3	40	-	-	-	-	-	1.9	4.9	<0.5
Pesticides													
Total OCPs	mg/kg					<LOR	-	-	<LOR	<LOR	-	-	-
Total OPPs	mg/kg					<LOR	-	-	<LOR	<LOR	-	-	-
PCBs													
Total PCBs	mg/kg			1	10	<LOR	-	-	<LOR	<LOR	-	-	-

Notes:
 < - result less than laboratory limit of reporting (LOR)
 Shading or bold - result greater than criteria
 H L - Health investigation level
 EIL - Ecological investigation level
 ESL - Ecological screening level
 RPD - relative percent difference

Table C1
Historical Soil Analytical Results
Metals and PAHs

Chemical Name	Units	LOR	NEPM (2013) EIL and ESL - Open Space	NEPM (2013) H L C Recreational	NEPM (2013) H L D Commercial	Location	BH215	BH216	BH216	BH217	BH217	BH218	BH218	BH219		
						Sample Depth	BH215	BH216	BH216	BH217	BH217	BH218	BH218	BH219		
Field Sample ID	Sample Date	SampleCode														
						BH215	BH216	BH216	BH217	BH217	BH218	BH218	BH219			
						2-2.1	0.5-0.6	1.5-1.6	0.5-0.6	2.4-2.5	0.15-0.25	2-2.1	0-0.1			
						BH215_2.0-2.1	BH216_0.5-0.6	QC216	BH216_1.5-1.6	BH217_0.5-0.6	BH217_2.4-2.5	BH218_0.15-0.25	QC221	BH218_2.0-2.1	BH219_0.0-0.1	QC214
						26/11/2015	25/11/2015	25/11/2015	25/11/2015	26/11/2015	26/11/2015	26/11/2015	24/11/2015	26/11/2015	25/11/2015	25/11/2015
						ES1537688031	ES1537688028	ES1537688049	ES1537688029	ES1537688036	ES1537688037	ES1537688045	138129-7	ES1537688046	ES1537688026	ES1537688048
						AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015
Metals																
Arsenic	mg/kg	4	100	300	3000	<5	<5	<5	11	<5	<5	<5	<4	<5	<5	<5
Cadmium	mg/kg	0.4		90	900	<1	<1	<1	<1	<1	<1	<1	<0.4	<1	<1	<1
Chromium (III+VI)	mg/kg	1				3	4	4	27	3	<2	7	8	3	9	4
Copper	mg/kg	1	60	17000	240000	18	44	35	364	9	<5	12	7	24	9	26
Lead	mg/kg	1	1100	600	1500	33	110	89	729	219	6	27	17	46	19	46
Mercury	mg/kg	0.1		80	730	<0.1	0.2	0.2	1.2	0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Nickel	mg/kg	1	30	1200	6000	2	4	4	21	2	<2	4	7	3	6	4
Zinc	mg/kg	1	70	30000	400000	57	99	89	646	35	49	44	29	91	36	73
PAH/Phenols																
Acenaphthene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.1				<0.5	<0.5	<0.5	1.2	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	1.6	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	5.9	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	0.9
Benzo(a) pyrene	mg/kg	0.05	0.7			<0.5	<0.5	<0.5	7.5	<0.5	<0.5	<0.5	0.1	<0.5	<0.5	1.7
Benzo(b)&(k)fluoranthene	mg/kg					-	-	-	-	-	-	-	<0.2	-	-	-
Benzo(b+j)fluoranthene	mg/kg	0.5				<0.5	<0.5	<0.5	8.5	<0.5	<0.5	<0.5	-	<0.5	<0.5	1.8
Benzo(g,h,i)perylene	mg/kg	0.1				<0.5	<0.5	<0.5	5.5	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	1.5
Benzo(k)fluoranthene	mg/kg	0.5				<0.5	<0.5	<0.5	3.4	<0.5	<0.5	<0.5	-	<0.5	<0.5	0.6
Chrysene	mg/kg	0.1				<0.5	<0.5	<0.5	5.9	<0.5	<0.5	<0.5	0.1	<0.5	<0.5	0.9
Dibenz(a,h)anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	1.3	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.1				0.5	<0.5	<0.5	9.5	<0.5	<0.5	<0.5	0.1	<0.5	<0.5	1.5
Fluorene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Indeno(1,2,3-c,d)pyrene	mg/kg	0.1				<0.5	<0.5	<0.5	4.3	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	1.1
Naphthalene	mg/kg	0.1	170			<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.1				<0.5	<0.5	<0.5	4	<0.5	<0.5	<0.5	<0.1	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.1				0.5	<0.5	0.5	10.3	<0.5	<0.5	<0.5	0.1	<0.5	<0.5	1.8
PAHs (Sum of total)	mg/kg	0.5		300	4000	1	<0.5	0.5	68.9	<0.5	<0.5	<0.5	0.48	<0.5	<0.5	11.8
Benzo(a)pyrene TEQ (LOR)	mg/ka	0.5		3	40	1.2	<0.5	1.2	11.1	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	2.7
Pesticides																
Total OCPs	mg/ka					-	-	-	-	-	-	-	-	-	-	-
Total OPPs	mg/ka					-	-	-	-	-	-	-	-	-	-	-
PCBs																
Total PCBs	mg/ka			1	10	-	-	-	-	-	-	-	-	-	-	-

Notes:
 < - result less than laboratory limit of reporting (LOR)
 Shading or bold - result greater than criteria
 HIL - Health investigation level
 EIL - Ecological investigation level
 ESL - Ecological screening level
 RPD - relative percent difference

			<table border="1"> <tr> <th>Location</th> <th>BH219</th> <th>BH220</th> <th>BH220</th> <th>BH221</th> <th>BH221</th> </tr> <tr> <th>Sample Depth</th> <td>1.5-1.6</td> <td>0.5-0.6</td> <td>2-2.1</td> <td>1-1.1</td> <td>2.4-2.5</td> </tr> <tr> <th>Field Sample ID</th> <td>BH219_1.5-1.6</td> <td>BH220_0.5-0.6</td> <td>BH220A_2.0-2.1</td> <td>BH221_1.0-1.1</td> <td>BH221_2.4-2.5</td> </tr> <tr> <th>Sample Date</th> <td>25/11/2015</td> <td>26/11/2015</td> <td>26/11/2015</td> <td>26/11/2015</td> <td>26/11/2015</td> </tr> <tr> <th>SampleCode</th> <td>ES1537688027</td> <td>ES1537688034</td> <td>ES1537688035</td> <td>ES1537688040</td> <td>ES1537688041</td> </tr> <tr> <td></td> <td>AECOM 2015</td> <td>AECOM 2015</td> <td>AECOM 2015</td> <td>AECOM 2015</td> <td>AECOM 2015</td> </tr> </table>					Location	BH219	BH220	BH220	BH221	BH221	Sample Depth	1.5-1.6	0.5-0.6	2-2.1	1-1.1	2.4-2.5	Field Sample ID	BH219_1.5-1.6	BH220_0.5-0.6	BH220A_2.0-2.1	BH221_1.0-1.1	BH221_2.4-2.5	Sample Date	25/11/2015	26/11/2015	26/11/2015	26/11/2015	26/11/2015	SampleCode	ES1537688027	ES1537688034	ES1537688035	ES1537688040	ES1537688041		AECOM 2015				
Location	BH219	BH220	BH220	BH221	BH221																																						
Sample Depth	1.5-1.6	0.5-0.6	2-2.1	1-1.1	2.4-2.5																																						
Field Sample ID	BH219_1.5-1.6	BH220_0.5-0.6	BH220A_2.0-2.1	BH221_1.0-1.1	BH221_2.4-2.5																																						
Sample Date	25/11/2015	26/11/2015	26/11/2015	26/11/2015	26/11/2015																																						
SampleCode	ES1537688027	ES1537688034	ES1537688035	ES1537688040	ES1537688041																																						
	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015	AECOM 2015																																						
Chemical Name	Units	LOR	NEPM (2013) EIL and ESL - Open Space	NEPM (2013) H L C Recreational	NEPM (2013) H L D Commercial																																						
Metals																																											
Arsenic	mg/kg	4	100	300	3000	<5	<5	<5	<5	<5																																	
Cadmium	mg/kg	0.4		90	900	<1	<1	<1	<1	<1																																	
Chromium (III+VI)	mg/kg	1				<2	3	<2	9	<2																																	
Copper	mg/kg	1	60	17000	240000	13	18	15	25	22																																	
Lead	mg/kg	1	1100	600	1500	32	32	27	58	27																																	
Mercury	mg/kg	0.1		80	730	<0.1	<0.1	<0.1	<0.1	<0.1																																	
Nickel	mg/kg	1	30	1200	6000	<2	3	<2	7	3																																	
Zinc	mg/kg	1	70	30000	400000	78	46	21	83	69																																	
PAH/Phenols																																											
Acenaphthene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Acenaphthylene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Benzo(a)anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Benzo(a) pyrene	mg/kg	0.05	0.7			<0.5	<0.5	<0.5	0.5	<0.5																																	
Benzo(b)&(k)fluoranthene	mg/kg					-	-	-	-	-																																	
Benzo(b+j)fluoranthene	mg/kg	0.5				<0.5	<0.5	<0.5	0.6	<0.5																																	
Benzo(g,h,i)perylene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Benzo(k)fluoranthene	mg/kg	0.5				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Chrysene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Dibenz(a,h)anthracene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Fluoranthene	mg/kg	0.1				<0.5	<0.5	<0.5	0.7	<0.5																																	
Fluorene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Indeno(1,2,3-c,d)pyrene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Naphthalene	mg/kg	0.1	170			<0.5	<0.5	<0.5	<0.5	<0.5																																	
Phenanthrene	mg/kg	0.1				<0.5	<0.5	<0.5	<0.5	<0.5																																	
Pyrene	mg/kg	0.1				<0.5	<0.5	<0.5	0.8	<0.5																																	
PAHs (Sum of total)	mg/kg	0.5		300	4000	<0.5	<0.5	<0.5	2.6	<0.5																																	
Benzo(a)pyrene TEQ (LOR)	mg/kg	0.5		3	40	<0.5	<0.5	<0.5	1.2	<0.5																																	
Pesticides																																											
Total OCPs	mg/kg					-	-	-	-	-																																	
Total OPPs	mg/kg					-	-	-	-	-																																	
PCBs																																											
Total PCBs	mg/kg			1	10	-	-	-	-	-																																	

Notes:
 < - result less than laboratory limit of reporting (LOR)
 Shading or bold - result greater than criteria
 HIL - Health investigation level
 EIL - Ecological investigation level
 ESL - Ecological screening level
 RPD - relative percent difference

				As of	on
				00	00
Item	Location	Assessment	Result	Year	Notes
BHQ 4	-	BHQ 4, 0-	20 20 5	No	
2 4	2-2	2 4 2 -2	2 2	00	M 0 3 0 0 0 0 0 0 x 2 x x mm
BHQ 5	0.5-0.25	BHQ 5, 0.5-0.25	20 20 5	No	
BHQ 5	2-2	BHQ 5, 2 0-2	20 20 5	No	
BHQ 6	0.5-0.6	BHQ 6, 0.5-0.6	25 20 5	No	
BHQ 6	5- 6	BHQ 6, 5- 6	25 20 5	No	
BHQ 7	0.5-0.6	BHQ 7, 0.5-0.6	20 20 5	No	
BHQ 7	2 4-2 5	BHQ 7, 2 4-2 5	20 20 5	No	
BHQ 8	0.5-0.25	BHQ 8, 0.5-0.25	20 20 5	No	
BHQ 8	2-2	BHQ 8, 2 0-2	20 20 5	No	
BHQ 9	5- 6	BHQ 9, 5- 6	25 20 5	No	
BHQ 9	0-0	BHQ 9, 0 0-0	25 20 5	No	
BHQ20	0.5-0.6	BHQ20, 0.5-0.6	20 20 5	No	
BHQ20	2-2	BHQ20A, 2 0-2	20 20 5	No	
BHQ2	-	BHQ2, 0-	20 20 5	No	
BHQ2	2 4-2 5	BHQ2, 2 4-2 5	20 20 5	No	
D -BH	0 -0.3	D -BH, 0 -0.3	2009	-	
D -BH	0.3-0.5	D -BH, 0.3-0.5	2009	-	
D -BH	7-2 0	D -BH, 7-2 0	2009	-	
D -BH	2 7-3 0	D -BH, 2 7-3 0	2009	-	
D -BHQ	0 -0.3	D -BHQ, 0 -0.3	2009	No	
D -BHQ	7-2 0	D -BHQ, 7-2 0	2009	-	
D -BHQ	0 -0.3	D -BHQ, 0 -0.3	2009	No	
D -BHQ	7-2 0	D -BHQ, 7-2 0	2009	-	
D -BHM	0 -0.3	D -BHM, 0 -0.3	2009	No	
D -BHM	7-2 0	D -BHM, 7-2 0	2009	-	
D -BHS	0 -0.3	D -BHS, 0 -0.3	2009	No	
D -BHS	7-2 0	D -BHS, 7-2 0	2009	-	
BHA	2	A, 2 0	27 03 2020	-	
BHA	2.5	A, 2.5	27 03 2020	-	
BHA	4	A, 4 0	27 03 2020	-	
WS -BH05	0.5	WS -BH05, 0.5	9 06 20	-	
WS -BH05	2	WS -BH05, 2	9 06 20	No	
WS -BH05	5	WS -BH05, 5	9 06 20	-	
WS -BH09	0.2	WS -BH09, 0.2	9 06 20	No	
WS -BH09		WS -BH09	9 06 20	No	
WS -BH 2	0.5	WS -BH 2, 0.5	9 06 20	No	
WS -BH 2	3	WS -BH 2, 3	9 06 20	-	

Element	Unit	D - BH	D - BH	D - BH	D - BH	D - BH2	D - BH2	D - BH3	D - BH3	D - BH4	D - BH4	D - BH					
												0 - 0.3	0.3-0.5	0.5-0.7	0.7-1.0	0 - 0.3	0.3-0.5
												2009	2009	2009	2009	2009	2009
												2009	2009	2009	2009	2009	2009
W A 2 (1)		T		C 1		C 2		C 3		C 4							
T X																	
Benzene	mg/kg	0.2	0	4	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR				
Ethylbenzene	mg/kg	0.5	600	24	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR				
o-xylene	mg/kg	0.5	288	2	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR				
Dyane - o-x	mg/kg	0.5	900	4	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR	< CR				
Me a s																	
Aluminum	mg/kg	4	00	4	<4	-	<4	-	6	<4	6	4	5				
Cadmium	mg/kg	0.4	20		<0.5	-	<0.5	-	<0.5	<0.5	2.2	<0.5	7				
Chromium (VI)	mg/kg				6	-		-	4	2	5	24	0				
Copper	mg/kg				65	-		-	38	2	6	2	23				
Lead	mg/kg				37	-		-	59	3	89	370	56				
Manganese	mg/kg	0	4		0.2	-	<0	-	0	<0	0	0.6	0.2				
Nickel	mg/kg				40	-		-	4	2	3	29	3				
T																	
Cr - Cr	mg/kg	0	600	2	<25	-		-	<25	-		<25	-				
Cr - Cr (Sum o-x)	mg/kg	50	6000	4	470	-		-	< 50	-		< 50	-				
A s																	
Benzene (pyrene)	mg/kg	0.05	0.8	2		0.09	<0.05	0.3	-	0.02	-	0.4	-				
Abs. Sum o-x	mg/kg	0.5	200		55.2	40	0.39	< CR	2.4	-	4	-	2.9				

Notes
 < - result less than lab's analytical reporting limit (CR)
 Shading o bold - result greater than critical value

Element	Unit	Waste Classification											
		W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	
		W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	
		W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	
Ammonia	mg/kg	0	4	< OR	< OR	<0.1	<0.1	<0.2	<0.1	<0.1	<0.1	<0.1	<0.1
Benzene	mg/kg	0.2	0	< OR	< OR	<0.1	<0.1	<0.2	<0.1	<0.1	<0.1	<0.1	<0.1
Ethylbenzene	mg/kg	0.5	600	24	< OR	< OR	<0.1	<0.2	<0.1	<0.1	<0.1	<0.1	<0.1
o-xylene	mg/kg	0.5	200	2	< OR	< OR	<0.1	<0.2	<0.1	<0.1	<0.1	<0.1	<0.1
p-xylene	mg/kg	0.5	600	4	< OR	< OR	<0.3	<0.3	<0.6	<0.3	<0.3	<0.3	<0.3
Styrene	mg/kg	0.5	600	4	< OR	< OR	<0.3	<0.3	<0.6	<0.3	<0.3	<0.3	<0.3
Acetone	mg/kg	4	00	4	<0.1	<0.1	-	-	-	-	-	-	-
Cadmium	mg/kg	0.4	20	<0.5	<0.5	-	-	-	-	-	-	-	-
Chromium (VI)	mg/kg			8	4	-	-	-	-	-	-	-	-
Copper	mg/kg		00	30	3	-	-	-	-	-	-	-	-
Lead	mg/kg		00	4	60	3	240	<0.5	<0.5	30	<0.5	90	340
Manganese	mg/kg	0	4	0.4	<0.1	-	-	-	-	-	-	-	-
Nickel	mg/kg		40	2	-	-	-	-	-	-	-	-	-
Chloride	mg/kg	0	600	2	<0.5	<0.5	<20	<20	<40	<20	<20	<20	<20
Calcium	mg/kg	50	0000	4	60	<0.5	4740	<0.5	6300	2.2	73	9750	244
Aluminum	mg/kg	0.05	0.8	2	8	0.8	0.9	<0.5	<0.5	5	<0.5	<0.5	<0.5
Aluminum (total)	mg/kg	0.5	200		7.9	4.7	9.2	<0.5	<0.5	6.8	<0.5	<0.5	8

Notes:
 < - result less than laboratory limit or reporting (OR)
 Shading o bold - result greater than class

Element	Unit	Value	Waste Classification											
			Waste Class 1		Waste Class 2		Waste Class 3		Waste Class 4		Waste Class 5			
			Waste Class 1	Waste Class 2	Waste Class 3	Waste Class 4	Waste Class 5	Waste Class 6	Waste Class 7	Waste Class 8	Waste Class 9	Waste Class 10		
			Waste Class 1	Waste Class 2	Waste Class 3	Waste Class 4	Waste Class 5	Waste Class 6	Waste Class 7	Waste Class 8	Waste Class 9	Waste Class 10		
Ammonia	mg/kg	0	4	<0.5	<0.5	<0.2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzene	mg/kg	0.2	0	<0.5	<0.5	<0.2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Ethylbenzene	mg/kg	0.5	600	24	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
o-xylene	mg/kg	0.5	288	2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
p-xylene	mg/kg	0.5	900	4	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Styrene	mg/kg	0.5	900	4	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acetone	mg/kg	4	00	4	-	-	-	-	-	-	-	-	-	-
Cadmium	mg/kg	0.4	20	-	-	-	-	-	-	-	-	-	-	-
Chromium (VI)	mg/kg	-	-	-	-	-	-	-	-	-	-	-	-	-
Copper	mg/kg	-	-	-	-	-	-	-	-	-	-	-	-	-
Lead	mg/kg	00	4	<0.5	<0.5	20	<0.5	<0.5	<0.5	30	<0.5	<0.5	<0.5	80
Manganese	mg/kg	0	4	-	-	-	-	-	-	-	-	-	-	-
Nickel	mg/kg	40	-	-	-	-	-	-	-	-	-	-	-	-
Chloride	mg/kg	0	600	2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Chloride (Sum of total)	mg/kg	50	0000	4	70	200	-	2 0	<0.5	<0.5	300	<0.5	3 77	2 7
Asbestos	mg/kg	0 05	0 8	2	<0.5	<0.5	0 07	<0.5	<0.5	<0.5	2 7	<0.5	<0.5	2
Asbestos (Sum of total)	mg/kg	0.5	200	-	<0.5	<0.5	0 07	<0.5	<0.5	<0.5	33 8	<0.5	3 3	25

Notes:
 < - result less than laboratory limit of reporting (OR)
 Shading of bold - result greater than class 1a

Element	Unit	Location	Sampling Points											
			BH2 6	BH2 6	BH2 7	BH2 7	BH2 8	BH2 8	BH2 8	BH2 8	BH2 9	BH2 9	BH2 9	BH2 9
am. s. s.	0.5 0.6		< 5	< 5	0.5 0.6	2.4 2.5	0.5 0.25	0.5 0.25	2.2	0.0				
am. s. s.	0.2 0.6		BH2 6 5-6	BH2 7 0.5-0.6	BH2 7 2.4 2.5	BH2 8 0.5-0.25	0.2 0.2	0.2 0.2	0.2 0.2	0.2 0.2	0.2 0.2	0.2 0.2	0.2 0.2	
am. s. s.	25 20 5		25 20 5	26 20 5	26 20 5	26 20 5	24 20 5	26 20 5	25 20 5	25 20 5	25 20 5	26 20 5	26 20 5	
am. s. s.	ES 537688049		ES 537688049	ES 537688036	ES 537688037	ES 537688040	38 29-7	ES 537688046	ES 537688036	ES 537688048	ES 537688027	ES 537688034	ES 537688035	
am. s. s.			AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	AECOM 20 5	
T X	am. s. T. ss	T	C	C	C	C	C	C	C	C	C	C	C	
Benzene	mg/kg	0.2	0	4	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	
Ethyl benzene	mg/kg	0.5	600	24	<0.5	<0.5	<0.5	<0.5	<	<0.5	<0.5	<0.5	<0.5	
toluene	mg/kg	0.5	288	2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	
Xylene o-xyl	mg/kg	0.5	600	4	<0.5	<0.5	<0.5	<0.5	<3	<0.5	<0.5	<0.5	<0.5	
Meas														
Aluminum	mg/kg	6	60	4	<5	<5	<5	<5	<4	<5	<5	<5	<5	
Cadmium	mg/kg	0.4	20	<	<	<	<	<	<0.4	<	<	<	<	
Chromium (1+V)	mg/kg	0.4		4	27	3	<2	7	8	3	4	<2	3	
Copper	mg/kg		35	364	9	<5	3	7	24	9	26	3	8	
Lead	mg/kg		60	4	85	728	2.9	6	37	7	46	9	32	
Manganese	mg/kg	0	4		0.2	2	0	<0	<0	<0	<0	<0	<0	
Nickel	mg/kg		40		4	2	2	<2	4	7	3	6	4	
T														
Chloride	mg/kg	0	600	2	< 0	< 0	< 0	< 0	< 0	< 0	< 0	< 0	< 0	
Chloride - Cl ⁻ (Sum o to all)	mg/kg	50	6000	4	<50	620	<50	<50	<50	<50	270	<50	<50	
As														
Benzene(a) pyrene	mg/kg	0.05	0.8	2	<0.5	7	<0.5	<0.5	<0.5	0	<0.5	<0.5	<0.5	
Alkyls (Sum o. cta)	mg/kg	0.5	200		0.5	68.0	<0.5	<0.5	0.48	<0.5	<0.5	8	<0.5	

Notes
 < - result less than laboratory limit of reporting (OR)
 Shading o bdd - multi-gaseous hazardous

		W	A	2	6	
		C	C	2		
am a ame	s					
am a T ex	T					
T X						
Benzene	mg/kg	0.2	0	4	<0.2	<0.2
Ethylbenzene	mg/kg	0.5	600	24	<0.5	<0.5
toluene	mg/kg	0.5	288	2	<0.5	<0.5
Xylene o-ol	mg/kg	0.5	600	4	<0.5	<0.5
Me a s						
Acetic	mg/kg	4	60	4	<5	<5
Cadmium	mg/kg	0.4	20		<	<
Chromium (1+V)	mg/kg				9	<9
Copper	mg/kg				25	25
Lead	mg/kg		50	4	58	57
Manganese	mg/kg	0	4		<0	<0
Nickel	mg/kg		40		7	3
T						
CE - CE	mg/kg	0	650	2	< 0	< 0
CE - D - CE (Sum o-ol)	mg/kg	50	6000	4	<50	<50
A s						
Benz(a)pyrene	mg/kg	0.05	0.8		2	0.5
AHAs (Sum o-ol)	mg/kg	0.5	200		2.6	<0.5

Notes
 < - result less than laboratory reporting (OR)
 Shading o-bold - result greater than criteria

Location	Date	Easting	Northing	Total Depth of Well	Flush / Stick-up	Screened interval (m BTOC)	TOC (m AHD)	Depth to Groundwater (m BTOC)	Groundwater Elevation (m AHD)	Purge	Volume Purged (L)	Dissolved Oxygen (mg/L)	Electrical Conductivity (µs/cm)	pH	Redox* (mV)	Temp. (°C)
MW204	30/11/2015	334404 07	6246441.64	5.968	flush	1.5 to 4 5	20.18	dry	< 14 212	PRE	-	-	-	-	-	-
										POST	-	-	-	-	-	-
MW205	30/11/2015	334468 67	6246464.79	5.461	flush	2.0 to 6 0	20.29	4.318	15.972	PRE	0.5	0.18	177	6.06	209.9	23.1
										POST	3.5	0.00	106	5.35	203.5	21.7

Notes

Pre: Pre-purge water quality parameter readings

Post: Post-purge water quality parameter readings

- denotes no data available

m BTOC: metres Below Top of Casing

m AHD: metres Australian Height Datum

mg/L - milligrams per litre

mV - millivolts

uS/cm - micro-siemens/cm

*Redox correction factor of +205 mV applied to field Redox results

em a amo	a	ANZECC (2000) Ma ine Ecocys ems 95% ggs Values	ANZECC (2000) Ma ine Ecocys tems Med o u Ra lab ly	A MW - -2-04m	M 2 - 2 04m	M 2 - 2 04m	MW205		QC27		R D
							We		MF205		
							am e a	30 20 5	30 20 5	30 20 5	
V a a a a a m a V a)											
2 tel achlo ce hane	us	5					<5	<5			nc
4 chlo ce hane	us	5	370				<5	<5			nc
2 2 tel achlo ce hane	us	5		400			<5	<5			nc
3 4 chlo ce hane	us	5	6000				<5	<5			nc
-dich o ce hane	us	5		250			<5	<5			nc
-dich o ce hane	us	5		700			<5	<5			nc
2 3 4 chlo op opane	us	5					<5	<5			nc
2-dich o ce hane	us	5		900			<5	<5			nc
Ca bon et achlo de	us	50		340			<50	<50			nc
Chlo ce hane	us	5					<50	<50			nc
Chlo o m	us	5		370			<5	<5			nc
Chlo omethane	us	50					<50	<50			nc
o- 2-dich o ce hane	us	5					<5	<5			nc
o- 3-dich o op opane	us	5					<5	<5			nc
Hexachlo obu adiane	us	5		0 03			<5	<5			nc
ich o ce hane	us	5		330			<5	<5			nc
et achlo ce hane	us	5		70			<5	<5			nc
lanti- 3-dich o ce hane	us	5					<5	<5			nc
l anti- 3-dich o op opane	us	5					<5	<5			nc
V nyl chlo de	us	50		00			<50	<50			nc
2 3 4 chlo oberane	us	5		3			<5	<5			nc
2 4 4 chlo oberane	us	5	240				<5	<5			nc
2-dich o oberane	us	5		60			<5	<5			nc
3-dich o oberane	us	5		200			<5	<5			nc
4-dich o oberane	us	5		60			<5	<5			nc
Chlo oberane	us	5		55			<5	<5			nc
2-dib omethane	us	5					<5	<5			nc
B omochlo o ome hane	us	5					<5	<5			nc
B ome o m	us	5					<5	<5			nc
B omomethane	us	50					<50	<50			nc
Chlo odu omomethane	us	5					<5	<5			nc
Dib omome hane	us	5					<5	<5			nc
D ch o od us omethane	us	50					<50	<50			nc
odromethane	us	5					<5	<5			nc
ich o o us ome hane	us	50					<50	<50			nc
-dch o op opane	us	5					<5	<5			nc
2-dib omo-3 chlo op opane	us	5					<5	<5			nc
2-dich o op opane	us	5		900			<5	<5			nc
3-dich o op opane	us	5		00			<5	<5			nc
2-2-dich o op opane	us	5					<5	<5			nc
2 ch o o oluane	us	5					<5	<5			nc
4 ch o o oluane	us	5					<5	<5			nc
B omobenzane	us	5					<5	<5			nc
o- 4-D chlo o-2-butane	us	5					<5	<5			nc
omoch o ce hane	us	5		80			<5	<5			nc
l anti- 4-D chlo o-2-butane	us	5					<5	<5			nc

Notes

< - emul ees han imto epo ng(CR)

ug - m c og ame pe H s

ng - mlig ems pe H s

HS - Health Sc een ng evel

MW - st us ve Ma ntenance Wo ke

R D - Ra le hve e cent Di e anca

*Nagha eme detec ons om vola le ana ysa (u ge) < CR o sam-vo ale method S M

N - non m ng

Table C7 Acid Sulfate Soil Field Test Results


Test Location	Depth (m)	Soil Description	pH _F	pH _{FOX}	pH _{FOX} -pH _F	Reaction
BH201	0.4 – 0.5	FILL/Gravelly CLAY	8.6	9	0.4	Volcanic
BH201	1.4 – 1.5	FILL/SAND	8	6.8	-1.2	Volcanic
BH202	0.4 – 0.5	FILL/Gravelly SAND	7.5	5.3	-2.2	Volcanic
BH202	1.4 – 1.5	FILL/Gravelly SAND	7.8	6.5	-1.3	Volcanic
BH203	0.4 – 0.5	FILL/Gravelly SAND	7.2	5	-2.2	Volcanic
BH203	1.4 – 1.5	FILL/Gravelly SAND	8	7	-1	Volcanic
BH204	0.4 – 0.5	FILL/Gravelly SAND	8	7	-1	Volcanic
BH204	1.4 – 1.5	FILL/Gravelly SAND	8.2	7.2	-1	Volcanic
BH204	2.4 – 2.5	FILL/Gravelly SAND	8.4	7.5	-0.9	Volcanic
BH205	0.4 – 0.5	FILL/SAND	8.3	5.5	-2.8	Volcanic
BH205	1.4 – 1.5	FILL/Clayey SAND	6.5	4	-1.5	Volcanic
BH205	2.4 – 2.5	FILL/Clayey SAND	6.7	2.6	-4.1	Volcanic
BH206	0.4 – 0.5	FILL/SAND	7.4	6.8	-0.6	Volcanic
BH206	1.4 – 1.5	FILL/SAND	6.2	3.7	-2.5	Volcanic
BH206	2.4 – 2.5	FILL/SAND	5.9	3.3	-2.6	Volcanic
BH207	0.4 – 0.5	FILL/Gravelly SAND	8.9	8.5	-0.4	Volcanic
BH207	1.4 – 1.5	FILL/Clayey SAND	8.1	6.5	-1.6	Volcanic
BH208	0.4 – 0.5	FILL/Gravelly SAND	8.6	7.9	-0.7	Volcanic
BH208	1.4 – 1.5	FILL/Clayey SAND	8.8	6.7	-2.1	Volcanic
BH208	2.1 – 2.2	FILL/Clayey SAND	8.3	6.6	-1.7	Volcanic

							Lead	TPH Fractions					TRH Fractions					BTEXN									
							Lead	C6-C9	C10-C14	C15-C28	C29-C36	C10-C36	C6-C10	C6-C10 less BTEX (F1)	>C10-C16 less Naphthalene (F2)	>C10-C16	>C16-C34	>C34-C40	>C10-C40	Benzene	Ethylbenzene	Toluene	Xylene (o)	Xylene (m&p)	Xylene (Total)	Naphthalene	
NEPM (2013)	HIL - C						600																				
	HIL - D						1500																				
	EIL - Open Space						1100																		170		
	ESL - Open Space																										
	Management Limits											700			1000	2500	10000										
	HSL C Sand 0 to < 1 m													NL	NL					NL	NL	NL			NL		
CRC Care (2013)	HSL C - Direct Contact													5100	3800		7400		120	5300	18000				150000	1900	
	Intrusive Maintenance Worker - Direct Contact											82000			62000	85000	120000		1100								
	Intrusive Maintenance Worker - Sand 0-2m													NL	NL					77	NL	NL				NL	
	LOR						20	20	50	50	50	50	20	20	50	50	100	100	50	0.1	0.1	0.1	0.1	0.2	0.3	0.1	
	Units						mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	Location	Field ID	Matrix	Type	Sample Date	Sample Code	Report No.																				
UST2-1W	UST2-1W(0.2)	Fill	West Wall	7/08/2018	S18-Au10152	611326	19	<20	<20	64	<50	64	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-2W	UST2-2W(0.7)	Sand	West Wall	7/08/2018	S18-Au10153	611326	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-3W	UST2-3W(2.2)	Sand	West Wall	7/08/2018	S18-Au10154	611326	<5	<20	1600	5600	78	7278	<20	<20	6200	6200	1900	<100	8100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	3.1	
UST2-3W	UST2-3W(2.2)A	Sand	West Wall	22/08/2018	S18-Au27567	613527	<5	<20	1100	2700	<50	3800	<20	<20	3100	3100	880	<100	3980	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	0.8	
UST2-4W	UST2-4W(0.3)	Fill	West Wall	7/08/2018	S18-Au10155	611326	140	<20	56	470	130	666	<20	<20	240	240	470	<100	710	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-4W	UST2-4W(0.3)A	Fill	West Wall	22/08/2018	S18-Au27568	613527	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QA1-22/8	QA1-22/8	Fill	West Wall	22/08/2018	S18-Au33659	613527	130	<20	<20	140	84	224	<20	<20	<50	<50	190	<100	190	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QC1-22/8	QC1-22/8	Fill	West Wall	22/08/2018	199060-1	199060	100	<25	<50	110	<100	-	<25	<25	<50	<50	140	<100	140	<0.2	<1	<0.5	<1	<2	<1	<0.1	
UST2-5W	UST2-5W(0.6)	Sand	West Wall	7/08/2018	S18-Au10156	611326	<5	<20	<20	<50	61	61	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QA1-7/8	QA1-7/8	Sand	West Wall	7/08/2018	S18-Au10183	611326	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QC1	QC1	Sand	West Wall	7/08/2018	198044-1	198044	2	<25	<50	<100	<100	-	<25	<25	<50	<50	<100	<100	<50	<0.2	<1	<0.5	<1	<2	<1	<0.1	
UST2-6W	UST2-6W(2.4)	Sand	West Wall	7/08/2018	S18-Au10157	611326	<5	<20	2600	11,000	240	13,840	<20	<20	11,000	11000	4900	<100	15,900	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-2.6	
UST2-6W	UST2-6W(2.4)A	Sand	West Wall	22/08/2018	S18-Au27569	613527	<5	<20	1500	3400	58	4958	<20	<20	3900	3900	1100	<100	5000	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-2.6	
UST2-7S	UST2-7S(0.4)	Fill	South Wall	7/08/2018	S18-Au10158	611326	240	<20	1000	3600	140	4740	<20	<20	3600	3600	1700	<100	5300	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-3	
UST2-8S	UST2-8S(1.0)	Sand	South Wall	7/08/2018	S18-Au10159	611326	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-9S	UST2-9S(2.3)	Sand	South Wall	7/08/2018	S18-Au10160	611326	<5	<40	3000	12,000	300	15,300	<40	<40	11,000	11000	5400	100	16,500	<0.2	<0.2	<0.2	<0.2	<0.4	<0.6	<0.5-9.9	
UST2-10S	UST2-10S(0.5)	Fill	South Wall	7/08/2018	S18-Au10161	611326	120	<20	<20	140	72	212	<20	<20	<50	<50	200	<100	200	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-1.2	
UST2-11S	UST2-11S(1.1)	Sand	South Wall	7/08/2018	S18-Au10162	611326	<5	<20	<20	73	<50	73	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-12S	UST2-12S(2.2)	Sand	South Wall	7/08/2018	S18-Au10163	611326	<5	<20	2000	7600	190	9790	<20	<20	7600	7600	3400	<100	11,000	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-1.4	
UST2-13E	UST2-13E(0.6)	Fill	East Wall	7/08/2018	S18-Au10164	611326	190	<20	24	220	<50	244	<20	<20	97	97	160	<100	257	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-0.7	
UST2-14E	UST2-14E(1.9)	Sand	East Wall	7/08/2018	S18-Au10165	611326	340	<20	24	270	50	344	<20	<20	110	110	190	<100	300	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5-0.6	
UST2-15E	UST2-15E(2.4)	Sand	East Wall	7/08/2018	S18-Au10166	611326	<5	<20	63	200	<50	263	<20	<20	220	220	<100	<100	220	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-16E	UST2-16E(0.6)	Fill	East Wall	7/08/2018	S18-Au10167	611326	150	<20	<20	160	<50	160	<20	<20	75	76	110	<100	186	<0.1	0.6	1	0.2	1.8	1.9	<0.5-0.6	
UST2-17E	UST2-17E(1.7)	Sand	East Wall	7/08/2018	S18-Au10168	611326	64	<20	21	150	<50	171	<20	<20	89	89	<100	<100	<100	<0.1	0.2	0.5	<0.1	0.8	0.9	<0.5	
UST2-18E	UST2-18E(2.3)	Sand	East Wall	7/08/2018	S18-Au10169	611326	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-19N	UST2-19N(0.2)	Fill	East Wall	7/08/2018	S18-Au10170	611326	84	<20	<20	64	<50	64	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	0.1	<0.1	<0.2	<0.3	<0.5	
UST2-20N	UST2-20N(0.7)	Sand	North Wall	7/08/2018	S18-Au10171	611326	12	<20	<20	150	54	204	<20	<20	<50	<50	160	<100	160	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QA2-7/8	QA2-7/8	Sand	North Wall	7/08/2018	S18-Au10184	611326	19	<20	<20	160	65	225	<20	<20	<50	<50	190	<100	190	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QC2	QC2	Sand	North Wall	7/08/2018	198044-2	198044	12	<25	<50	<100	<100	-	<25	<25	<50	<50	<100	<100	<50	<0.2	<1	<0.5	<1	<2	<1	<0.1	
UST2-21N	UST2-21N(2.4)	Sand	North Wall	7/08/2018	S18-Au10172	611326	<5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-22N	UST2-22N(0.3)	Fill	North Wall	7/08/2018	S18-Au10173	611326	110	<20	<20	75	<50	75	<20	<20	<50	<50	<100	<100	<100	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
UST2-23N	UST2-23N(1.2)	Sand	North Wall	7/08/2018	S18-Au10174	611326	<5	<20	<20	170	<50	170	<20	<20	51	51	110	<100	161	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QA3-7/8	QA3-7/8	Sand	North Wall	7/08/2018	S18-Au10185	611326	<5	<20	<20	260	<50	260	<20	<20	90	90	170	<100	260	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.5	
QC3	QC3	Sand	North Wall	7/08/2018	198044-3	198044	25	<25	<50	130	<100	-	<25	<25	58	58	<100	<100	60	<0.2	<1	<0.5	<1	<2	<1	<0.1	
UST2-24N	UST2-24N(2.4)	Sand	North Wall	7/08/2018	S18-Au10175	611326	<5	<20	280	930	<																

Appendix D

Typical Capping Layer Cross Sections

LEGEND:

 REMEDIATION EARTHWORKS AS PART OF THE WORKS.

NOTE:

- REFER TO FIGURE 3 FOR LOCATION OF AREA OF REMEDIATION WORKS AS PART OF THE WORKS.
- REFER TO FIGURE 8 FOR DETAILS.

PROJECT


Gunyama Park
 and George
 Julius Avenue
 North

CLIENT



CONSULTANT


AECOM Australia Pty Ltd
 Level 21, 420 George Street, Sydney, NSW 2000
 PO Box Q410, QVB PO, Sydney, NSW, 1230
 +61 2 8934 0000 tel +61 2 8934 0001 fax
 www.aecom.com



TYPICAL SECTION OTHER LANDOWNER AREAS OUTSIDE EXISTING ROAD RESERVE

SCALE 1:100

SCALE BAR



ISSUE/REVISION

I/R	DATE	DESCRIPTION
02	19.02.2019	ISSUED FOR INFORMATION
01	06.08.2015	ISSUED FOR INFORMATION

KEY PLAN

PROJECT NUMBER

60477507

SHEET TITLE

FIGURE 07
 TYPICAL CROSS SECTION
 OTHER LAND OWNER AREAS


SHEET NUMBER

60300384-FIG-00-03-G-0007


REV

02

NOT FOR CONSTRUCTION



DETAIL FOR SHALLOW SERVICE (FOR SERVICES UP TO 1m BELOW EXISTING SURFACE)
 SCALE 1:10



DETAIL FOR DEEP SERVICE (FOR SERVICES DEEPER THAN 1m BELOW EXISTING SURFACE)
 SCALE 1:10

LEGEND:

REMEDIATION EARTHWORKS BY CITY OF SYDNEY CONTRACTOR.

NOTES:

1. THESE DETAILS APPLY TO THE AREAS TO BE REMEDIATED AS PART OF THE WORKS WHICH FALL OUTSIDE THE GREEN SQUARE CONSORTIUM AREA.
2. REFER TO FIGURE 7 FOR TYPICAL CROSS-SECTION.

PROJECT

Gunyama Park
 and George
 Julius Avenue
 North


CLIENT



CONSULTANT

AECOM Australia Pty Ltd
 Level 21, 420 George Street, Sydney, NSW 2000
 PO Box Q410, QVB PO, Sydney, NSW, 1230
 +61 2 8934 0000 tel +61 2 8934 0001 fax
 www.aecom.com


SCALE BAR



ISSUE/REVISION

I/R	DATE	DESCRIPTION
02	19.02.2019	ISSUED FOR INFORMATION
01	06.08.2015	ISSUED FOR INFORMATION

KEY PLAN



BATTER DETAIL AT EDGE OF WORKS
 SCALE 1:20

NOT FOR CONSTRUCTION

PROJECT NUMBER

60477507

SHEET TITLE

FIGURE 08
 TRENCHES AND BATTER DETAILS
 OTHER LAND OWNER AREAS

SHEET NUMBER

60300384-FIG-00-03-G-0008

REV

02